

C.T. MALE ASSOCIATES

Engineering, Surveying, Architecture & Landscape Architecture, D.P.C.



50 Century Hill Drive, Latham, NY 12110
518.786.7400 FAX 518.786.7299 www.ctmale.com

January 11, 2018

Mr. John Schmeltzer
State of Vermont
Department of Environmental Conservation
Water Management and Prevention Division
1 National Life Drive - Davis 1
Montpelier, VT 05620-3704

Via Email

Re: *Supplemental Site Investigation Work Plan-Draft Rev. 1*
Former Chemfab Facility
1030 Water Street
North Bennington, Vermont
Site # 20164630

Dear Mr. Schmeltzer:

This plan has been revised to address comments received from the Vermont Department of Environmental Conservation (VTDEC) in the December 12, 2017 letter referenced as "Comments on Draft Supplemental Site Investigation Work Plan, Prepared by CT Male, Former Chemfab Facility, Water Street, North Bennington, Vermont, (SMS Site #20164630)".

In accordance with the Consent Order and Final Judgment (effective date October 2, 2017), Appendix A, Section VI, Corrective Action Area II (CAA II), Item 11, a Site Investigation Work Plan for the Water Street Site (Site), as referenced above, is required to investigate the inside of the Water Street building. This plan is referred to as the "Supplemental Site Investigation Work Plan" as it is a continuation of the site investigations and relies in part on the findings of the previously approved components of the April 29, 2016 Site Characterization Investigation Work Plan (SCIWP). The majority of the approved Site investigations identified in the SCIWP have been substantially completed, and the data reported to VTDEC as summary data tables.

The planned investigations are intended to meet the requirements related to:

- The Vermont Agency of Natural Resources (ANR) Rule, "Investigation and Remediation of Contaminated Properties Rule (IROCPR)" effective July 27, 2017.

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 2

This Supplemental Work Plan defines the scope of work to be performed by C.T. Male Associates Engineering, Surveying, Architecture & Landscape Architecture, D.P.C. (C.T. Male) and Barr Engineering Co. (Barr) on behalf of Saint-Gobain Performance Plastics (Saint-Gobain).

The purpose of this planned scope of work is to assess Site conditions not yet investigated to inform the Site Characterization Investigation, as noted above, by further characterizing the distribution of primarily poly - and perfluoroalkyl substances (PFAS) in soil, groundwater and other media within and beneath the Water Street building.

Background

Site investigative work and its status completed to date per the April 29, 2016 SCIWP is summarized below. Property access was unavailable between January 2017 and August 21, 2017. Accordingly, between January and August 21, 2017 the investigative work focused on activities that did not require site access. The work completed to date has included:

- Site reconnaissance to gain a general understanding of the Site setting and layout (completed).
- A review of the 2001 Phase I Environmental Site Assessment and the VTDEC Spills and bulk storage database for the Site (completed).
- A review of currently available drawings of the Site and facility (completed).
 - Additional Site maps, plans and figures, if any, made available will be reviewed throughout the investigation.
- A review of water supply well analytical data for PFAS as collected by the VTDEC (completed).
- Collection and analysis of shallow soils (zero to two feet below grade) for PFAS from within the Site and properties surrounding the Site (completed).
- Reconnaissance of the interior portions of the Site building to identify areas and conditions of potential environmental concern (completed).
- A review of published geologic, hydrogeologic and soil mapping data to generally establish the geologic setting of the Site and surrounding area (completed).
- An evaluation of well construction details gathered by the VTDEC for the water supply wells sampled by VTDEC for PFAS (partially completed).
- An evaluation of the former plant interior, including: locations of floor drains, pits, sumps and other potential liquid coating transport routes on or below the

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 3

former plant production floor (the subject of this Supplemental Work Plan).

Based on the preliminary findings from investigation activities throughout the Bennington area, a draft Conceptual Site Model (June 2017 Draft CSM) was developed. Chemical characteristics in groundwater and soil of PFAS were examined, primarily as they relate to perfluorooctanoic acid (PFOA) and perfluorooctanesulfonic acid (PFOS), and modeling studies relating to PFAS fate and transport were performed.

Site related investigations undertaken by Saint-Gobain and VTDEC to date have provided analytical data in the following media for PFAS, and in part for Target Compound List (TCL) volatile and semi-volatile organic compounds (VOCs and SVOCs), pesticides and polychlorinated biphenyls (PCBs), Target Analyte List (TAL) metals, cyanide and mercury, Total Organic Carbon (TOC) and major cations (Ca, Mg, Na and K)/anions (Cl, SO₄, CO₃ and HCO₃).

- Soil and groundwater within the former Chemfab property;
- Surficial and shallow subsurface soils within the former Chemfab property and nearby areas;
- Sewage sludge from the Town of Bennington Waste Water Treatment Plant;
- Sanitary sewer line sediments from the one of two sanitary sewer lines exiting the Site building;
- Sewage flow within the municipal sanitary sewers both upstream and downstream of the former Chemfab property; and
- Surface water, sediment and fish tissue from Paran Creek and Walloomsac River.

The analytical results for surface and subsurface soils, and groundwater, sampled by Saint-Gobain were previously provided to VTDEC. The analytical results for the sewage line results from the facility sewer line and liquid sewage from the municipal sewer lines will be provided under separate cover, and incorporated into the Site Investigation report.

Other investigations completed prior to Site access being reestablished included:

- Boundary and topographic survey (with improvements) of the Site;
- Locating and tracing (no video) underground waste water piping (sewers and floor drains); and
- Locating and tracing interior above ground waste water piping.

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 4

Planned Investigation Tasks

The following investigation tasks are proposed for this supplemental scope of work:

- Video inspecting and recording the identified sewer, floor drain and storm drain piping runs;
- Collecting sediment samples from onsite sewer piping and stormwater catch basins;
- Collecting residual materials in floor drain outfall pipe to Paran Creek;
- Sampling soil at interior Geoprobe soil borings;
- Sampling shallow groundwater at interior Geoprobe temporary/permanent piezometers;
- Surveying the interior building layout, primarily non-office spaces including the northern basement area beneath the northernmost section of the building;
- Collecting wipe samples for PFAS from the interior wall, support columns, other non-porous building materials, and remaining process stacks and ductwork;
- Collecting bulk samples for PFAS from the interior floor, ceiling and wall insulation, sheetrock, and/or other building materials;
- Further review of historical manufacturing operations at the Site to the extent information, if any, is readily available;
- Visually inspecting the roof deck for evidence of and sampling for residual wastes potentially related to historical manufacturing activities, if applicable;
- Continue performing quarterly monitoring and sampling of Site monitoring wells (including newly installed temporary/permanent interior piezometers); and
- Supporting the development of the Corrective Action Feasibility Investigation Report and ultimately the Corrective Action Plan.

The primary focus of this scope of work is to characterize the distribution of PFAS at the Site. Specific data gaps identified in the Draft CSM Report (Barr, 2017) may also be informed by these investigation results.

Sampling Objectives

The objectives related to the planned investigative tasks above are as follows:

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 5

Liquid/Waste Conveyance Systems

Video Inspection of Waste Water, Floor Drain, and Stormwater Piping

Identify possible breaches or misalignments of piping sections along the piping routes so planned interior Geoprobe locations can be adjusted and/or added to assess these locations.

Storm Water Catch Basin Sediments

Determine if sediments are present within the two onsite catch basins and if the sediments are environmentally impacted by former Site operations.

Sewer Line and Floor Drain Sampling

Determine if accumulated sediments are present within the floor drain and waste water lines and if the sediments are environmentally impacted by former Site operations.

Interior Geoprobe Soil Borings and Monitoring Wells

Evaluate soil and groundwater quality relative to the identified chemical parameters and determine the presence and concentrations, if any, beneath the Site building.

Visual Inspection of Building Roof Deck

Assess if residual materials exist on the roof deck. If present, sampling of residual materials will be completed to determine if the material contains PFAS.

Interior Building Assessment

Establish survey control as necessary to identify the locations of various sampling locations and building material components. The survey will focus on the building areas north of the office area in the southern portion of the building, and the Site associated basement area in the northern portion of the building footprint.

Evaluate the distribution of PFAS-impacted building materials by collecting wipe samples of various surfaces and bulk samples of building materials for PFAS analysis. Wipe samples will be collected in general conformance with USEPA 40 CFR 761.123, and as provided in the Field Sampling Plan (FSP) (Attachment 1). Bulk samples will be collected from surface residuals and ceiling insulation.

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 6

Stack and Ductwork Assessment

Assess if PFAS material is present on interior coating tower related stacks and ductwork assemblies. Although the majority of the interior coating tower related stacks and ductwork assemblies (upstream and downstream air treatment) are no longer present, the stacks and ductwork that remain and penetrate the roof (see Figure 2) may be accessible from the interior of the building. If interior sections of the stacks and ductwork are accessible, samples of interior surfaces in the form of either wipe samples (in general conformance with USEPA 40 CFR 761.123) or scraped bulk material will be collected for PFAS analysis from up to four locations. At least one sample (wipe or bulk) from former Tower E will be collected if the stack and ductwork are present and safely accessible from the interior.

Total Oxidizable Precursors (TOP) Assay

To assess if a PFAS precursor mass is present in groundwater at the Site, a subset of the existing and proposed Site monitoring wells will be sampled for TOP Assay analysis. Samples from existing monitoring wells MW-02, MW-04 and MW-07 will be collected, and from two of the six proposed interior monitoring wells. The selection of interior monitoring wells to be sampled for TOP Assay analysis will be based on the PFAS analytical results of the first suite of groundwater samples collected from these wells.

Sampling and Analytical Methods

A summary of the planned sampling and analyses for each investigative task is provided in Tables 1 through 3. The tasks will be performed in general accordance with the project Quality Assurance Project Plan (QAPP), FSP and Health and Safety Plan (HASP). All samples will be analyzed at Eurofins Lancaster Laboratories Environmental (ELLE) in Lancaster, Pennsylvania. Analytical methods for each media sample are summarized in Tables 1 through 3 and in the QAPP.

Water samples will be analyzed for the analytes identified for each task described below using the analytical methods identified in the QAPP, including:

- **TCL VOCs:** EPA Analytical Method SW-846 8260C for Water and Soil and EPA Preparation Methods 5030C (Water) and 5035A (Soil)
- **TCL SVOCs:** EPA Analytical Method SW-846 8270D for Water and Soil and EPA Preparation Methods 5030C (Water) and 5035A (Soil)

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 7

- **TAL metals and cations:** EPA Analytical Methods SW-846 6010C and 6020A and EPA Preparation Methods 3005A and 3020A; EPA 9012A (**cyanide**); and EPA 7471 (**mercury**)
- **Anions:** EPA Analytical and Preparation Methods SW-846 (300.0, 300.0/353.2, and SM2320 B-1997)
- **PFAS:** EPA Method 537 Rev 1.1 Modified for Water (see QAPP for list of PFAS)
- **TOP Assay:** EPA Method 537 Modified (see QAPP for list of PFAS)
- **1,4-Dioxane:** EPA Method SW-846 8270C SIM with isotope dilution

All soil samples will be field screened in accordance with the QAPP and analyzed for:

- **PFAS:** EPA Method 537 Rev 1.1 Modified for Soil (see QAPP for list of PFAS)
- **TCL VOCs:** EPA Analytical Method SW-846 8260C for Water and Soil and EPA Preparation Method 5035A (Soil)
- **TCL SVOCs:** EPA Analytical Method SW-846 8270D for Water and Soil and EPA Preparation Methods 5030C (Water) and 5035A (Soil)
- **TAL metals and cations:** EPA Analytical Methods SW-846 6010C and 6020A and EPA Preparation Methods 3005A and 3020A; EPA 7471 (**mercury**),
- **TOC:** Standard Method 5310B, modified 2000,
- **Moisture content:** Standard Method 2540G-97, and
- **pH:** EPA Method 9045D

Wipe and bulk material will be analyzed accordance with the QAPP for:

- **PFASs:** EPA Method 537 Rev 1.1 modified for wipe and bulk samples (see QAPP for list of PFAS)

Sampling Quality Control

Source Materials Quality Control

PFAS (including PFOA) are found in several everyday items. As a check for cross-contamination, quality control samples will be collected from source materials that are anticipated to be used for the investigation. These include water used by the drilling contractor for drilling and decontamination; bottled spring and distilled water used as final decontamination rinse water; casing, rods, water totes, and tanks used by the drilling contractor; filter sand used as monitoring well sand pack; and monitoring well construction materials (PVC riser and screen). The samples will be collected and analyzed for PFAS by EPA Method 537 for aqueous samples and EPA Method 537

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 8

modified for solids. The types of source materials quality control samples to be collected and the sampling method and rationale are presented in the FSP.

Field Quality Control

Field Quality Control samples include equipment blanks, duplicates, and matrix spike/matrix spike duplicate (MS/MSD). Quality control samples will be prepared for each media type at a ratio of one (1) set of quality control samples per each 20 media samples. Laboratory prepared trip blanks will be submitted with aqueous samples requiring analysis for TCL VOCs and PFAS. Field trip blanks will be submitted with aqueous samples requiring analysis for PFAS. The types of field quality control samples to be collected and the sampling method and rationale are detailed in the FSP.

Laboratory Data Quality Control

Laboratory reports will be prepared by the laboratories of record as a USEPA Category B Data Deliverable Package. These deliverables will be subject to independent data validation.

Survey

The boundary and topographic survey of the Site will be updated to serve as a scaled base map for the Site investigations and related investigation report maps and figures. Exploratory locations (i.e. test borings, monitoring wells, piping routes, etc.), media sampling locations and other pertinent surface features will be surveyed. The top of the well casings will be referenced to the NAVD88 vertical datum.

Supplemental Plans

The April 24, 2016 SCIWP FSP, QAPP, and HASP documents have been updated and will be followed during the planned investigations described herein. Copies of the updated plans are included as Attachments 1 through 3, respectively.

Field Sampling Plan

The field activities for this project will include collection and laboratory analysis of soil/fill, groundwater, surface wipe and bulk building materials. The procedures relative to implementation of these field activities are presented in the FSP (Attachment 1). The FSP describes in detail the various methods and techniques to be followed during the completion of the soil and groundwater sampling activities, instrument

C.T. MALE ASSOCIATES

January 11, 2018
Mr. John Schmeltzer
Page - 9

operation and calibration, and chain of custody procedures.

Quality Assurance Project Plan

The QAPP (Attachment 2) describes the quality assurance and quality control procedures to be followed from the time media samples are collected to the time they are analyzed by the environmental analytical laboratory and evaluated by a third party data validator.

The QAPP will be followed by field personnel during the initial Site characterization investigation activities and media sampling events. It will also be used by the project management team and Quality Assurance Officer to assure the data collected and generated is representative and accurate. The laboratory results will be reported with EPA Analytical Services Protocols (ASP) Category B deliverables.

Health and Safety Plan

The HASP (Attachment 3) has been updated to address Site worker health and safety issues. The HASP is presented as a standalone document that will be used by field personnel. Although the plan addresses all of the planned Site activities, subcontractors will be required to develop their own HASP for work they will perform.

Report

A Site Investigation (SI) Report will be prepared following the completion of the supplemental site investigations provided herein, inclusive of the findings and results of the Site investigative activities completed prior to the execution of the Consent Order and Final Judgment in October 2017. The SI report will be prepared in accordance with Subchapter 3, Section 35-305 of Vermont ANR Rule, "Investigation and Remediation of Contaminated Properties Rule (IROCPR)" effective July 27 2017, and inclusive of the deliverables indentified in the I-Rule Site Investigation Report Checklist and photographic documentation of the various sampling locations. An updated CSM will be detailed in the SI Report that incorporates the data collected from each media at the facility, including the relevant data previously presented to VTDEC under separate cover.

Schedule

A project schedule will be developed and provided for review following receipt of comments from VTDEC per the Consent Order.

C.T. MALE ASSOCIATES


January 11, 2018
Mr. John Schmeltzer
Page - 10

If you have any questions or comments regarding this plan, please contact the undersigned at your convenience.

Respectfully submitted,
C.T. MALE ASSOCIATES, D.P.C.



Kirk Moline, P.G.
Managing Geologist




Daniel Reilly, P.E.
Manager, Environmental Services Division

Attachments:	Figure 1:	Supplemental Site Investigation Work Plan
	Figure 2:	Aerial Photo of Facility Roof
	Table 1:	Soil & Sludge/Sediment Sampling
	Table 2:	Groundwater Sampling
	Table 3:	Building Material Wipe + Insulation Sampling
	Attachment 1:	Field Sampling Plan
	Attachment 2:	Quality Assurance Project Plan
	Attachment 3:	Health and Safety Plan

C: Richard Spiese, VTDEC
Christopher Angier, P.E. Saint-Gobain
Edward Canning, Saint-Gobain
David F. Edelstein, Archer & Greiner, P.C.
Karma Hughes, P.G., Barr
Ray Wuolo, P.E. P.G., Barr
Mary Sands, Barr

FIGURES



LEGEND

- | | | | | | |
|--------|--------------------|-------|--|---|--|
| BOL ○ | Bollard | MW ● | Monitoring Well | ■ | Building Wipe and Material Sampling Summary |
| CBR ○ | Catch Basin Round | PIV ○ | Post Indicator Valve | A | CONCRETE WALL WIPE SAMPLE (1), I-BEAM WIPE SAMPLES (3), WALL INSULATION SAMPLE (1) |
| CBS □ | Catch Basin Square | SMH ○ | Sanitary Manhole | B | I-BEAM WIPE SAMPLES (3), CEILING INSULATION SAMPLE (1) |
| FGPL ○ | Flag Pole | UMH ○ | Unknown Manhole | C | BULK SAMPLE FROM FLOOR (1; WHERE RESIDUE IS PRESENT) |
| GMTR □ | Gas Meter | UP ○ | Utility Pole | D | WALL AND FLOOR WIPE SAMPLES FROM FIRST AND SECOND FLOOR |
| GP ○ | Gate Post | WSO ○ | Water Shut Off | E | FLOOR WIPE SAMPLE (1) |
| HYD ◊ | Hydrant | WV ○ | Water Valve | F | WALL WIPE SAMPLE (1) |
| IPF ○ | Iron Pipe Found | → | Water Flow Direction | ▲ | Sewer and Stormwater Catch Basin Sludge Samples |
| | | ○ | Geoprobe Boring Monitoring Well Location | | |

PROGRESS PRINT


**FIGURE 1
SUPPLEMENTAL SITE INVESTIGATION WORK PLAN**

1030 WATER STREET

TOWN OF BENNINGTON BENNINGTON COUNTY, VERMONT

C.T. MALE ASSOCIATES
Engineering, Surveying, Architecture & Landscape Architecture, D.P.C.

50 CENTURY HILL DRIVE, LATHAM, NY 12110
518.786.7400 * FAX 518.786.7299



SHEET 1 OF 1
DWG. NO: 17-XXX

DATE	REVISIONS RECORD/DESCRIPTION	DRAFTED	CHECK	APPR.	UNAUTHORIZED ALTERATION OR ADDITION TO THIS DOCUMENT IS A VIOLATION OF THE NEW YORK STATE EDUCATION LAW.
1					© 2017 C.T. MALE ASSOCIATES DESIGNED : J.DIPPERT DRAFTED : S.WUNSCH CHECKED : J.DIPPERT PROJ. NO : 16.6131 SCALE : 1"=60' DATE : NOV. 15, 2017
2					
3					
4					
5					
6					
7					
8					
9					

CAD DWG. FILE NAME: K:\Projects\166131\Env\Drawings-Maps\Figure 1 - sup charc work plan.dwg

CAD DWG. FILE NAME: Figure 1 - sup charc




Figure 2: Aerial Photo of Facility Roof
 Village of North Bennington Bennington County, Vermont

Project Number: 16.6131
 Data Source: Pictometry
 Projection: State Plane NAD83 Vermont
 Date: January 09, 2018
 File: 1030WaterStreetFacilityRoof11x17.mxd
 GIS: C. Secor


C.T. MALE ASSOCIATES
 ENGINEERING, SURVEYING, ARCHITECTURE & LANDSCAPE ARCHITECTURE, D.P.C.
 50 CENTURY HILL DRIVE, LATHAM, NEW YORK 12110
 (518) 786-7400 * FAX (518) 786-7299 * WWW.CTMALE.COM
 FOUNDED IN 1910

Aerial Photo taken April 14th, 2017.

TABLES

Table 1
Soil and Sludge/Sediment Sampling
1030 Water Street
Bennington, Vermont

Location	Location Rationale	Approximate Depth (feet bgs)	Sample Depth (feet bgs) ¹	Parameters					Number of Samples
				Metals	SVOCs	VOCs	PFCs	TOC	
SG3a-SB18-01	Evaluate soil/fill quality beneath the slab in the former fabrication area.	20	0-1 10-11 15-20				X	X	3
SG3a-SB18-02	Evaluate soil/fill quality beneath the slab near a sump and former high bay structure.	20	0-1 10-11 15-20	X	X	X	X	X	3
SG3a-SB18-03	Evaluate soil/fill quality beneath the slab in the former fabrication area.	20	0-1 10-11 15-20				X	X	3
SG3a-SB18-04	Evaluate soil/fill quality beneath the slab in the former fabrication area and near a pipe clean-out.	20	0-1 10-11 15-20				X	X	3
SG3a-SB18-05	Evaluate soil/fill quality beneath the slab near a former high bay structure.	20	0-1 10-11 15-20				X	X	3
SG3a-SB18-06	Evaluate soil/fill quality beneath the slab near a former high bay structure.	20	0-1 10-11 15-20				X	X	3
SG3a-SB18-07	Evaluate soil/fill quality beneath the slab near a sump.	20	0-1 10-11 15-20	X	X	X	X	X	3
SG3a-SLUDGE18-01	Evaluate sludge conditions inside the floor drain discharge pipe.	NA	NA	X	X	X	X	X	1
SG3a-SLUDGE18-02	Evaluate sediment in stormwater catch basin.	NA	NA	X	X	X	X	X	1
SG3a-SLUDGE18-03	Evaluate sediment in stormwater catch basin.	NA	NA	X	X	X	X	X	1
SG3a-SLUDGE18-04	Evaluate sediment in sanitary sewer manhole.	NA	NA	X	X	X	X	X	1

Notes:

NA - Not applicable

bgs - below ground surface

1 - assumes soil samples will be collected below the building slab, at the approximate depth of groundwater (10-11 feet bgs), and approximately 5 feet below the groundwater table (15-16 feet bgs). Additional samples will be collected near lithologic contacts if that geologic unit is not sampled as part of the prescribed intervals.

**Table 2
Groundwater Sampling
1030 Water Street
Bennington, Vermont**

Location	Location Rationale	Approximate Total Depth (feet bgs)	Estimated Depth to Water (feet bgs)	Estimated Screened Interval (feet bgs)	Parameters					Number of Samples*
					Metals	SVOCs	VOCs	PFCs	TOP	
SG3a-SB18-01	Evaluate groundwater conditions below the former fabrication area slab.	20	10	10-20	X	X	X	x	TBD	1
SG3a-SB18-02	Evaluate groundwater conditions below a sump in the former fabrication area.	20	10	10-20	X	X	X	X	TBD	1
SG3a-SB18-03	Evaluate groundwater conditions below the former fabrication area slab.	20	10	10-20	X	X	X	X	TBD	1
SG3a-SB18-04	Evaluate groundwater conditions below the former fabrication area slab.	20	10	10-20	X	X	X	X	TBD	1
SG3a-SB18-05	Evaluate groundwater conditions below the former fabrication area slab.	20	10	10-20	X	X	X	X	TBD	1
SG3a-SB18-06	Evaluate groundwater conditions below the former fabrication area slab.	20	10	10-20	X	X	X	X	TBD	1
SG3a-SB18-07	Evaluate groundwater conditions below a sump in the former fabrication area.	20	10	10-20	X	X	X	X	TBD	1

Notes:

bgs - below ground surface, TBD - To Be Determined per the Work Plan

* In addition to the listed samples, groundwater samples will also be collected from the existing site monitoring wells (MW-01 through MW-07) for all parameters.

Table 3
Building Material Wipe + Insulation Sampling
1030 Water Street
Bennington, Vermont

Sample ID	Location Rationale	Sample ¹		Number of Samples
		Wipe ²	Bulk	
Former Chemfab Building - Fabrication Area				
SG3a-Beam-WIPE18-01 to SG3a-Beam-WIPE18-09	Evaluate for the presence of PFCs on an I-beam in the former fabrication area. Samples will be collected near the floor, near the ceiling, and in the middle of the I-beam.	X		27
SG3a-Wall-WIPE18-01 to SG3a-Wall-WIPE18-03	Evaluate for the presence of PFCs on the concrete wall along the perimeter of the former fabrication area.	X		3
SG3a-Floor-WIPE18-01 to SG3a-Floor-WIPE18-05	Evaluate for the presence of PFCs on the concrete floor in the former fabrication area.	X		5
SG3a-Ceiling-MAT18-01 to SG3a-Ceiling-MAT18-03	Evaluate for the presence of PFCs in ceiling insulation in the former fabrication area.		X	3
SG3a-Floor-MAT18-01 to SG3a-Floor-MAT18-05	Evaluate for the presence of PFCs in the residue on the concrete floor in the former fabrication area.		X	5
Former Chemfab Building - Office				
SG3a-Wall-WIPE18-04 to SG3a-Wall-WIPE18-05	Evaluate for the presence of PFCs on the concrete wall along the perimeter of the former office.	X		2
SG3a-Floor-WIPE18-06 to SG3a-Floor-WIPE18-07	Evaluate for the presence of PFCs on the concrete floor in the former office.	X		2
Former Chemfab Building - Chemical Storage				
SG3a-Wall-WIPE18-06 to SG3a-Wall-WIPE18-08	Evaluate for the presence of PFCs on the concrete wall along the perimeter of the former chemical storage area.	X		3
SG3a-Floor-WIPE18-08 to SG3a-Floor-WIPE18-09	Evaluate for the presence of PFCs on the concrete floor in the former chemical storage area.	X		2
Former Chemfab Building - Roof				
SG3a- Roof Residue/ WIPE18-0X to 0X	Evaluate for the presence of PFCs on the roof of the facility.	X	X	TBD
Former Chemfab Building - Stacks & Ductwork				
SG3a- Stack-Duct Residue/ WIPE18-0X to 0X	Evaluate for the presence of residue within former coating tower stacks and ductwork.	X	X	TBD

Notes: 1 - samples analyzed for PFCs; 2 - wipe sample results will be weight of PFCs, not a concentration and used to confirm presence or absence of PFCs

ATTACHMENT 1
FIELD SAMPLING PLAN

January 2018



Field Sampling Plan

Saint Gobain
Performance Plastics
Village of North Bennington &
Town of Bennington
Vermont

Mr. Christopher Angier
SAINT-GOBAIN PERFORMANCE PLASTICS
14 McCaffrey Street
Hoosick Falls, New York 12090

Prepared by:

C.T. MALE ASSOCIATES
And
BARR ENGINEERING CO.

C.T. Male Project No: 16.6131

Unauthorized alteration or addition to this
document is a violation of the New York State
Education Law.

© Copyright 2018

C.T. MALE ASSOCIATES, ENGINEERING, SURVEYING, ARCHITECTURE & LANDSCAPE ARCHITECTURE, D.P.C.

**FIELD SAMPLING PLAN
SAINT GOBAIN PERFORMANCE PLASTICS, VERMONT**

TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION	1
2.0 MEDIA SAMPLING AND OVERVIEW OF FIELD ACTIVITIES.....	3
<i>MEDIA SAMPLING</i>	3
<i>OVERVIEW OF FIELD ACTIVITIES</i>	3
3.0 SITE INVESTIGATION OVERVIEW	4
3.1 General.....	4
3.1.1 Field Quality Control Samples.....	4
3.1.2 Sewage and Sludge Sampling	4
3.1.3 Surface Water Sampling.....	5
3.1.4 Storm Water Sampling	5
3.1.5 Sediment Sampling.....	5
3.1.6 Surface Wipe Sampling.....	5
3.1.7 Bulk Material Sampling	5
3.2 Observation of Drilling Operations and Monitoring Well Installations.....	6
3.3 Drilling and Sampling.....	6
3.3.1 Soil Classification	6
3.3.2 Borehole Abandonment and Drill Cuttings.....	7
3.4 Monitoring Well Installation Overburden	7
3.5 Monitoring Well Installation - Bedrock	8
3.6 Monitoring Well Development	8
3.7 Decontamination of Drilling and Sampling/Gauging Equipment.....	8
4.0 GROUNDWATER SAMPLING PROCEDURES.....	9
4.1 General.....	9
Groundwater Sampling	9
4.2 Water level Measurements, Immiscible Layers, Total Well Depth in Well.....	9
4.3 Well Purging Procedures	10
4.5 Sample Collection	11
4.6 Low flow sampling	11

4.7	Field Analyses	12
4.8	Drinking Water samples from private wells or public water supply	12
5.0	SOIL SAMPLING PROCEDURES.....	12
5.1	Shallow and Deep Soil/Fill Sampling	12
5.2	Analytical Soil Sampling.....	12
6.0	FIELD QUALITY CONTROL.....	12
6.1	Source Materials.....	12
7.0	FIELD INSTRUMENTATION OPERATING PROCEDURES.....	12
7.1	General.....	12
7.2	Photoionization and Flame Ionization Detector.....	12
7.3	Air Monitoring for Potential Contaminant Exposure.....	12
7.4	Temperature, pH, ORP and Specific Conductivity Meter	12
7.4.1	General.....	12
8.0	SAMPLE HANDLING AND CHAIN OF CUSTODY PROCEDURES	12
9.0	WATER LEVEL MEASUREMENT PROCEDURES.....	12
10.0	POET SAMPLING	12
11.0	SOIL VAPOR AND SUB-SLAB SAMPLING	12
12.0	INVESTIGATION-DERIVED WASTE, STORAGE, SAMPLING AND DISPOSAL.....	12

1.0 INTRODUCTION

The “Site” for the purposes of this Field Sampling Plan (FSP) encompasses the Village of North Bennington, the Town of Bennington, and surrounding areas of Bennington County, Vermont. This FSP is a supplement to various Site-specific plan(s) required under the Consent Order and Final Judgment (Consent Order), effective date of October 2, 2017. The FSP presents the standard field sampling and data gathering procedures to be followed during implementation of the field activity portion of scope of works within the Site.

This plan addresses potential media and material sampling types, drilling methods including advancement of soil borings and installation of monitoring wells, decontamination procedures, various media sampling procedures, field screening and testing procedures, field instrumentation operating procedures, field measurements, sample handling and chain of custody procedures, and water level measurement procedures. This FSP is intended to be applicable to field sampling activities within the Site conducted by C.T. Male Associates Engineering, Surveying, Architecture, & Landscape Architecture D.P.C. (CT Male), Barr Engineering Co. (Barr) and subcontractors.

This FSP is applicable to current and future investigation work plans developed to further assess the distribution of per- and polyfluoroalkyl substances (PFAS) and other constituents on behalf of Saint-Gobain Performance Plastics (Saint-Gobain).

Other parameters that may be analyzed to evaluate the environmental quality of the Site’s media include the Target Compound List (TCL) of volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), including 1,4-dioxane, pesticides and polychlorinated biphenyls (PCB); the Target Analyte List (TAL) of metals, including mercury and the major cations (Ca, Mg, Na and K); cyanide (CN); total organic carbon (TOC); and anions (Cl, SO₄, CO₃ and HCO₃).

The sample type, laboratory analysis, sampling method and sampling rationale for the samples collected during the site investigations are summarized in the Site-specific work plans.

Included in this FSP are forms, which can be found in the Compendium of Documents that are an integral part of the Quality Assurance Project Plan (QAPP). The field sampling and data gathering procedures presented in this FSP are incorporated into the QAPP by reference. Together, the FSP and the QAPP document the laboratory quality assurance/quality control (QA/QC) procedures to be followed during analysis of samples collected in the field so that valid data of a known quality is generated.

The FSP has been prepared, in part, in general accordance with the following Vermont Department of Environmental Conservation (VTDEC) and United States Environmental Protection Agency (USEPA) guidance documents:

- Chapter 31, Investigation and Remediation of Contaminated Properties Rule, State of Vermont Agency of Natural Resources, Department of Environmental Conservation, Waste Management and Prevention Division, Effective July 27, 2017.
- Environmental Data Collection and Analysis Requirements, State of Vermont Agency of Natural Resources, Department of Environmental Conservation, Waste Management and Prevention Division, Effective July 12, 2017.
- Chapter 7, Hazardous Waste Management Regulations, State of Vermont Agency of Natural Resources, Department of Environmental Conservation, Waste Management and Prevention Division, Effective December 16, 2016.
- Chapter 12, Groundwater Protection Rule and Strategy, State of Vermont Agency of Natural Resources, Department of Environmental Conservation, Waste Management and Prevention Division, Effective December 16, 2016.
- A Compendium of Superfund Field Operations Methods, EPA/540/P-87/001, USEPA, December 1987, revised 2005.

2.0 MEDIA SAMPLING AND OVERVIEW OF FIELD ACTIVITIES

MEDIA SAMPLING

Based upon the Site-specific work plans, sampling may include volatile organic vapor screening, subjective media assessment, laboratory analyses, and geologic and hydrogeologic characterization of the Site. The environmental media that may be sampled includes:

- Shallow soil/fill,
- Subsurface soil,
- Groundwater,
- Surface water,
- Storm water,
- Drinking water (POETs, residential wells),
- Soil vapor and sub-slab soil vapor,
- Sediments,
- Sludge,
- Sewage,
- Investigative derived waste,
- Surface wipes, and
- Bulk materials.

OVERVIEW OF FIELD ACTIVITIES

The potential field activities are summarized in this FSP and details of each activity are provided within referenced standard operating procedures (SOPs).

Field Report Forms applicable to their corresponding field activity (i.e., monitoring well construction log, water level record, etc.) are referenced in their respective SOPs and contained in the Compendium of Field Documents.

3.0 SITE INVESTIGATION OVERVIEW

3.1 General

The anticipated investigations include: collection and laboratory analysis of quality control samples of source materials and rinse blanks of equipment that will be used on the Site to conduct the investigations; collection and laboratory analysis of sewage , storm water , surface water , and sludge samples; collection and laboratory analysis of shallow and deep soil/fill samples for subjective and laboratory analysis; conversion of select test borings into monitoring wells to aid in the collection of groundwater samples for laboratory analysis; collection of groundwater samples for laboratory analysis from existing monitoring wells; collection of drinking water from point of entry treatment systems (POETs) and residential water supply wells; measurement of water levels; in-situ hydraulic conductivity testing; collection of surface wipe samples; collection of bulk material(s) samples; and investigative derived waste samples. The SOPs referenced in the preceding sections have been developed for the various investigative activities that may be performed during course of the project. Additional SOPs will be developed for other investigative tasks that are not yet known or defined, as needed.

3.1.1 Field Quality Control Samples

As PFAS are found in several everyday items, samples will be collected from source materials prior to use on the Site to aid in the investigation and sampling of the Site. Field Quality Control samples may include Equipment Blanks, Duplicates, Field blanks, and Matrix Spike/Matrix Spike Duplicates (MS/MSD). The types of field quality control samples to be collected and the sampling method and rationale are detailed in the QAPP. The SOP for this field activity is SOP-BARR 'Collection of Quality Control Samples, Revision 6'.

3.1.2 Sewage and Sludge Sampling

The SOP describes the methods for collecting sewage samples for laboratory analyses. This procedure may apply to the collection of sludge samples from water treatment systems, waste water treatment samples, interceptor pits, piping runs, and public sewer system manholes. The SOP for this field activity is SOP CT Male 'Sediment, Sludge and Sewage Sampling'.

3.1.3 Surface Water Sampling

The SOP describes the methods for collecting surface water samples for laboratory analyses and water quality determinations. This procedure may apply to the collection of surface water samples from regulated surface water bodies, streams, rivers, ditches, lakes, ponds, lagoons, drainage swales, and wetlands. The SOP for this field activity is SOP CT Male 'Surface Water Sampling'.

3.1.4 Storm Water Sampling

The SOP describes the methods for collecting storm water samples for laboratory analyses and water quality determinations. This procedure may apply to the collection of storm water samples from regulated and non-regulated outfalls in relation to a site, and drainage areas from a site or in relation to the investigation or remedial activities. The SOP for this field activity is SOP CT Male 'Storm Water Sampling'.

3.1.5 Sediment Sampling

The SOP outlines the methods and steps for sampling sediments. This procedure may apply to the collection of sediment samples from streams, rivers, ditches, lakes, ponds, lagoons, outlet drainage ways, drainage swales, storm water outfalls, and wetlands. The SOP for this field activity is SOP CT Male 'Sediment, Sludge, and Sewage Sampling'.

3.1.6 Surface Wipe Sampling

The SOP describes the methods for collecting surface wipe samples from various media that may be encountered during an investigation or remediation activities at a Site for laboratory analyses. The SOP for this field activity is SOP CT Male 'Wipe Sampling'.

3.1.7 Bulk Material Sampling

The SOP describes the methods for collecting bulk material samples during an investigation or remediation activities at a Site for laboratory analyses. This procedure may apply to the collection of wall insulation, sheet rock, or other building materials. The SOP for this field activity is SOP CT Male 'Bulk Material

Sampling’.

3.2 Observation of Drilling Operations and Monitoring Well Installations

Drilling, monitoring well installation and other associated field work involved in the investigations to be performed by subcontractors to C.T. Male and Barr will be observed by full-time, on-site, C.T. Male and/or Barr representatives. C.T. Male and/or Barr will be responsible for collecting soil/fill samples, classifying soil, field screening of soil/fill samples, recording of drilling and sampling data, recording of groundwater data, deciding on the final drilling depths and monitoring well screened intervals (with input from the project manager), recording the monitoring well construction procedures, and monitoring the decontamination procedures. The representatives will also develop and purge the monitoring wells and conduct groundwater sampling, as in accordance with SOPs.

Field reports will be prepared to document the daily activities and their conformance to the work plan. The forms to be utilized by the applicable field team personnel are found in the Compendium of Field Documents.

The project manager or designee will be kept informed of the progress of work and problems encountered during the investigations so appropriate corrective action can be implemented in consultation with Saint-Gobain and VTDEC.

3.3 Drilling and Sampling

There are several drilling techniques that can be utilized to aid in the collection of shallow and deep soil/fill samples and for installation of monitoring wells. These include direct-push, hollow stem auger, roto sonic, and air rotary drilling techniques. The specific drilling technique to be used for the investigation will be outlined in the Site-specific work plan. CT Male and Barr personnel will observe the drilling subcontractor and the driller subcontractor will follow their SOPs for the technique specified in the work plan.

3.3.1 Soil Classification

Soils collected during drilling activities will be visually classified in the field using the Unified Soil Classification System in general accordance with ASTM D-2488,

Standard Practice for Description and Identification of Soils. The soil description may include matrix and clast descriptions, moisture content, color, appearance, odor, behavior of the material and other pertinent observations. This information will be recorded on a subsurface exploration log form along with the boring identification and elevation, date started and completed, sampling intervals, standard penetration values, length of recovered sample, and depth of first groundwater encountered. During the drilling, a photoionization detector (PID) or flame ionization detector (FID) will be used to monitor the volatile organic vapors exiting the borehole and soil cuttings, and of the recovered subsurface samples. These visual observations and field measurements will be recorded on the Subsurface Exploration Log. A blank copy of a Subsurface Exploration Log form is included in the Compendium of Field Documents.

3.3.2 Borehole Abandonment and Drill Cuttings

In the event a borehole is not converted into a monitoring well, the drill cuttings will be placed back into the borehole provided field-screening results indicate no evidence of impacts (subject to approval by VTDEP, as applicable). If the soil cuttings cannot be returned to the borehole, the borehole will be filled from the bottom depth of the boring to grade with a cement/bentonite grout mixture (approximately 20 to 1 ratio). If required, soil cuttings will be transferred to labeled DOT 17H approved 55-gallon open top steel drums and/or plastic lined roll-off containers and staged while waiting for proper disposal. The contents of the drums/roll-off will be subsequently characterized and profiled for off-site disposal. If field-screening indicates no evidence of impacts, soil cuttings may be thin spread on the ground in the vicinity of the boring with prior approval of VTDEC.

3.4 Monitoring Well Installation Overburden

The installation of monitoring wells in the overburden groundwater may be used to identify hydrogeologic characteristics, groundwater constituents, contaminants of concern, contaminant plume transport, and the hydraulic relationship between the Site and localized groundwater flow. The SOP for this field activity is SOP-06 CT Male 'Monitoring Well Installation'.

Monitoring wells to be installed within select boreholes are typically completed utilizing direct-push, roto-sonic and hollow stem auger drilling methods. For the direct-push boreholes, typically one (1)-inch diameter monitoring wells with slotted screens are installed in the open boreholes. For roto-sonic and hollow stem auger boreholes, typically two (2)-inch diameter monitoring wells with slotted screens are installed within the drill casing in accordance with standard practices. Monitoring well depths, and screen lengths and depths will be calculated by the environmental scientist/geologist by maintaining accurate measurements of screen and casing placed in the borehole. Monitoring Well Construction Log forms for the monitoring wells will be completed that documents the well materials and depths.

3.5 Monitoring Well Installation - Bedrock

The installation of monitoring wells in the bedrock may serve a dual purpose of characterizing groundwater quality in the bedrock and long-term monitoring. The SOP for this field activity is SOP-06 CT Male 'Monitoring Well Installation'.

3.6 Monitoring Well Development

Once installed, each monitoring well will be developed by surging and over pumping/bailing to remove accumulated fine sediment within the well and to establish a hydraulic connection with the surrounding aquifer. Wells will be developed at an appropriate time interval post-installation using surging and pumping techniques. Monitoring of temperature, conductivity, pH, and turbidity for stabilization and appropriate values will be conducted at a minimum. The SOP for this field activity is SOP-BARR 'Monitoring Well Development', Revision 5.

3.7 Decontamination of Drilling and Sampling/Gauging Equipment

Drilling equipment including augers, casing, rods, plugs, samplers, tools, drill unit and equipment that can come in contact with the formation will be cleaned with a high temperature/high pressure steam cleaner (with water previously analyzed to determine it is non-detect for PFAS) prior to the start of work and between each boring to prevent cross-contamination between borings. Samples of water used for decontamination will be collected and analyzed prior to being used on the Site as described in Section 6.1. The

drilling equipment will also be cleaned using the same procedure at completion of the work to prevent contaminants from leaving the Site.

The SOP is to provide procedures for field decontamination of environmental sampling equipment and personal protective equipment (PPE). Decontamination, as needed, of equipment and PPE is designed to document that sample cross-contamination, human-health exposure, and contamination transport are minimized. The SOP for this field activity is SOP-05 CT Male 'Equipment Decontamination Procedures'.

4.0 GROUNDWATER SAMPLING PROCEDURES

4.1 General

Groundwater Sampling

During groundwater sampling, acceptable techniques and protocol during the collection and transportation of groundwater samples is required to minimize the potential for sample variation from well to well. Quality control measures will be instituted as discussed in this document and the QAPP as a check on the procedures being utilized so that the quality of the data can be assessed. The groundwater samples will be analyzed in the laboratory by standard methods following the QA/QC procedures outlined in the QAPP.

Periodic monitoring/sampling events may be conducted and groundwater elevations monitored to determine the groundwater flow gradient and direction. The SOP for this field activity is SOP-07 CT Male 'Groundwater Sampling'.

4.2 Water level Measurements, Immiscible Layers, Total Well Depth in Well

Prior to sampling, static water heights will be measured using a water level indicator to determine the standing water column height. Water levels will be collected from wells that are slated for sampling prior to initiating water sampling. The water column height and depth of the well are used to calculate the well water volume. Non-vented well caps will be removed for a period of ten minutes to allow the water column to reach static conditions prior to taking the water level measurements.

The procedure is for measuring static water level, light non-aqueous phase liquid (LNAPL) level, dense non-aqueous phase liquid (DNAPL) level, and total well depth in a groundwater well. The SOP for this field activity is SOP-BARR 'Measuring Static Water Level, Immiscible Layers (DNAPL and LNAPL), and Total Well Depth in Wells, Revision 5'.

4.3 Well Purging Procedures

Prior to groundwater sampling, it is necessary to purge the wells. Purging of the wells allows for a fresh, representative sample to be collected from the well by removing stagnant water.

Wells will be purged by either purging or surging, or both methods, followed by well recovery, well stabilization and then sampling via pumping or bailing. Wells will then achieve stabilization through field parameter monitoring. The SOP for this field activity is SOP Barr 'Collection of groundwater samples from a temporary or permanent monitoring well'.

If required, purge water from the monitoring wells will be placed in DOT approved 55-gallon drums and/or frac tanks, labeled and stored for proper disposal until laboratory analyses results of the soil and groundwater samples indicates the proper method of treatment or disposal.

4.4 Well Stabilization

Well stabilization is conducted to verify the groundwater sample is representative of aquifer conditions. A well is considered 'stabilized' after the groundwater stabilization parameter measurements are within acceptable limits for three consecutive readings. The procedures for conducting well stabilization are included in SOP Barr 'Collection of groundwater samples from a temporary or permanent monitoring well', SOP-Barr 'Collection of Groundwater Samples using low-flow purging and sampling' and SOP Barr "Measuring Water Level, Immiscible Layers (DNAPL and LNAPL), and Total Well Depth in Wells'.

4.5 Sample Collection

Prior to sample collection, the wells will be purged, allowed to recover to at least 80% of their initial static water level, and have achieved water quality parameters stabilization. Slow recharging wells will be allowed to recover for a period of up to four hours before sampling. Recovery times and water depths will be recorded on the Groundwater Services Field Log form. The wells will be allowed to stabilize prior to sampling. The procedures for collecting samples are included in SOP Barr 'Collection of groundwater samples from a temporary or permanent monitoring well', SOP-Barr 'Collection of Groundwater Samples using low-flow purging and sampling', and SOP Barr "Measuring Water Level, Immiscible Layers (DNAPL and LNAPL), and Total Well Depth in Wells'.

4.6 Low flow sampling

Low flow sampling is a method of collecting samples from a well that does not require purging volumes of water from the well and relies on natural flow of formation water through the well. Using this method, the water flowing into and through the well is representative of the groundwater with the formation surrounding the screen and this representative groundwater samples can be obtained by slowly pumping.

Low-flow sampling methods emphasize minimal stress to the groundwater by low water-level drawdown and low pumping rates in order to collect samples with minimal alterations to water chemistry (U.S. Environmental Protection Agency [EPA], 2002; ASTM D6771-02). Low-flow sampling is typically conducted using positive displacement pumps, submersible pumps, or peristaltic pumps. Commonly used low-flow pumps include the QED Sample Pro® bladder pump, Geotech® bladder pumps, Grundfos Redi-Flo 2® submersible pump, and the Geotech Geopump™ Series II peristaltic pump. The use of low flow sampling and the type of pump to be used will be specified in the site specific work plan. Pumps that are to be used onsite will be reviewed prior to use to determine if there would be an adverse impact to the sampling. The SOP for this field activity is SOP-BARR 'Low-Flow Sampling'.

4.7 Field Analyses

The field analyses of groundwater include pH, temperature, specific conductivity, turbidity and oxidation-reduction potential (ORP). The field analyses will be measured immediately upon collection of the sample since the values of these parameters can change with time. A minimum 40 ml sample will be collected and placed in clean unpreserved polyethylene or glass containers for analysis. The containers will be covered if the measurements are not recorded immediately.

The pH, temperature, ORP and conductivity of a sample are measured with a portable unit capable of measuring all four (4) parameters concurrently and will be completed in accordance with SOP-07 CT Male 'Groundwater Sampling'. The portable unit automatically adjusts to compensate for the temperature of the sample. The turbidity of a sample is measured with a separate portable unit. The pH, temperature, conductivity, turbidity and ORP will be recorded on the Groundwater Services Field Log. These units will be calibrated to known standards prior to the start of field activities every day. Measurement and operating procedures for these field analyses are presented in Section 7.0 of this FSP.

4.8 Drinking Water samples from private wells or public water supply

The collection of drinking water samples from residential or private wells with or without point-of entry-treatment (POET) systems, or public water supply systems will entail specific procedures to be completed for these types of wells. The SOP for this field activity is SOP-BARR 'Drinking Water Samples from Private Wells or Public Water Supplies, Revision 0', and SOP CT Male 'Point of Entry Treatment (POET) sampling'.

5.0 SOIL SAMPLING PROCEDURES

5.1 Shallow and Deep Soil/Fill Sampling

During site investigations there may be the sampling of shallow and deep soil/fill material. The samples may be collected employing a hand auger, Shelby tubes, direct-push sampling unit (i.e., Geoprobe®) with split barrel, and use of drilling methods such as Rotasonic, hollow stem auger, air rotary, with the use of split barrel samplers. The collected soils will be logged in accordance with ASTM D2488 (visual-manual method)

and screened for signs of obvious environmental impacts (*e.g.*, staining, sheen, odor, discoloration, or the presence of headspace as measured by a PID). The shallow and deep soil/fill samples collected from the Site will follow the sampling plan specified in the Work Plan. The SOP for this field activity is SOP-04 CT Male 'Surface and Subsurface Soil Sampling'.

5.2 Analytical Soil Sampling

The soil samples will be subjected to laboratory analysis to assist in characterizing the environmental quality of the Site. The samples will be extracted from the sampling equipment in a timely fashion such that the sample has limited exposure to the outside air reducing the chance for volatilization. The laboratory analytical method, container type, sample holding times, and preservation of the sample are outlined in the QAPP and the site-specific work plan. The SOPs for this field activity are contained in SOP-BARR 'Collection of Quality Control Samples, revision 6'; SOP-BARR 'Documentation of Chain of Custody, revision 4'; SOP-BARR 'Domestic Transport of Samples to Laboratories in USA, Revision 2'.

6.0 FIELD QUALITY CONTROL

6.1 Source Materials

Because PFAS (including perfluorooctanoic acid [PFOA] and perfluorooctanesulfonic acid [PFOS]) are found in many everyday items, samples will be collected of source materials prior to being used on the Site to aid in the investigation and sampling of the Site. These may include water used by the drilling contractor for advancement of test borings; construction of monitoring wells and decontamination of drilling and sampling equipment; water used by the sampling technician to decontaminate sampling equipment; totes and tanks used by the drilling contractor for temporary storage of drilling water; drill rig augers, casing and rods used by the drilling contractor for advancement of test borings; monitoring well construction materials (PVC riser and screen) used by the drilling contractor for construction of the monitoring wells; and filter sand used by the drilling contractor for the monitoring well sand pack. As a note, water imported onto the Site for investigation/sampling purposes will be identified by its source.

Field Quality Control samples may include Equipment Blanks, Duplicates, Field blanks, and Matrix Spike/Matrix Spike Duplicates (MS/MSD). The types of field quality control samples to be collected and the sampling method and rationale are summarized in the QAPP. The SOP for this field activity is SOP-BARR 'Collection of Quality Control Samples, revision 6'.

7.0 FIELD INSTRUMENTATION OPERATING PROCEDURES

7.1 General

The field instruments that may be utilized during implementation of the Site investigations or remedial activities are: PID or FID for air monitoring of the total VOCs, PID or FID for headspace analysis of soil samples for total VOCs; vapor monitoring on site; airborne particulates during field activities; a temperature/pH/ORP/conductivity meter; and a turbidity meter for field analysis of groundwater samples. The field instruments used will be calibrated and operated in accordance with the manufacturer's instructions and the procedures identified in the SOP. The SOP for this field activity is SOP-CT Male 'Field Water Quality Measurements and Calibration' and SOP-CT Male 'Organic Vapor Monitoring and Air Monitoring'.

7.2 Photoionization and Flame Ionization Detector

A PID and data logger with a 10.6 eV lamp will be utilized to measure total VOCs. If the ionization potential of the compound is expected to be greater than 11.7 eV a FID meter is preferred. Instruments are calibrated at the factory upon purchase and annually thereafter using certified service shops who utilize standards of benzene and isobutylene. Prior to use in the field, the instrument will be calibrated in accordance with the manufacturer's instructions using a disposable cylinder containing isobutylene obtained from a reputable supplier. The calibration value varies by the manufacturer, however, 100 parts per million is commonly utilized. During use the PID or FID will be calibrated at least once every 8 hours. The calibration procedure is contained in the PID and FID User's Manual.

Care will be taken when handling and using the PID or FID to prevent any debris from entering the sample line which will affect the instrument's operation. If this occurs, the field personnel will clean the unit or replace it with a functional PID or FID.

7.3 Air Monitoring for Potential Contaminant Exposure

Air monitoring for potential exposure to airborne contaminants is typically conducted using a PID, FID, CGI (measuring oxygen level and explosive atmosphere), MultiRae Plus meter (measuring oxygen level, explosive atmosphere, PID, and hydrogen sulfide), or dust/aerosol meter. The SOP for this field activity is SOP-CT Male 'Male 'Organic Vapor Monitoring and Air Monitoring'.

7.4 Temperature, pH, ORP and Specific Conductivity Meter

7.4.1 General

This instrument used to measure temperature, pH, ORP and specific conductivity will be equipped with an automatic temperature control for accurate adjustment to the temperatures of the samples and calibration standards. Prior to collecting the pH, ORP, and/or specific conductivity readings, the instrument will be calibrated prior to use each day. The SOP for this field activity is SOP-CT Male 'Field Water Quality Measurements and Calibration'.

8.0 SAMPLE HANDLING AND CHAIN OF CUSTODY PROCEDURES

The purpose of this procedure is to describe how to properly handle the sampling container and to document information on a Chain-of-Custody (COC) form. A COC is a legally binding document that includes sample identification and analyses required, and documents possession of samples from the time they are obtained until they are arrive at the laboratory. The SOPs for these field activities are SOP-BARR 'Documentation of a Chain-of-Custody, Revision 4'; SOP-BARR 'Collection of Quality Control Samples, revision 6' and SOP-BARR 'Domestic Transport of Samples to Laboratories in USA, Revision 2'.

9.0 WATER LEVEL MEASUREMENT PROCEDURES

Water levels will be measured in the monitoring wells using a water level indicator probe. The water levels will be measured from the surveyed reference point to the nearest 0.01 foot. Water levels will be measured progressively attempting to measure water levels from the well with the lowest concentration of target compounds to the well with the highest concentration of target compounds.

To avoid possible cross contamination of the wells, the water level indicator will be decontaminated prior to and following the water measurement of individual wells. The water level indicator will be decontaminated by rinsing it with imported water, vigorously scrubbing with a brush and laboratory-grade standard detergent (e.g., Alconox® or Liquinox®) and imported water, then rinsing it in accordance with SOP-5 'CT Male Equipment Decontamination Procedures'.

The procedure for measuring static water level and total well depth in a groundwater well is contained in SOP-BARR 'Measuring Static Water Level, Immiscible Layers (DNAPL and LNAPL), and Total Well Depth in Wells, Revision 5'.

10.0 POET SAMPLING

The POET systems are typically installed to treat PFAS-containing water entering a building from the current water supply source. The POET provides treated water to water fixtures (sinks, baths/showers, toilets, ice makers, outside hose connections, etc.) of the structure. The procedure for sampling, a POET system is contained in SOP CT Male 'POET Sampling'

11.0 SOIL VAPOR AND SUB-SLAB SAMPLING

The SOP describes the methodology for installing soil gas and sub-slab gas probes and collecting soil gas and sub-slab gas samples for laboratory analysis by using a SUMMA canister. The SOP for this field activity is SOP CT Male 'Soil Vapor Sampling'.

12.0 INVESTIGATION-DERIVED WASTE, STORAGE, SAMPLING AND DISPOSAL

Investigation-derived waste (IDW) will be containerized in appropriately sized compatible containers, properly stored, analytically profiled and transported to a disposal facility permitted to accept the waste. The SOP for this field activity is SOP-BARR 'Sampling and Disposal of Investigative Derived Waste, Revision 5'.

ATTACHMENT 2

QAPP

**Quality Assurance Project Plan
Saint-Gobain Performance Plastics Site
Town of Bennington
and Village of North Bennington
Bennington County, Vermont**

Prepared for:

Saint-Gobain Performance Plastics

Prepared By:

C.T. Male Associates
Latham, New York

Barr Engineering Co.
Minneapolis, Minnesota

Revision 1
January 2018

Table of Contents

Table of Contents	2
Acronym List.....	4
Introduction.....	5
QAPP Worksheet #1 & 2 – Title and Approval Page.....	6
QAPP Worksheet #3 & 5 – Project Organizational and QAPP Distribution.....	9
QAPP Worksheet #4, 7 & 8 – Personnel Qualifications and Sign-off Sheet.....	10
QAPP Worksheet #6 – Communication Pathways	12
QAPP Worksheet #9 – Project Scoping Session Participants Sheet.....	14
QAPP Worksheet #10 – Conceptual Site Model	15
QAPP Worksheet #11 – Project/Data Quality Objectives.....	16
QAPP Worksheet #12 – Measurement Performance Criteria Table.....	17
QAPP Worksheet #13 – Secondary Data Uses and Limitations Table.....	18
QAPP Worksheet #14 & 16 – Project Tasks & Schedule Table.....	19
QAPP Worksheet #15 – Project Action Limits and Laboratory-Specific Detection/Quantitation Limits	20
QAPP Worksheet #17 – Sampling Design and Rationale.....	21
QAPP Worksheet #18 – Sampling Locations and Methods	22
QAPP Worksheet #19 & 30 – Sample Containers, Preservation, and Hold Times Table.....	23
QAPP Worksheet #20 – Field Quality Control Summary	25
QAPP Worksheet #21 – Project Sampling SOP References.....	26
QAPP Worksheet #22 – Field Equipment Calibration, Maintenance, Testing, and Inspection.....	27
QAPP Worksheet #23 – Analytical and Validation SOPs	28
QAPP Worksheet #24 – Analytical Instrument Calibration.....	29
QAPP Worksheet #25 – Analytical Instrument and Equipment Maintenance, Testing, and Inspection.....	30
QAPP Worksheet #26 & 27 – Sample Handling, Custody, and Disposal.....	31
QAPP Worksheet #28 –Analytical Quality Control and Corrective Action	32
QAPP Worksheet #29 – Project Documents and Records Table.....	33
QAPP Worksheet #31, 32, & 33 – Assessments and Corrective Action Table.....	35
QAPP Worksheet #34 – Data Verification and Validation Inputs Table	37
QAPP Worksheet #35 – Data Verification Procedures Table	39
QAPP Worksheet #36 – Data Validation Procedures	40
QAPP Worksheet #37 – Data Usability Assessment	41
References.....	43

Table 1	Laboratories Analyses
Table 2	Parameters – Methods, Limits, Accuracy, and Precision
Table 2A	Drinking Water
Table 2B	Groundwater
Table 2C	Soil
Table 2D	Wipe
Attachment A	Personnel Resumés
Attachment B	Certifications

Acronym List

ARARs – Applicable or relevant and appropriate requirements

COC – Chain-of-custody

DQO – Data quality objective

HASP – Health & Safety Plan

LCS – Laboratory control sample

MDL – Method detection limit

MS – Matrix spike

MSD – Matrix spike duplicate

PFAS – Per-and poly-fluoroalkyl substances

PFOA – Perfluorooctanoic acid

POET– Point of Entry Treatment Systems

PCB – Polychlorinated biphenyl

PARCCS– Precision, accuracy, representativeness, completeness, comparability, and sensitivity

QA – Quality assurance

QAM – Quality Assurance Manual

QAPP – Quality Assurance Project Plan

QC – Quality control

RPD – Relative percent difference

RL – Reporting limit

SVOC – Semi-volatile organic compound

SOP – Standard operating procedure

TAL – Target Analyte List

TCL – Target Compound List

TOC – Total organic carbon

TOP – Total Oxidizable Precursor

UFP – Uniform Federal Policy

USEPA – United States Environmental Protection Agency

VTDEC – Vermont Department of Environmental Conservation

VOA – Volatile organic analysis

VOC – Volatile organic compound

WWTP – Wastewater Treatment Plant

Introduction

C.T. Male Associates (C.T. Male) and Barr Engineering Co. (Barr) have prepared this Quality Assurance Project Plan (QAPP) for investigation activities to be conducted by Saint-Gobain Performance Plastics Corporation (Saint-Gobain) in and around the Town of Bennington, the Bennington Landfill, the Village of North Bennington, and surrounding areas of Vermont (collectively, the site or investigation area). The QAPP was prepared in accordance with the United States Environmental Protection Agency (USEPA) Intergovernmental Data Quality Task Force environmental requirements as specified in the Uniform Federal Policy (UFP) QAPP guidance document Part 2A Revised (March 2012) and addresses QAPP elements described in *EPA Requirements for Quality Assurance Project Plans*, *EPA QA/R-5* and *EPA Guidance for Quality Assurance Project Plans*, *EPA QA/G-5*.

This project-specific QAPP provides the details of the organizations and the project management, objectives, data acquisition, data assessment, oversight and data review procedures associated with the project conducted on and off the site. Protocols for sample collection, handling, storage, chain-of-custody (COC), laboratory and/or field analyses, data evaluation and validation, and reporting are addressed. Since multiple investigations may utilize this QAPP, some project details will be included in the site-specific work plans. Field activities conducted under this QAPP will be conducted in accordance with the applicable Field Sampling Plan and the site-Specific Health & Safety Plan (HASP).

Site History and Background

The site is generally centered approximately on the former Chemfab facility located at 1030 Water Street in North Bennington, Vermont. The area near the former Chemfab facility has been identified by the Vermont Department of Environmental Conservation (VTDEC) as an area of interest in the investigation of perfluorooctanoic acid (PFOA) concentrations exceeding regulatory standards in groundwater. The investigation area also includes the former Chemfab facility on Northside Drive in Bennington, Vermont, and the Bennington Landfill located at 904 Houghton Lane in Bennington, Vermont.

Multiple potential sources of PFOA are within the investigation area, including the former Chemfab facilities in North Bennington (Water Street) and Bennington (Northside Drive); landfills and solid-waste disposal areas where PFOA has been confirmed in groundwater monitoring wells (e.g., Bennington Landfill, Kocher Drive Landfill); former dump sites where disposal of miscellaneous waste, including waste potentially containing per- and poly-fluoroalkyl substances (PFAS) may have occurred (e.g., on and near Bennington College property); areas in which sewage sludge from the Bennington Wastewater Treatment Plant (WWTP) was disposed (e.g., Bennington Landfill) and potentially other locations not yet identified. Additionally, there are a number of industries in the area that likely used PFOA or other PFAS in their processes. The mechanisms for PFOA release include the transport, disposal, and leaching of PFOA-containing materials, and air emissions from these industrial facilities.

To date, PFOA has been found at detectable concentrations in certain soil borings and groundwater monitoring wells at the former Water Street facility, Bennington Landfill, and in soil and groundwater at certain locations in North Bennington and the Town of Bennington.

QAPP Worksheet #1 & 2 – Title and Approval Page

1. Project Identifying Information

- a. **Site name/project name:** Saint-Gobain Performance Plastics Site
- b. **Site location/number:** Bennington, Vermont /SG3 or 45021004

2. Lead Organization

- a. **Lead Organization:** Saint-Gobain Performance Plastics
 - i. **Project Manager (name/title/signature/date):**

 1/10/18
Christopher Angier / Senior Environmental Engineer Date

3. State Regulatory Agency: Vermont Department of Environmental Conservation (VTDEC)

- i. **Project Manager (name/title/signature/date):**

John Schmeltzer, Environmental Analyst / Project Manager - VTDEC Date

- ii. **Project Manager (name/title/signature/date):**


Richard Spiese, Environmental Analyst / Project Manager - VTDEC Date

4. Other Stakeholders (as needed)

- a. **Consulting Engineers:** C.T. Male Associates
 - i. **Project Principal (name/title/signature/date):**

 01/05/18
Daniel Reilly, P.E. / Environmental Services Manager Date

ii. **Project Manager and Health & Safety Manager (name/title/signature/date):**

 01/05/18
Kirk Moline / Project Manager Date

iii. **Quality Assurance (QA) Manager (name/title/signature/date):**

 01/05/18
Jeffrey Marx, P.E. / Sr. Environmental Engineer Date

b. **Consulting Engineers: Barr Engineering Co.**


i. **Project Principal (name/title/signature/date):**

 01/03/18
Karma Hughes, PG (MN), Senior Geologist Date

ii. **Project Manager and Health & Safety Manager (name/title/signature/date):**

 01/03/18
Jonathon Carter PG (MN)/ Project Manager Date

iii. **Quality Assurance (QA) Manager (name/title/signature/date):**

 01/03/18
Michael Dupay, Sr. Environmental Scientist Date

5. **List plans and reports from previous investigations relevant to this project:**


Investigations have been completed by C.T. Male and Barr as part of the initial site characterization:

- a. *Initial Site Characterization Investigation Work Plan, Saint-Gobain Performance Plastics Site, 1030 Water Street, Village of North Bennington, Bennington County, Vermont, prepared by C.T. Male, dated March 31, 2016 (Revised April 29, 2016)*
- b. *Draft Shallow Soil Sampling Report Former Chem Fab Site & Surrounding Areas, 1030 Water Street, Village of North Bennington, Bennington County, Vermont, prepared by C.T. Male, dated July 20, 2016*

- c. *Operation & Maintenance Manual, Point of Entry Treatment Systems (POET), Private Water Supply Systems, North Bennington, Bennington County, Vermont*, prepared by C.T. Male, dated February 24, 2017
- d. *Water Supply Well Re-Sampling Plan, Village of North Bennington, VT, Town of Bennington, VT*, prepared by C.T. Male, dated March 6, 2016 (Revised April 5, 2017)
- e. *Revised Work Plan, CSM Site Investigation: Bennington, Vermont*, prepared by Barr, dated August 2017

QAPP Worksheet #3 & 5 – Project Organizational and QAPP Distribution




This section identifies the reporting relationships between organizations involved in the project, including the lead organization and contractors and subcontractor organizations. It also includes recipients of controlled copies of the QAPP. Contractors and subcontractors shown on this chart are responsible for document control within their organizations. Site-specific work plans may identify other personnel in similar roles.






QAPP Worksheet #4, 7 & 8 – Personnel Qualifications and Sign-off Sheet

This section identifies project personnel associated with each organization, contractor, and subcontractor participating in responsible roles. This includes the project manager, QA Manager, project contacts for organizations involved in the project, the project health & safety manager, field operation personnel, and the analytical services provider. This worksheet also lists individuals' project titles or roles; qualifications; and any specialized/non-routine training, certifications, or clearances required by the project. Signatures indicate personnel have read and agree to implement this QAPP as written and that the QAPP will be kept on-file at each organization.



ORGANIZATION: C.T. Male Associates (C.T. Male)

Name	Title/Role	Education/Experience	Specialized Training/ Certifications	Signature/Date
Daniel Reilly	Project Principal	See resumé included in Attachment A.	See resumé included in Attachment A.	 01/05/18
Kirk Moline	Project Manager, Health & Safety Manager	See resumé included in Attachment A.	See resumé included in Attachment A.	 01/05/18
Jeffrey Marx	QA Manager	See resumé included in Attachment A.	See resumé included in Attachment A.	 01/05/18



ORGANIZATION: Barr Engineering Co. (Barr)

Name	Title/Role	Education/Experience	Specialized Training/ Certifications	Signature/Date
Karma Hughes	Project Principal	See resumé included in Attachment A.	See resumé included in Attachment A.	 01/03/18
Jonathon Carter	Project Manager, Health & Safety Manager	See resumé included in Attachment A.	See resumé included in Attachment A.	 01/03/18
Michael Dupay	QA Manager	See resumé included in Attachment A.	See resumé included in Attachment A.	 01/03/18



ORGANIZATION: Eurofins Lancaster Laboratories Environmental, LLC of Lancaster, Pennsylvania (ELLE)

Name	Title/Role	Specialized Training/ Certifications	Signature/Date
Nancy Bornholm	Project Manager	Training as required by laboratory QA Manual	 01/08/18
Dorothy Love	QA Manager	Training as required by laboratory QA Manual	 01/08/18 <small>Digitally signed by Dorothy M. Love DN: cn=Dorothy M. Love, o=Eurofins Environment Testing US, ou=Eurofins Environment Testing US, email=dorothylove@eurofinsus.com, c=US Date: 2018.01.05 13:54:14 -0500</small>

ORGANIZATION: Eurofins Eaton Analytical, Inc. of South Bend, Indiana (Eaton IN)

Name	Title/Role	Specialized Training/ Certifications	Signature/Date
Kelly Blackburn	Project Manager	Training as required by laboratory QA Manual	 01/08/18
Bill Reeves	QA Manager	Training as required by laboratory QA Manual	 01/08/18

ORGANIZATION: Eurofins Eaton Analytical, Inc. of Monrovia, California (Eaton CA) (subcontracted through Eaton IN)

Name	Title/Role	Specialized Training/ Certifications	Signature/Date
Kasey Raley	Project Manager	Training as required by laboratory QA Manual	 01/10/18
Nilda Cox	QA Manager	Training as required by laboratory QA Manual	 01/09/18

QAPP Worksheet #6 – Communication Pathways

Communication pathways for this project are shown below.

Communication Driver	Organization	Name	Contact Information	Procedure (Timing, pathway, etc.)
Regulatory Agency Interface	VTDEC	John Schmeltzer	Office (O): 802-249-5620 john.schmeltzer@vermont.gov	C.T. Male or Barr will contact Saint-Gobain and the regulatory agency (VTDEC) via email if issues with the implementation of this QAPP occur impacting data quality, when comments to the submittals occur, and when new field sampling plans are identified for implementation.
		Richard Spiese	O: 802-249-5083 richard.spiese@vermont.gov	
	C.T. Male	Kirk Moline	O: 518-786-7502 k.moline@ctmale.com	
	Barr	Jonathon Carter	O: 952-832-2749 jcarter@barr.com	
	Saint-Gobain	Christopher Angier	O: 518-686-6268 Christopher.Angier@saint-gobain.com	
Laboratory Problems / Corrective Actions	C.T. Male	Jeffrey Marx	O: 518-786-7548 j.marx@ctmale.com	C.T. Male or Barr QA Manager will be the contact for the laboratories should the laboratories experience issues with project samples. Environmental Standards will contact the laboratories if issues are discovered from data validation.
	Barr	Michael Dupay	O: 952-832-2698 mdupay@barr.com	
	Environmental Standards	David Blye	O: 610-935-5577 DBlye@envstd.com	
	ELLE	Nancy Bornholm	O: 717-556-7250 NancyBornholm@eurofinsUS.com	
	Eaton IN	Kelly Blackburn	O: 574-472-5545 KellyBlackbrun@eurofinsUS.com	

Communication Driver	Organization	Name	Contact Information	Procedure (Timing, pathway, etc.)
Field Problems / Corrective Actions	C.T. Male	Kirk Moline	O: 518-786-7502 k.moline@ctmale.com	C.T. Male or Barr field staff will contact C.T. Male or Barr Project Manager, respectively, to discuss difficulties encountered during field activities. C.T. Male or Barr Project Manager will coordinate with their office's QA Manager, as needed and appropriate.
	Barr	Jonathon Carter	O: 952-832-2749 j.carter@barr.com	
Safety Issues	C.T. Male	Kirk Moline	O: 518-786-7502 k.moline@ctmale.com	C.T. Male field staff will contact the C.T. Male Project Manager/Health & Safety Manager and work may stop until safety issues are cleared. VTDEC may be contacted if safety issues delay obtaining/reporting of data.
	Barr	Jonathon Carter	O: 952-832-2749 j.carter@barr.com	Barr field staff will contact the Barr Project Manager/Health & Safety Manager and work may stop until safety issues are cleared. VTDEC may be contacted if safety issues delay obtaining/reporting of data.
Field Activity Modifications	VTDEC	John Schmeltzer	O: 802-249-5620 john.schmeltzer@vermont.gov	Saint-Gobain, C.T. Male, and Barr will propose modifications to current sampling program via periodic updates or otherwise as needed. Reduction of testing parameters or frequencies will be performed in consultation with and approval from VTDEC.
		Richard Spiese	Office (O): 802-249-5083 richard.spiese@vermont.gov	
	C.T. Male	Kirk Moline	O: 518-786-7400 k.moline@ctmale.com	
	Barr	Jonathon Carter	O: 952-832-2749 j.carter@barr.com	
	Saint-Gobain	Christopher Angier	O: 518-686-6268 Christopher.Angier@saint-gobain.com	

QAPP Worksheet #9 – Project Scoping Session Participants Sheet

As noted in the introduction, investigation activities in the vicinity of the site are ongoing and are anticipated to evolve over time as additional data is collected. The sampling and analysis activities implemented as part of additional investigations or studies will follow the protocols set forth in this QAPP. Additionally, this QAPP will be updated as needed based on the planned sampling and analysis activities.

QAPP Worksheet #10 – Conceptual Site Model

The scope of work was developed based on the conceptual model of site conditions to date. The potential chemical parameters of concern were selected based on current site conditions and the site's history. The primary chemical of concern at the site is PFOA. PFOA has been detected in the site's soils and groundwater and in some private residential wells in and around the Town of Bennington and Village of North Bennington.

Other parameters that may be analyzed to evaluate the environmental quality of the site's media include the Target Compound List (TCL) of volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), pesticides and polychlorinated biphenyls (PCBs); the Target Analyte List (TAL) of metals, (including mercury and the major cations (Ca, Mg, Na and K)); cyanide (CN); total organic carbon (TOC) and anions (Cl, SO₄, CO₃ and HCO₃). The laboratories performing the analytical services are detailed in Table 1, which includes their addresses and the list of parameters that each lab may perform.

The sample type, laboratory analysis, sampling method and sampling rationale for the samples collected during the site investigations are summarized in the site-specific work plans.

Potential sampling activities are summarized below and described in more detail in the site-specific work plans.

- Collecting surface and shallow soil samples for subjective and laboratory analysis.
- Collecting POET samples for laboratory analysis.
- Advancing boreholes to collect soil samples, install temporary and permanent monitoring wells in overburden, and install bedrock monitoring wells.
- Developing the newly installed monitoring wells, and purging and collecting groundwater samples for laboratory analysis from overburden and bedrock monitoring wells.
- Assessing the site's sewer and storm water drainage system.
- Collecting sewer and storm water samples from the site's sewer and storm water drainage system outfall pipes.
- Collecting sediment samples, if present, for subjective and laboratory analysis from the site's storm water drainage system.
- Performing hydraulic conductivity (slug) testing and water level gauging of monitoring wells.
- Collecting quality control source and field samples for laboratory analysis.
- Collecting wipe samples from hard surface and bulk samples of various building materials.
- Collecting equipment and material rinse blank samples.
- Collecting surface water samples for laboratory analysis.
- Collecting investigation-derived waste samples for laboratory analysis.

QAPP Worksheet #11 – Project/Data Quality Objectives

Data Quality Objectives (DQOs) are qualitative and quantitative statements that clearly state the objective of a proposed project, define the most appropriate type of data to collect, determine the appropriate conditions for data collection, and specify acceptable decision error limits that establish the quantity and quality of data needed for decision making.

DQOs for measurements during this project will be addressed in terms of the data quality indicators: precision, accuracy, representativeness, completeness, comparability, and sensitivity (PARCCS). The numerical PARCCS parameters will be determined from the project DQOs to ensure that they are met. The DQOs and resulting PARCCS parameters, summarized in Worksheet #12, will require that the sampling be performed using standard methods with properly operated and calibrated equipment, and be conducted by trained personnel.

QAPP Worksheet #12 – Measurement Performance Criteria Table

This worksheet displays the data quality indicator, QC activity, matrix, and measurement performance criteria for both the sampling and analytical measurement systems.

Data Quality Indicator	QC sample or measurement performance activity	Matrix	Measurement Performance Criteria
Precision (field)	Field duplicate samples	Water, sediment, and soil	Values > 5x reporting limit (RL); relative percent difference (RPD) ≤ 30%
Precision (laboratory)	Laboratory duplicate samples	As required by the method	Values > RL; method-specific (See Table 2)
Overall accuracy/bias (field and laboratory)/representativeness	Field, equipment, rinsate blanks	Water, sediment and soil	No target analyte concentrations ≥ RL
	Laboratory Trip blanks	Water (VOCs and PFAS)	
Overall accuracy/bias (laboratory)	Method blanks	Water, sediment and soil	No target analyte concentrations ≥ RL
Analytical accuracy/bias/precision (laboratory)	Laboratory control samples (LCS) and LCS duplicates	Water, sediment and soil	Water, sediment and soil - analyte-specific (See Table 2)
Analytical accuracy/bias/precision (laboratory)	Matrix spike (MS) and Matrix spike duplicate (MSD) samples	Water, sediment and soil	Analyte-specific (See Table 2)
Analytical accuracy/bias (laboratory)	Surrogate recoveries	Water, sediment and soil organics	Analyte-specific (See Table 2)
Sensitivity	Samples reported to method detection limit (MDL)	All	Analyte-specific (See Table 2)
Completeness	See Worksheet #34	All	See Worksheet #34

QAPP Worksheet #13 – Secondary Data Uses and Limitations Table

Secondary data and information that will be used for the project and their originating sources are identified. Analytical data obtained prior to this QAPP is presented.

Data type	Source	Data uses relative to current project	Factors affecting the reliability of data and limitations on data use
Initial site characterization	C. T. Male	Data were used to characterize water and soil concentrations.	Data collected included requisite QA/QC samples. No limitations on data use.
Final Technical Report for the Bennington Municipal Sanitary Landfill Site	Weston Solutions, Inc.	Data may be used to characterize water and soil concentrations at the landfill.	Data collected has not been evaluated in regard to required QA/QC.

QAPP Worksheet #14 & 16 – Project Tasks & Schedule Table

Listed are the project activities as well as the QA assessments that will be performed during the course of the project.

Activities	Organization	Dates		Deliverable(s)	Anticipated Deliverable Due Date
		Anticipated Date(s) of Initiation	Anticipated Date of Completion		
Well drilling and installing / soil probe sampling	C. T. Male / Barr	August 2017	Ongoing	Field reports and sample results	Ongoing
Collecting soil, sediment, and groundwater samples	C. T. Male / Barr	August 2017	Ongoing	Field reports and sample results	Ongoing
Chemical analysis	ELLE, Eaton IN, Eaton CA	August/September 2017	Ongoing	Laboratory reports	Ongoing
Data evaluation / validation	Barr / Environmental Standards	After receipt of data reports	Ongoing	Interim summary report	Ongoing
Summarizing data	C. T. Male / Barr	After receipt of data reports	Ongoing	Telephone, email, progress reports	Ongoing
Site investigation report	C. T. Male / Barr	After receipt and review of relevant data reports	Ongoing	Notification to VTDEC	Ongoing

QAPP Worksheet #15 – Project Action Limits and Laboratory-Specific Detection/Quantitation Limits

Analytical data quality objectives are used to ensure that the analysis will accurately and adequately identify the contaminants of concern. The applicable or relevant and appropriate requirements (ARARs) are related to defining satisfactory cleanup efforts. To be able to evaluate the data generated with respect to potential ARARs, the samples will be reported to the MDL. The analytical methods selected for this project are designed to achieve ARAR values. The laboratory limits for specific parameters are included in Table 2.

QAPP Worksheet #17 – Sampling Design and Rationale

The design and rationale of the sampling program is outlined in Worksheet #10 and will be specified in the site-specific work plans.

QAPP Worksheet #18 – Sampling Locations and Methods

The site-specific work plans will provide specific detail regarding the individual sample locations and methods.

QAPP Worksheet #19 & 30 – Sample Containers, Preservation, and Hold Times Table

Sample Parameters, Matrix, Containers, Preservation, Hold Times per Analytical Group

Analytical Group	Matrix	Containers (number, size & type per sample) ⁽¹⁾	Preservation	Preparation/ Analytical Holding Time ⁽²⁾
PFAS	Water, soil, sediment, wipe, other (e.g., building materials, residues)	250 mL HDPE	Cool ≤6°C, Trizma (drinking water only)	14 days (water), 28 days (soil, sediment, wipe, other) until extraction; analysis within 28 days of extraction
Total Oxidizable Precursor (TOP) Assay	Water	4-250 mL HDPE	Cool ≤6°C	14 days (lab defined)
TCL VOCs	Water	3-40 mL glass volatile organic analysis (VOA) vials	HCl to pH<2, cool ≤6°C, no headspace	14 days (acid preserved), 7 days (unpreserved)
	Soil, sediment	40 mL VOA vial or coring device kit	1:1 solvent or zero headspace, cool ≤6°C. Additional unpreserved for %moisture if solvent collection	48 hours from sample collection to preservation; 14 days
TCL SVOCs	Water	250 mL amber glass	Cool ≤6°C	7 days until extraction/analysis within 40 days of extraction
TCL SVOCs	Soil, sediment	4 oz glass jar	Cool ≤6°C	14 days until extraction/analysis within 40 days of extraction
1,4-Dioxane	Water	250 mL amber glass	Cool ≤6°C	7 days until extraction/analysis within 40 days of extraction
TCL Pesticides	Water	250 mL amber glass	Cool ≤6°C	7 days until extraction/analysis within 40 days of extraction
	Soil, sediment	4 oz. glass jar	Cool ≤6°C	14 days until extraction/analysis within 40 days of extraction
TCL PCBs	Water	250 mL amber glass	Cool ≤6°C	None
	Soil, sediment	4 oz. glass jar	Cool ≤6°C	None

Analytical Group	Matrix	Containers (number, size & type per sample)⁽¹⁾	Preservation	Preparation/ Analytical Holding Time⁽²⁾
PCB Homologs	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	NA
Metals (except mercury), hardness (water only)	Water	250 mL plastic	pH <2 HNO ₃	6 months
	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	6 months
Mercury	Water	250 mL plastic	pH <2 HNO ₃	28 days
	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	28 days
Cyanide, total	Water	250 mL plastic	pH >10 NaOH, Cool $\leq 6^{\circ}\text{C}$	14 days
Cyanide, total	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	14 days
Bromide, chloride, fluoride, nitrate as N, nitrite as N, sulfate	Water	250 mL plastic	Cool $\leq 6^{\circ}\text{C}$	28 days
Alkalinity (total, carbonate, bicarbonate)	Water	250 mL plastic	Cool $\leq 6^{\circ}\text{C}$	14 days
Ammonia, TKN	Water	250 mL plastic	pH <2 H ₂ SO ₄ , Cool $\leq 6^{\circ}\text{C}$	28 days
Nitrate+nitrite as N	Water	120 mL amber glass	pH <2 H ₂ SO ₄ , Cool $\leq 6^{\circ}\text{C}$	28 days
Orthophosphate	Water	250 mL plastic	Cool $\leq 6^{\circ}\text{C}$	48 hrs., 15 min. field filtration
Uranium	Water	500 mL plastic	pH <2 HNO ₃	6 months
Gross alpha	Water	500 mL plastic	pH <2 HNO ₃	5 days to preservation or analysis/6 months preserved
Total coliforms	Water	125 mL sterile	Na ₂ S ₂ O ₃ , Cool $\leq 6^{\circ}\text{C}$	30 hrs.
TOC	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	28 days
pH	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	As soon as possible
% moisture	Soil, sediment	4 oz. glass jar	Cool $\leq 6^{\circ}\text{C}$	Not applicable

(1) Container types and sizes listed are for guidance only. Laboratories may use different containers or combine analyses into larger volume containers.

(2) Holding time starts from date of collection unless otherwise noted.

Note: Laboratory standard operating procedures (SOPs) are retained at each laboratory's place of business and are available upon request for review.

QAPP Worksheet #20 – Field Quality Control Summary

The site-specific work plans may provide additional detail on the sample type, parameter, frequency, and sampling methods of field QC samples. At a minimum the following field quality control samples will be collected.

Matrix	Analytical Group	No. of Field Duplicate Pairs	No. of MS/MSD	No. of Laboratory Trip Blanks	No. of Field Blanks	No. of Equip./Rinsate Blanks
Water, sediment, and soil	All analytical groups	5% of total number sampled or one sample per media, whichever is greater	5% of total number sampled per media	5% of total number sampled (VOC, PFAS) per media	5% of total number sampled per media	5% of total number sampled per media

QAPP Worksheet #21 – Project Sampling SOP References

The field activities for this site will include collecting surface and subsurface soil, drinking water, surface water, groundwater, sediment, and storm water samples, and other matrices (e.g., building materials, residues) for laboratory analysis. The procedures relative to implementing these field activities are included in the site-specific work plans.

QAPP Worksheet #22 – Field Equipment Calibration, Maintenance, Testing, and Inspection

The field equipment calibration, maintenance, testing, and inspection information are included in the site-specific work plans.

QAPP Worksheet #23 – Analytical and Validation SOPs

The laboratories' SOPs and the data validation SOPs are retained at each place of business and are available upon request for review. Modifications to methods performed at ELLE are summarized below.

EPA 537 modifications for non-drinking water matrices.

- Weak anion exchange (WAX) solid phase extraction (SPE) column used for the effective extraction of the broader range of compounds instead of the SPE specified in EPA 537.
- Isotopically labelled analogs used as pre-extraction internal standards (isotope dilution) instead of the EPA 537 specified post-extraction addition of internal standards for the analysis of matrices that are not finished drinking waters (i.e., surface water, groundwater, wastewater and leachates) to correct results based on extraction efficiency.
- Internal standards added post-extraction to calculate the recoveries of the isotopic analogs listed above.
- Additional PFAS analyzed than the EPA 537 list of compounds.
- Peak asymmetry factor not calculated as listed in EPA 537.
- Laboratory control sample (LCS) concentration not rotated as listed in EPA 537.
- RPD not controlled between the high and low areas for each internal standards in the initial calibration as listed in EPA 537.
- Holding time of 28 days used for solid matrices. EPA 537 only addresses holding times for drinking water samples.
- Qualitative branched isomer standard analyzed to evaluate branched peaks.

EPA 9045D modified for solid matrices.

- An Automatic Temperature Compensator is used for all samples instead of manually performing calculations to correct measured pH values if the sample and buffer solution temperatures differ by more than 2 °C.
- 25 g and 25 g reagent water are used instead of the 20 g and 20 mL ratio noted in the method.
- Samples are tumbled for approximately 30 minutes instead of stirred with a stir bar for 5 minutes.

SM 4500-NH₃ B/C modified for water matrices.

- Samples are buffered at a pH > 9.5 instead of pH at 9.5 as specified in the method.

SM 5310B is a water method modified for use on solid matrices.

- Inorganic carbon is removed from a sample with phosphoric acid.
- Aliquot is heated in an oven at 75 °C.
- Remaining carbon is then oxidized to carbon dioxide, which is measured by a nondispersive infrared detector. The mass of carbon dioxide detected is proportional to the mass of TOC in the sample.

QAPP Worksheet #24 – Analytical Instrument Calibration

The analytical instrument calibration information is included in the laboratory Quality Assurance Manual (QAM) and/or the appropriate SOP. These documents are retained at each laboratory's place of business and are available upon request for review.

QAPP Worksheet #25 – Analytical Instrument and Equipment Maintenance, Testing, and Inspection

The analytical instrument and equipment maintenance, testing, and inspection information are included in the laboratory QAM and/or the appropriate SOP. These documents are retained at each laboratory's place of business and are available upon request for review.

QAPP Worksheet #26 & 27 – Sample Handling, Custody, and Disposal

Sampling Organization: C.T. Male and Barr

Laboratories: ELLE of Lancaster, PA; Eaton IN of South Bend, IN; and Eaton CA of Monrovia, CA

Method of sample delivery (shipper/carrier): FedEx/UPS

Number of days from reporting until sample disposal: As documented in laboratory QAM

The field sampling plan describes the various methods and techniques to be followed during the completion of the sampling activities, instrument operation and calibration, and chain of custody procedures.

QAPP Worksheet #28 –Analytical Quality Control and Corrective Action

The analytical quality control and corrective action information are included in the laboratory QAM and/or the appropriate SOP. These documents are retained at each laboratory's place of business and are available upon request for review. Corrective action may be requested of the laboratories if issues arise that affect the quality of the data.

QAPP Worksheet #29 – Project Documents and Records Table

The documents and records that will be generated for the project including, but not limited to, sample collection and field measurement, on-site and off-site analysis, and data assessment, are noted below.

Sample Collection Documents and Records	Generation	Verification	Where Maintained
Field Documents Field Notes Field Sample Forms COC Records Field Instrument Calibration Logs Sampling Notes Photographs HASP	C.T Male and Barr Field Staff	C.T. Male and Barr Project Manager	Field documents generated by C.T. Male field staff will be maintained in the project file located at C.T. Male offices. Field documents generated by Barr field staff will be maintained in the project file located at Barr offices.
Project Report Documents Project sign-off forms Project report submittals	C.T Male and Barr Project Staff	C.T. Male and Barr Project Manager	Report documents will be maintained in the project file located at C.T. Male offices which are kept following C.T. Male's policies and in the project file at Barr offices which are kept following Barr's Records Management Protocols.
Laboratory Documents Sample receipt, custody, and tracking record Equipment calibration logs (electronically stored) Sample preparation logs (electronically stored) Analysis Run Logs (electronically stored) Raw data	Laboratory Project Manager	Laboratory QA Manager	As detailed in the laboratory QAM(s), data is typically retained for a period of 5 years from the report date.

Sample Collection Documents and Records	Generation	Verification	Where Maintained
Correspondence	C.T. Male and Barr Project Staff	C.T. Male Project Manager and Barr Project Manager	Project communications regarding the work plans, QAPP and schedule will be kept at C. T. Male offices, following C.T. Male's Records Management protocols, and in the project file at Barr offices, following Barr's Records Management Protocols.

Laboratory Data Deliverables							
Laboratory Record	PFAS/TOP	VOC	SVOC	Pesticides	PCB	Metals	Other (non-organic)
Narrative	X	X	X	X	X	X	X
COC and any additional receiving documentation	X	X	X	X	X	X	X
Sample Results	X	X	X	X	X	X	X
QC Results	X	X	X	X	X	X	X
Raw Data (including but not limited to the following where appropriate - preparation logs, tune checks, initial calibrations, DDT/Endrin breakdown, instrument logs, tailing factor, chromatograms)	X	X	X	X	X	X	X

QAPP Worksheet #31, 32, & 33 – Assessments and Corrective Action Table

Assessments:

Assessment Type	Responsible Party & Organization	Number/ Frequency	Estimated Dates	Assessment Deliverable	Deliverable due date
Review of field procedures	C.T. Male - QA Manager and/or Project Manager for work completed by C.T. Male Barr - QA Manager and/or Project Manager for work completed by Barr	As warranted	As warranted	On-site audit	1 month from completion
Review of field notes/deviations from work plans	C.T. Male – QA Manager and/or Project Manager for work completed by C.T. Male Barr – QA Manager and/or Project Manager for work completed by Barr	Every event/report	Ongoing	Documentation of review	Ongoing
Review of COCs	C.T. Male - QA Manager / Laboratory for samples collected by C.T. Male Barr - QA Manager and/or Project Manager for samples collected by Barr	Every event/report	Within 5 days of receipt	Documentation of review	Ongoing
Review/validation analytical reports	Environmental Standards, Inc.	Level IIA every event/report and Level IV determined on a case by case basis.	Ongoing	Documentation of review	Ongoing

Assessment Response and Corrective Action:

Assessment Type	Responsibility for responding to assessment findings	Assessment Response Documentation	Timeframe for Response	Responsibility for Implementing Corrective Action	Responsible for monitoring
Review of field procedures	C.T. Male - QA Manager and/or Project Manager	Written report	30 days	Project Manager and/or QA Manager, C.T. Male	Project Manager and/or QA Manager, C.T. Male
Review of field notes/deviations from work plans	C.T. Male – Project Manager	Note in field notes, project file, retained in correspondence	Immediately to within 3 days of deviation	Project Manager and/or QA Manager, C.T. Male	QA Manager, C.T. Male
Review of COCs	C.T. Male - QA Manager / Laboratory Barr - QA Manager and/or Project Manager for work completed by Barr	Note on COC	Immediately to within 3 days of discrepancy	QA Manager, C.T. Male Barr - QA Manager and/or Project Manager for work completed by Barr	QA Manager, C.T. Male Barr - QA Manager and/or Project Manager for work completed by Barr
Review analytical reports	Barr – QA Manager	QA/QC Summary Sheet	Immediately to within 3 days of discrepancy	QA Manager, C.T. Male Project Manager, Laboratory	QA Manager, C.T. Male Project Manager, Laboratory
Review Validation Analytical Reports	Laboratory / Environmental Standards	QA/QC Summary Sheet	Immediately to within 3 days of discrepancy	QA Manager, C.T. Male Project Manager, Laboratory	QA Manager, C.T. Male Project Manager, Laboratory

QAPP Worksheet #34 – Data Verification and Validation Inputs Table

The following worksheets define the data verification and validation process. This worksheet describes how each item will be verified. Worksheets #35 and #36 describe when specific activities will occur, what documentation is necessary and identifies the person(s) responsible for field and analytical data respectively.

Item	Description	Verification (completeness)	Validation (conformance to specifications)
Planning Documents/Records			
1	Approved QAPP	X	
2	Contract	X	
3	Field SOPs	X	
4	Laboratory SOPs	X	
Field Records			
5	Field notes	X	X
6	Equipment calibration records	X	X
7	COC forms	X	X
8	Sampling diagrams/surveys	X	X
9	Relevant correspondence	X	X
10	Change orders/deviations	X	X
11	Field audit reports	X	X
12	Field corrective action reports	X	X
Analytical Data Package			
13	Cover sheet (laboratory identifying information)	X	X
14	Case narrative	X	X
15	Internal laboratory COC	X	X
16	Sample receipt records	X	X
17	Sample chronology (i.e., dates and times of receipt, preparation, and analysis)	X	X
18	Definition of laboratory qualifiers	X	X
19	Results reporting forms	X	X
20	QC sample results	X	X

Item	Description	Verification (completeness)	Validation (conformance to specifications)
21	Compound(s) identified and reported in proper units	X	X
22	Labeled sample chromatograms (organics)	X	X
23	Electronic data deliverable	X	X
24	Communication records	X	X
25	MDL/RL establishment and verification	X	X
26	Standards traceability	X	X
27	Instrument calibration records	X	X
28	Corrective action reports	X	X
29	Raw data	X	X

QAPP Worksheet #35 – Data Verification Procedures Table

Described below are the processes that will be followed to validate project field data.

Records Reviewed	Requirement Documents	Process Description	Responsible Person, Organization
Field notes and forms	QAPP, Field SOPs	Verify that records are present and complete for each day of field activities. Verify that planned samples were collected and that sample collection locations are documented. Verify that changes/exceptions are documented and reported in accordance with requirements. Verify that required field monitoring was performed and results are documented.	C.T. Male Project Manager for working completed by C.T. Male field staff. Barr Project Manager for working completed by Barr field staff.
COC forms	QAPP, Field SOPs	Verify the completeness of COC records. Examine entries for consistency with the field notes. Verify that required signatures and dates are present. Check for transcription errors.	C.T. Male Project Manager for working completed by C.T. Male field staff. Barr Project Manager for working completed by Barr field staff.

QAPP Worksheet #36 – Data Validation Procedures

The data validator is responsible for review of the analytical data generated for this site. The data validator will review analytical data and prepare a report documenting if the analytical data is valid and usable. The report will also present data rejection and qualification, where necessary, based on laboratory performance.

External data validation will be performed by an independent data validator who will utilize the applicable analytical method, standard laboratory practices and where applicable, the USEPA National and Regional Validation Guidelines/Procedures to determine the applicable qualifications of the data. This will include an evaluation of the laboratory raw data which may include but is not limited to the following:

- Analytical holding times
- Instrument performance checks
- Initial and continuing calibration
- Blanks
- Laboratory control samples
- Deuterated/surrogate compounds
- MS/MSD samples
- Internal standards
- Target compound identification
- Target compound quantitation
- System performance
- Overall assessment of data

The validator will then prepare a summary of the review. The data validation company for this project are Environmental Standards Inc.

QAPP Worksheet #37 – Data Usability Assessment

Described below are the procedures / methods / activities that will be used to determine whether data are of the right type, quality, and quantity to support environmental decision making for the project. Also noted are how data quality issues will be addressed and how limitations on the use of the data will be handled.

Personnel (organization and position/title) responsible for participating in the data usability assessment:

- For work completed by C.T. Male - C.T. Male Project Manager, C.T. Male QA Manager
- For work completed by Barr - Barr Project Manager, Barr QA Manager

The usability of the data will be assessed based on a review of the field measurements and laboratory results. The laboratory results will be reviewed by the laboratory prior to submittal and by the C.T. Male QA Manager upon receipt.

Step 1	<p>Review the project’s objectives and sampling design</p> <p>Review the key outputs defined during systematic planning (i.e., DQOs) to make sure they are still applicable. Review the sampling design for consistency with stated objectives. This step provides the context for interpreting the data in subsequent steps.</p>
Step 2	<p>Review the data verification and data validation outputs</p> <p>Review available QA reports, including the data verification and/or data validation reports. Perform basic calculations and summarize the data (using graphs, maps, tables, etc.). Look for patterns, trends, and anomalies (i.e., unexpected results). Review deviations from planned activities (e.g., number and locations of samples, holding time exceedances, damaged samples, and SOP deviations) and determine their impacts on the data usability. Evaluate implications of unacceptable QC sample results.</p>
Step 3	<p>Verify the assumptions of the selected statistical method</p> <p>Verify whether underlying assumptions for selected statistical methods (if documented in the QAPP) are valid. Common assumptions include the distributional form of the data, independence of the data, dispersion characteristics, homogeneity, etc. Depending on the robustness of the statistical method, minor deviations from assumptions usually are not critical to statistical analysis and data interpretation. If serious deviations from assumptions are discovered, then another statistical method may need to be selected.</p>

Step 4	Implement the statistical method Implement the specified statistical procedures for analyzing the data and review underlying assumptions. For decision projects that involve hypothesis testing (e.g., "concentrations of lead in groundwater are below the action level") consider the consequences for selecting the incorrect alternative; for estimation projects (e.g., establishing a boundary for surface soil contamination), consider the tolerance for uncertainty in measurements.
Step 5	Document data usability and draw conclusions Determine if the data can be used as intended, considering implications of deviations and corrective actions. Discuss data quality indicators. Assess the performance of the sampling design and identify limitations on data use. Update the conceptual site model and document conclusions in the site investigation report.

References

Intergovernmental Data Quality Task Force Uniform Federal Policy, 2012. *Uniform Federal Policy for Quality Assurance Project Plans – Part 2A (Revised)*. EPA-505-B-04-900C. March 2012.

United States Environmental Protection Agency, 2006. *EPA Requirements for Quality Assurance Project Plans*. EPA QA/R-5. 2006

United States Environmental Protection Agency. *USEPA Contract Laboratory Program National Functional Guidelines for Superfund Organic Methods Data Review*.

Tables

Table 1
Laboratory Analyses
Bennington, VT QAPP Revision 1

<p>Eurofins Lancaster Laboratories, LLC. (ELLE) 2425 New Holland Pike Lancaster, Pennsylvania 17605</p>	<p><u>Drinking Water</u> Metals – EPA 200.7 / EPA 200.8 Total Hardness – SM 2340 C Chloride, fluoride, and sulfate – EPA 300.0 Nitrate as N and nitrite as N – EPA 353.2 Alkalinity (total, carbonate, bicarbonate) – SM 2320 B Total Coliforms – SM 9223 B</p> <p><u>Other Matrices</u> TCL VOCs (soil and water) – EPA 8260 TCL SVOCs (soil and water) – EPA 8270 1,4-Dioxane (water) – EPA 8270 SIM TCL Pesticides (soil and water) – EPA 8081 TCL PCBs (soil and water) – EPA 8082 Metals (soil and water) – EPA 6010 / EPA 6020 Mercury (soil and water) – EPA 7471 / EPA 7470 Cyanide (soil and water) – EPA 9012 PFAS (soil, water, and wipe) – EPA 537 modified TOP Assay (water) – EPA 537 modified Bromide, chloride, nitrate as N, nitrite as N, sulfate (water) – EPA 300.0 Alkalinity (total, carbonate, bicarbonate) (water) – SM 2320 B Ammonia (water) – SM 4500-NH3 B/C modified Orthophosphate (water) – SM 4500-P E Total Kjeldahl Nitrogen (TKN) (water) – EPA 351.2 Total Organic Carbon (TOC) (soil) – SM 5310 B modified PCB Homologs (soil) – EPA 680 pH (soil) – EPA 9045 modified % moisture (soil) – SM 2540 G</p>
<p>Eurofins Eaton Analytical, Inc. (Eaton IN)* 110 South Hill Street South Bend, IN 46647</p>	<p><u>Drinking Water</u> PFAS – EPA 537</p>
<p>Eurofins Eaton Laboratories, LLC. (Eaton CA) 750 Royal Oaks Drive, Suite 100 Monrovia, CA 91016</p>	<p><u>Drinking Water</u> Uranium – EPA 200.8 Gross alpha – EPA 900.0</p>

* Eaton IN will supply the containers for the Eaton CA work and samples will be submitted to them at the address above. Eaton IN will then subcontract applicable work to Eaton CA.

Table 2A
Drinking Water Investigation and Replacement Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameters	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Investigation Samples						
Perfluorinated Compounds *						
N-ethyl Perfluorooctanesulfonamidoacetic acid (NEtFOSAA)	EPA 537	0.58	2.0	ng/L	Low = 50-150 Medium = 70-130 High = 70-130	Low = 50-150 Medium = 70-130 High = 70-130
N-methyl Perfluorooctanesulfonamidoacetic acid (NMeFOSAA)	EPA 537	0.60	2.0	ng/L		
Perfluorobutanesulfonic acid (PFBS)	EPA 537	0.36	2.0	ng/L		
Perfluorodecanoic acid (PFDA)	EPA 537	0.38	2.0	ng/L		
Perfluorolauric acid (Perfluorododecanoic acid) (PFDoA)	EPA 537	0.28	2.0	ng/L		
Perfluoroheptanoic acid (PFHpA)	EPA 537	0.44	2.0	ng/L		
Perfluorohexanesulfonic acid (PFHxS)	EPA 537	0.37	2.0	ng/L		
Perfluorohexanoic acid (PFHxA)	EPA 537	0.54	2.0	ng/L		
Perfluorononanoic acid (PFNA)	EPA 537	0.33	2.0	ng/L		
Perfluorooctanesulfonic acid (PFOS)	EPA 537	0.26	2.0	ng/L		
Perfluorooctanoic acid (PFOA)	EPA 537	0.43	2.0	ng/L		
Perfluoromyristic acid (Perfluorotetradecanoic acid) (PFTA)	EPA 537	0.21	2.0	ng/L		
Perfluorotridecanoic acid (PFTrDA)	EPA 537	0.29	2.0	ng/L		
Perfluoroundecanoic acid (PFUnA)	EPA 537	0.33	2.0	ng/L		
Vermont Department of Health Recommendations for New Water Wells						
Arsenic	EPA 200.8 rev 5.4	0.72	2	ug/L	70-130	85-115
Copper	EPA 200.8 rev 5.4	0.54	2	ug/L	70-130	85-115
Calcium	EPA 200.7 rev 4.4	60	200	ug/L	70-130	85-115
Iron	EPA 200.7 rev 4.4	80.5	200	ug/L	70-130	85-115
Lead	EPA 200.8 rev 5.4	0.11	1	ug/L	70-130	85-115
Magnesium	EPA 200.7 rev 4.4	37.4	100	ug/L	70-130	85-115
Manganese	EPA 200.8 rev 5.4	0.9	2	ug/L	70-130	85-115
Sodium	EPA 200.7 rev 4.4	321	1000	ug/L	70-130	85-115
Uranium **	EPA 200.8	0.05698	1	ug/L	70-130	85-115
Total Hardness	SM 2340 C-1997	3	10	mg/l as CaCO3	90-110	90-110
Chloride	EPA 300.0	1	2	mg/L	90-110	90-110
Fluoride	EPA 300.0	0.25	0.5	mg/L	90-110	90-110
Nitrate Nitrogen	EPA 353.2	0.2	0.5	mg/L	90-110	90-110
Nitrite Nitrogen	EPA 353.2	0.075	0.25	mg/L	90-110	90-110
Gross Alpha **	EPA 900.0	2.68	3	pCi/L	70-130	80-120
Total Coliform	SM 9223 B-1997	=	-	count/100 mL	-	-

Table 2A
Drinking Water Investigation and Replacement Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameters	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
------------	--------	-----	-----	-------	---------------	-----------------

* Samples analyzed at Eaton IN

Reporting limits and statistical QC windows are evaluated annually and are subject to change.

** Subcontracted to Eaton CA

MDL - Method Detection Limit

LOQ - Limit of Quantitation

MS - Matrix Spike

MSD - Matrix Spike Duplicate

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Metals						
Aluminum	SW-846 6010C	0.0894	0.4	mg/l	75-125	80-120
Antimony	SW-846 6020A	0.00045	0.002	mg/l	75-125	80-120
Arsenic	SW-846 6020A	0.00072	0.004	mg/l	75-125	80-120
Barium	SW-846 6020A	0.00072	0.004	mg/l	75-125	80-120
Beryllium	SW-846 6020A	0.000071	0.001	mg/l	75-125	80-120
Boron	SW-846 6010C	0.0101	0.1	mg/l	75-125	80-120
Cadmium	SW-846 6020A	0.00015	0.001	mg/l	75-125	80-120
Calcium *	SW-846 6010C	0.06	0.4	mg/l	75-125	80-120
Chromium	SW-846 6020A	0.00087	0.004	mg/l	75-125	80-120
Cobalt	SW-846 6020A	0.00016	0.001	mg/l	75-125	80-120
Copper	SW-846 6020A	0.00054	0.004	mg/l	75-125	80-120
Cyanide	SW-846 9012A	0.005	0.01	mg/l	72-114	90-110
Iron *	SW-846 6010C	0.0805	0.4	mg/l	75-125	80-120
Lead	SW-846 6020A	0.00011	0.002	mg/l	75-125	80-120
Magnesium *	SW-846 6010C	0.0374	0.2	mg/l	75-125	80-120
Manganese *	SW-846 6020A	0.0009	0.004	mg/l	75-125	80-120
Mercury	SW-846 7470A	0.00005	0.0002	mg/l	80-120	80-120
Nickel	SW-846 6020A	0.001	0.004	mg/l	75-125	80-120
Potassium *	SW-846 6010C	0.179	1	mg/l	75-125	80-120
Selenium	SW-846 6020A	0.0005	0.004	mg/l	75-125	80-120
Silver	SW-846 6020A	0.00012	0.001	mg/l	75-125	80-120
Sodium *	SW-846 6010C	0.321	2	mg/l	75-125	80-120
Thallium	SW-846 6020A	0.00012	0.001	mg/l	75-125	80-120
Vanadium	SW-846 6020A	0.00021	0.001	mg/l	75-125	80-120
Zinc	SW-846 6010C	0.0065	0.04	mg/l	75-125	80-120
General Parameters						
Ammonia	SM 4500-NH3 B/C modified-1997	0.2	0.6	mg/l	93-100	93-100
Orthophosphate **	SM 4500-P E-1999	0.03	0.09	mg/l	69-131	95-105
Total Kjeldahl Nitrogen (TKN)	EPA 351.2	0.5	1	mg/l	90-110	90-110
Perfluorinated Compounds						
Perfluorobutanoic acid (PFBA)	EPA 537 Version 1.1 Modified^	3	10	ng/l	70-130	70-130
Perfluorobutanesulfonate (PFBS)	EPA 537 Version 1.1 Modified^	0.8	3	ng/l	70-130	70-130
Perfluorodecanoic acid (PFDA)	EPA 537 Version 1.1 Modified^	0.5	2	ng/l	70-130	70-130
Perfluorododecanoic acid (PFDoA)	EPA 537 Version 1.1 Modified^	0.5	2	ng/l	70-130	70-130
Perfluoroheptanoic acid (PFHpA)	EPA 537 Version 1.1 Modified^	0.5	2	ng/l	70-130	70-130
Perfluorohexanoic acid (PFHxA)	EPA 537 Version 1.1 Modified^	0.6	2	ng/l	70-130	70-130

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Perfluorohexanesulfonate (PFHxS)	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
Perfluorononanoic acid (PFNA)	EPA 537 Version 1.1 Modified^	0.6	2	ng/l	70-130	70-130
Perfluorooctanoic acid (PFOA)	EPA 537 Version 1.1 Modified^	0.6	2	ng/l	70-130	70-130
Perfluoro-octanesulfonate (PFOS)	EPA 537 Version 1.1 Modified^	2	6	ng/l	70-130	70-130
Perfluoropentanoic acid (PFPA)	EPA 537 Version 1.1 Modified^	0.5	2	ng/l	70-130	70-130
Perfluorotetradecanoic acid (PFTA)	EPA 537 Version 1.1 Modified^	0.5	2	ng/l	70-130	70-130
Perfluorotridecanoic acid (PFTriA)	EPA 537 Version 1.1 Modified^	0.5	2	ng/l	70-130	70-130
Perfluoroundecanoic acid (PFUnA)	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
Perfluorooctane sulfonamide (PFOSA)	EPA 537 Version 1.1 Modified^	3	9	ng/l	70-130	70-130
6:2 Fluorotelomer sulfonate	EPA 537 Version 1.1 Modified^	3	10	ng/l	70-130	70-130
8:2 Fluorotelomer sulfonate	EPA 537 Version 1.1 Modified^	4	10	ng/l	70-130	70-130
NMeFOSAA	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
NEtFOSAA	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
Total Oxidizable Precursor (TOP) Compounds						
Perfluorobutanoic acid (PFBA)	EPA 537 Version 1.1 Modified^	2	6	ng/l	70-130	70-130
Perfluorobutanesulfonate (PFBS)	EPA 537 Version 1.1 Modified^	0.3	1	ng/l	70-130	70-130
Perfluorodecanoic acid (PFDA)	EPA 537 Version 1.1 Modified^	1	2	ng/l	70-130	70-130
Perfluorododecanoic acid (PFDoA)	EPA 537 Version 1.1 Modified^	0.3	1	ng/l	70-130	70-130
Perfluoroheptanoic acid (PFHpA)	EPA 537 Version 1.1 Modified^	0.3	1	ng/l	70-130	70-130
Perfluorohexanoic acid (PFHxA)	EPA 537 Version 1.1 Modified^	0.4	2	ng/l	70-130	70-130
Perfluorohexanesulfonate (PFHxS)	EPA 537 Version 1.1 Modified^	0.4	2	ng/l	70-130	70-130
Perfluorononanoic acid (PFNA)	EPA 537 Version 1.1 Modified^	0.4	2	ng/l	70-130	70-130
Perfluorooctanoic acid (PFOA)	EPA 537 Version 1.1 Modified^	0.3	1	ng/l	70-130	70-130
Perfluoro-octanesulfonate (PFOS)	EPA 537 Version 1.1 Modified^	0.4	2	ng/l	70-130	70-130
Perfluoropentanoic acid (PFPA)	EPA 537 Version 1.1 Modified^	2	6	ng/l	70-130	70-130
Perfluorotetradecanoic acid (PFTA)	EPA 537 Version 1.1 Modified^	0.3	1	ng/l	70-130	70-130
Perfluorotridecanoic acid (PFTriA)	EPA 537 Version 1.1 Modified^	0.3	1	ng/l	70-130	70-130
Perfluoroundecanoic acid (PFUnA)	EPA 537 Version 1.1 Modified^	0.4	2	ng/l	70-130	70-130
Perfluorooctane sulfonamide (PFOSA)	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
6:2 Fluorotelomer sulfonate	EPA 537 Version 1.1 Modified^	3	9	ng/l	70-130	70-130
8:2 Fluorotelomer sulfonate	EPA 537 Version 1.1 Modified^	2	6	ng/l	70-130	70-130
NMeFOSAA	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
NEtFOSAA	EPA 537 Version 1.1 Modified^	1	3	ng/l	70-130	70-130
Anions						
Bromide	EPA 300.0	1.25	2.5	mg/l	90-110	90-110
Chloride	EPA 300.0	1	2	mg/l	90-110	90-110
Nitrate Nitrogen	EPA 300.0	0.25	0.5	mg/l	90-110	90-110

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Nitrite Nitrogen	EPA 300.0	0.25	0.5	mg/l	90-110	90-110
Sulfate	EPA 300.0	1.5	5	mg/l	90-110	90-110
Total alkalinity (Carbonate, Bicarbonate)	SM 2320 B-1997	1.7	5	mg/l as CaCO3	77-114	77-114
TCL VOCs - Water						
1,1,1-Trichloroethane	SW-846 8260C	0.5	1	ug/l	67-120	67-120
1,1,2,2-Tetrachloroethane	SW-846 8260C	0.5	1	ug/l	72-120	72-120
1,1,2-Trichloroethane	SW-846 8260C	0.5	1	ug/l	80-120	80-120
1,1-Dichloroethane	SW-846 8260C	0.5	1	ug/l	80-120	80-120
1,1-Dichloroethene	SW-846 8260C	0.5	1	ug/l	76-124	76-124
1,2,3-Trichlorobenzene	SW-846 8260C	1	5	ug/l	51-120	51-120
1,2,4-Trichlorobenzene	SW-846 8260C	1	5	ug/l	58-120	58-120
1,2-Dibromo-3-chloropropane	SW-846 8260C	2	5	ug/l	59-120	59-120
1,2-Dibromoethane	SW-846 8260C	0.5	1	ug/l	75-120	75-120
1,2-Dichlorobenzene	SW-846 8260C	1	5	ug/l	80-120	80-120
1,2-Dichloroethane	SW-846 8260C	0.5	1	ug/l	66-128	66-128
1,2-Dichloropropane	SW-846 8260C	0.5	1	ug/l	80-120	80-120
1,3-Dichlorobenzene	SW-846 8260C	1	5	ug/l	80-120	80-120
1,4-Dichlorobenzene	SW-846 8260C	1	5	ug/l	80-120	80-120
2-Butanone	SW-846 8260C	3	10	ug/l	53-140	53-140
2-Hexanone	SW-846 8260C	3	10	ug/l	49-137	49-137
4-Methyl-2-pentanone	SW-846 8260C	3	10	ug/l	56-131	56-131
Acetone	SW-846 8260C	6	20	ug/l	50-168	50-168
Benzene	SW-846 8260C	0.5	1	ug/l	78-120	78-120
Bromochloromethane	SW-846 8260C	1	5	ug/l	80-125	80-125
Bromodichloromethane	SW-846 8260C	0.5	1	ug/l	80-120	80-120
Bromoform	SW-846 8260C	0.5	4	ug/l	64-120	64-120
Bromomethane	SW-846 8260C	0.5	1	ug/l	49-121	49-121
Carbon Disulfide	SW-846 8260C	1	5	ug/l	63-122	63-122
Carbon Tetrachloride	SW-846 8260C	0.5	1	ug/l	76-123	76-123
Chlorobenzene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
Chloroethane	SW-846 8260C	0.5	1	ug/l	51-121	51-121
Chloroform	SW-846 8260C	0.5	1	ug/l	80-120	80-120
Chloromethane	SW-846 8260C	0.5	1	ug/l	57-120	57-120
Cyclohexane	SW-846 8260C	2	5	ug/l	67-121	67-121
Dibromochloromethane	SW-846 8260C	0.5	1	ug/l	78-120	78-120
Dichlorodifluoromethane	SW-846 8260C	0.5	1	ug/l	54-122	54-122
Ethylbenzene	SW-846 8260C	0.5	1	ug/l	78-120	78-120

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Freon 113	SW-846 8260C	2	10	ug/l	68-129	68-129
Isopropylbenzene	SW-846 8260C	1	5	ug/l	80-120	80-120
Methyl Acetate	SW-846 8260C	1	5	ug/l	61-137	61-137
Methyl Tertiary Butyl Ether	SW-846 8260C	0.5	1	ug/l	75-120	75-120
Methylcyclohexane	SW-846 8260C	1	5	ug/l	66-126	66-126
Methylene Chloride	SW-846 8260C	2	4	ug/l	80-120	80-120
Styrene	SW-846 8260C	1	5	ug/l	80-120	80-120
Tetrachloroethene	SW-846 8260C	0.5	1	ug/l	80-129	80-129
Toluene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
Trichloroethene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
Trichlorofluoromethane	SW-846 8260C	0.5	1	ug/l	57-134	57-134
Vinyl Chloride	SW-846 8260C	0.5	1	ug/l	63-121	63-121
Xylene (Total)	SW-846 8260C	0.5	1	ug/l	80-120	80-120
cis-1,2-Dichloroethene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
cis-1,3-Dichloropropene	SW-846 8260C	0.5	1	ug/l	75-120	75-120
m+p-Xylene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
o-Xylene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
trans-1,2-Dichloroethene	SW-846 8260C	0.5	1	ug/l	80-120	80-120
trans-1,3-Dichloropropene	SW-846 8260C	0.5	1	ug/l	76-120	76-120
SVOCs						
1,4-Dioxane	SW-846 8270D SIM	0.05	0.2	ug/l	70-130	70-130
1,1'-Biphenyl	SW-846 8270D	0.5	1	ug/l	65-107	65-107
1,2,4,5-Tetrachlorobenzene	SW-846 8270D	0.5	1	ug/l	50-108	50-108
1,4-Dioxane	SW-846 8270D	1	5	ug/l	28-56	28-56
2,2'-oxybis(1-Chloropropane)	SW-846 8270D	0.5	1	ug/l	54-113	54-113
2,3,4,6-Tetrachlorophenol	SW-846 8270D	0.5	1	ug/l	69-125	69-125
2,4,5-Trichlorophenol	SW-846 8270D	0.5	1	ug/l	75-118	75-118
2,4,6-Trichlorophenol	SW-846 8270D	0.5	1	ug/l	75-118	75-118
2,4-Dichlorophenol	SW-846 8270D	0.5	1	ug/l	71-113	71-113
2,4-Dimethylphenol	SW-846 8270D	0.5	1	ug/l	53-93	53-93
2,4-Dinitrophenol	SW-846 8270D	10	30	ug/l	33-133	33-133
2,4-Dinitrotoluene	SW-846 8270D	1	5	ug/l	70-122	70-122
2,6-Dinitrotoluene	SW-846 8270D	0.5	1	ug/l	75-121	75-121
2-Chloronaphthalene	SW-846 8270D	0.4	1	ug/l	59-109	59-109
2-Chlorophenol	SW-846 8270D	0.5	1	ug/l	62-105	62-105
2-Methylnaphthalene	SW-846 8270D	0.1	0.5	ug/l	54-111	54-111
2-Methylphenol	SW-846 8270D	0.5	1	ug/l	57-105	57-105

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
2-Nitroaniline	SW-846 8270D	0.5	1	ug/l	74-121	74-121
2-Nitrophenol	SW-846 8270D	0.5	1	ug/l	68-120	68-120
3,3'-Dichlorobenzidine	SW-846 8270D	2	5	ug/l	37-104	37-104
3-Nitroaniline	SW-846 8270D	0.5	1	ug/l	61-114	61-114
4,6-Dinitro-2-methylphenol	SW-846 8270D	5	15	ug/l	59-125	59-125
4-Bromophenyl-phenylether	SW-846 8270D	0.5	1	ug/l	71-114	71-114
4-Chloro-3-methylphenol	SW-846 8270D	0.5	1	ug/l	72-116	72-116
4-Chloroaniline	SW-846 8270D	2	4	ug/l	42-99	42-99
4-Chlorophenyl-phenylether	SW-846 8270D	0.5	1	ug/l	65-112	65-112
4-Methylphenol	SW-846 8270D	0.5	1	ug/l	51-100	51-100
4-Nitroaniline	SW-846 8270D	0.5	1	ug/l	60-106	60-106
4-Nitrophenol	SW-846 8270D	10	30	ug/l	18-91	18-91
Acenaphthene	SW-846 8270D	0.1	0.5	ug/l	68-112	68-112
Acenaphthylene	SW-846 8270D	0.1	0.5	ug/l	67-111	67-111
Acetophenone	SW-846 8270D	0.5	1	ug/l	71-108	71-108
Anthracene	SW-846 8270D	0.1	0.5	ug/l	73-113	73-113
Atrazine	SW-846 8270D	2	5	ug/l	80-120	80-120
Benzaldehyde	SW-846 8270D	1	5	ug/l	58-107	58-107
Benzo(a)anthracene	SW-846 8270D	0.1	0.5	ug/l	74-124	74-124
Benzo(a)pyrene	SW-846 8270D	0.1	0.5	ug/l	70-113	70-113
Benzo(b)fluoranthene	SW-846 8270D	0.1	0.5	ug/l	72-117	72-117
Benzo(g,h,i)perylene	SW-846 8270D	0.1	0.5	ug/l	64-117	64-117
Benzo(k)fluoranthene	SW-846 8270D	0.1	0.5	ug/l	73-121	73-121
bis(2-Chloroethoxy)methane	SW-846 8270D	0.5	1	ug/l	72-116	72-116
bis(2-Chloroethyl)ether	SW-846 8270D	0.5	1	ug/l	63-108	63-108
bis(2-Ethylhexyl)phthalate	SW-846 8270D	2	5	ug/l	64-126	64-126
Butylbenzylphthalate	SW-846 8270D	2	5	ug/l	52-121	52-121
Caprolactam	SW-846 8270D	5	15	ug/l	13-37	13-37
Carbazole	SW-846 8270D	0.5	1	ug/l	79-116	79-116
Chrysene	SW-846 8270D	0.1	0.5	ug/l	75-120	75-120
Di-n-butylphthalate	SW-846 8270D	2	5	ug/l	69-117	69-117
Di-n-octylphthalate	SW-846 8270D	2	5	ug/l	68-127	68-127
Dibenz(a,h)anthracene	SW-846 8270D	0.1	0.5	ug/l	68-121	68-121
Dibenzofuran	SW-846 8270D	0.5	1	ug/l	69-110	69-110
Diethylphthalate	SW-846 8270D	2	5	ug/l	55-113	55-113
Dimethylphthalate	SW-846 8270D	2	5	ug/l	19-119	19-119
Fluoranthene	SW-846 8270D	0.1	0.5	ug/l	75-117	75-117

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Fluorene	SW-846 8270D	0.1	0.5	ug/l	68-112	68-112
Hexachlorobenzene	SW-846 8270D	0.1	0.5	ug/l	66-115	66-115
Hexachlorobutadiene	SW-846 8270D	0.5	1	ug/l	27-111	27-111
Hexachlorocyclopentadiene	SW-846 8270D	5	15	ug/l	10-81	10-81
Hexachloroethane	SW-846 8270D	1	5	ug/l	28-103	28-103
Indeno(1,2,3-cd)pyrene	SW-846 8270D	0.1	0.5	ug/l	67-117	67-117
Isophorone	SW-846 8270D	0.5	1	ug/l	70-117	70-117
N-Nitroso-di-n-propylamine	SW-846 8270D	0.5	1	ug/l	67-115	67-115
N-Nitrosodiphenylamine	SW-846 8270D	0.5	1	ug/l	75-116	75-116
Naphthalene	SW-846 8270D	0.1	0.5	ug/l	54-109	54-109
Nitrobenzene	SW-846 8270D	0.5	1	ug/l	66-114	66-114
Pentachlorophenol	SW-846 8270D	1	5	ug/l	59-134	59-134
Phenanthrene	SW-846 8270D	0.1	0.5	ug/l	72-110	72-110
Phenol	SW-846 8270D	0.5	1	ug/l	16-80	16-80
Pyrene	SW-846 8270D	0.1	0.5	ug/l	72-109	72-109
Pesticides						
Aldrin	SW-846 8081B	0.002	0.01	ug/l	28-119	28-119
Alpha BHC	SW-846 8081B	0.003	0.01	ug/l	47-132	47-132
Alpha Chlordane	SW-846 8081B	0.003	0.01	ug/l	53-126	53-126
Beta BHC	SW-846 8081B	0.0034	0.01	ug/l	56-125	56-125
Delta BHC	SW-846 8081B	0.0034	0.01	ug/l	76-126	49-140
Dieldrin	SW-846 8081B	0.0053	0.02	ug/l	54-126	54-126
Endosulfan I	SW-846 8081B	0.0043	0.01	ug/l	40-138	40-138
Endosulfan II	SW-846 8081B	0.015	0.03	ug/l	54-124	54-124
Endosulfan Sulfate	SW-846 8081B	0.0058	0.02	ug/l	41-133	41-133
Endrin	SW-846 8081B	0.0081	0.02	ug/l	35-143	35-143
Endrin Aldehyde	SW-846 8081B	0.02	0.1	ug/l	40-135	40-135
Endrin Ketone	SW-846 8081B	0.005	0.02	ug/l	44-136	44-136
Gamma BHC - Lindane	SW-846 8081B	0.002	0.01	ug/l	51-132	51-132
Gamma Chlordane	SW-846 8081B	0.007	0.02	ug/l	53-130	53-130
Heptachlor	SW-846 8081B	0.002	0.01	ug/l	38-135	38-135
Heptachlor Epoxide	SW-846 8081B	0.0023	0.01	ug/l	56-132	56-132
Methoxychlor	SW-846 8081B	0.03	0.1	ug/l	39-143	39-143
p,p-DDD	SW-846 8081B	0.005	0.02	ug/l	67-123	42-148
p,p-DDE	SW-846 8081B	0.005	0.02	ug/l	51-129	51-129
p,p-DDT	SW-846 8081B	0.0052	0.02	ug/l	66-119	40-145
Toxaphene	SW-846 8081B	0.3	1	ug/l	48-148	NA

Table 2B
Groundwater Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
PCBs						
Aroclor-1016	SW-846 8082A	0.1	0.5	ug/l	60-117	60-117
Aroclor-1221	SW-846 8082A	0.1	0.5	ug/l	80-120	NA
Aroclor-1232	SW-846 8082A	0.2	0.5	ug/l	80-120	NA
Aroclor-1242	SW-846 8082A	0.1	0.5	ug/l	75-125	75-125
Aroclor-1248	SW-846 8082A	0.1	0.5	ug/l	68-149	58-112
Aroclor-1254	SW-846 8082A	0.1	0.5	ug/l	50-130	60-130
Aroclor-1260	SW-846 8082A	0.15	0.5	ug/l	57-134	57-134
Aroclor-1262	SW-846 8082A	0.2	0.5	ug/l	-	NA
Aroclor-1268	SW-846 8082A	0.16	0.5	ug/l	-	NA

* Cations *Reporting limits and statistical QC windows are evaluated annually and are subject to change.*

** Orthophosphate **must** be filtered within 15 min of collection to meet regulatory requirements

^ Modifications to methods are summarized in Worksheet #23

MDL - Method Detection Limit

LOQ - Limit of Quantitation

MS - Matrix Spike

MSD - Matrix Spike Duplicate

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

Table 2C
Soil Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
General Parameters						
Total Organic Carbon (TOC)	SM 5310 B modified-2000	100	300	mg/kg	47-143	47-143
Moisture content	SM 2540 G-1997	0.5	0.5	%	-	99-101
pH	SW-846 9045D modified	0.01	0.01	Std. Units	-	95-105
Perfluorinated Compounds						
Perfluorobutanoic acid (PFBA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorobutanesulfonate (PFBS)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorodecanoic acid (PFDA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorododecanoic acid (PFDoA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluoroheptanoic acid (PFHpA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorohexanoic acid (PFHxA)	EPA 537 Version 1.1 Modified^	0.1	0.4	ng/g	70-130	70-130
Perfluorohexanesulfonate (PFHxS)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorononanoic acid (PFNA)	EPA 537 Version 1.1 Modified^	0.1	0.4	ng/g	70-130	70-130
Perfluorooctanoic acid (PFOA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluoro-octanesulfonate (PFOS)	EPA 537 Version 1.1 Modified^	0.3	0.9	ng/g	70-130	70-130
Perfluoropentanoic acid (PFPA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorotetradecanoic acid (PFTA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluorotridecanoic acid (PFTriA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
Perfluoroundecanoic acid (PFUnA)	EPA 537 Version 1.1 Modified^	0.2	0.6	ng/g	70-130	70-130
PCB Homologues						
Decachlorobiphenyls	EPA 680 November 1985	0.5	17	ug/kg	60-140	70-130
Dichlorobiphenyls	EPA 680 November 1985	0.2	3.3	ug/kg	60-140	19-126
Heptachlorobiphenyls	EPA 680 November 1985	0.5	10	ug/kg	60-140	70-130
Hexachlorobiphenyls	EPA 680 November 1985	0.4	6.7	ug/kg	60-140	70-130
Monochlorobiphenyls	EPA 680 November 1985	0.3	3.3	ug/kg	60-140	30-95
Nonachlorobiphenyls	EPA 680 November 1985	0.5	17	ug/kg	60-140	70-130
Octachlorobiphenyls	EPA 680 November 1985	0.5	10	ug/kg	60-140	70-130
Pentachlorobiphenyls	EPA 680 November 1985	0.8	6.7	ug/kg	60-140	49-111
Tetrachlorobiphenyls	EPA 680 November 1985	0.4	6.7	ug/kg	60-140	44-100
Total Chlorobiphenyls	EPA 680 November 1985	0.2	3.3	ug/kg	60-140	-
Trichlorobiphenyls	EPA 680 November 1985	0.2	3.3	ug/kg	60-140	41-100
VOCs						
1,1,1-Trichloroethane	SW-846 8260C	1	5	ug/kg	61-125	61-125
1,1,2,2-Tetrachloroethane	SW-846 8260C	1	5	ug/kg	61-131	61-131
1,1,2-Trichloroethane	SW-846 8260C	1	5	ug/kg	80-120	80-120
1,1-Dichloroethane	SW-846 8260C	1	5	ug/kg	77-120	77-120
1,1-Dichloroethene	SW-846 8260C	1	5	ug/kg	73-129	73-129

Table 2C
Soil Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
1,2,3-Trichlorobenzene	SW-846 8260C	1	5	ug/kg	63-128	63-128
1,2,4-Trichlorobenzene	SW-846 8260C	1	5	ug/kg	62-127	62-127
1,2-Dibromo-3-chloropropane	SW-846 8260C	2	5	ug/kg	47-126	47-126
1,2-Dibromoethane	SW-846 8260C	1	5	ug/kg	74-120	74-120
1,2-Dichlorobenzene	SW-846 8260C	1	5	ug/kg	80-120	80-120
1,2-Dichloroethane	SW-846 8260C	1	5	ug/kg	71-128	71-128
1,2-Dichloropropane	SW-846 8260C	1	5	ug/kg	76-120	76-120
1,3-Dichlorobenzene	SW-846 8260C	1	5	ug/kg	80-120	80-120
1,4-Dichlorobenzene	SW-846 8260C	1	5	ug/kg	80-120	80-120
2-Butanone	SW-846 8260C	4	10	ug/kg	49-128	49-128
2-Hexanone	SW-846 8260C	3	10	ug/kg	51-131	51-131
4-Methyl-2-pentanone	SW-846 8260C	3	10	ug/kg	53-134	53-134
Acetone	SW-846 8260C	7	20	ug/kg	32-144	32-144
Benzene	SW-846 8260C	0.5	5	ug/kg	80-120	80-120
Bromochloromethane	SW-846 8260C	1	5	ug/kg	80-120	80-120
Bromodichloromethane	SW-846 8260C	1	5	ug/kg	70-120	70-120
Bromoform	SW-846 8260C	1	5	ug/kg	54-120	54-120
Bromomethane	SW-846 8260C	2	5	ug/kg	31-160	31-160
Carbon Disulfide	SW-846 8260C	1	5	ug/kg	60-128	60-128
Carbon Tetrachloride	SW-846 8260C	1	5	ug/kg	62-129	62-129
Chlorobenzene	SW-846 8260C	1	5	ug/kg	80-120	80-120
Chloroethane	SW-846 8260C	2	5	ug/kg	43-137	43-137
Chloroform	SW-846 8260C	1	5	ug/kg	80-120	80-120
Chloromethane	SW-846 8260C	2	5	ug/kg	56-120	56-120
cis-1,2-Dichloroethene	SW-846 8260C	1	5	ug/kg	80-120	80-120
cis-1,3-Dichloropropene	SW-846 8260C	1	5	ug/kg	66-120	66-120
Cyclohexane	SW-846 8260C	1	5	ug/kg	58-126	58-126
Dibromochloromethane	SW-846 8260C	1	5	ug/kg	65-120	65-120
Dichlorodifluoromethane	SW-846 8260C	2	5	ug/kg	10-133	10-133
Ethylbenzene	SW-846 8260C	1	5	ug/kg	80-120	80-120
Freon 113	SW-846 8260C	2	10	ug/kg	59-139	59-139
Isopropylbenzene	SW-846 8260C	1	5	ug/kg	76-120	76-120
m+p-Xylene	SW-846 8260C	1	5	ug/kg	80-120	80-120
Methyl Acetate	SW-846 8260C	2	5	ug/kg	54-146	54-146
Methyl Tertiary Butyl Ether	SW-846 8260C	0.5	5	ug/kg	66-123	66-123
Methylcyclohexane	SW-846 8260C	1	5	ug/kg	61-124	61-124
Methylene Chloride	SW-846 8260C	2	5	ug/kg	76-122	76-122

Table 2C
Soil Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
o-Xylene	SW-846 8260C	1	5	ug/kg	75-120	75-120
Styrene	SW-846 8260C	1	5	ug/kg	76-120	76-120
Tetrachloroethene	SW-846 8260C	1	5	ug/kg	73-120	73-120
Toluene	SW-846 8260C	1	5	ug/kg	80-120	80-120
trans-1,2-Dichloroethene	SW-846 8260C	1	5	ug/kg	80-125	80-125
trans-1,3-Dichloropropene	SW-846 8260C	1	5	ug/kg	63-124	63-124
Trichloroethene	SW-846 8260C	1	5	ug/kg	80-120	80-120
Trichlorofluoromethane	SW-846 8260C	2	5	ug/kg	47-132	47-132
Vinyl Chloride	SW-846 8260C	1	5	ug/kg	59-120	59-120
SVOCs						
1,1'-Biphenyl	SW-846 8270D	17	33	ug/kg	78-115	78-115
1,2,4,5-Tetrachlorobenzene	SW-846 8270D	17	33	ug/kg	76-116	76-116
1,4-Dioxane	SW-846 8270D	100	330	ug/kg	40-76	40-76
2,2'-oxybis(1-Chloropropane)	SW-846 8270D	17	33	ug/kg	53-121	53-121
2,3,4,6-Tetrachlorophenol	SW-846 8270D	67	170	ug/kg	65-123	65-123
2,4,5-Trichlorophenol	SW-846 8270D	17	33	ug/kg	79-123	79-123
2,4,6-Trichlorophenol	SW-846 8270D	17	33	ug/kg	81-123	81-123
2,4-Dichlorophenol	SW-846 8270D	17	33	ug/kg	79-125	79-125
2,4-Dimethylphenol	SW-846 8270D	17	33	ug/kg	57-102	57-102
2,4-Dinitrophenol	SW-846 8270D	300	1,000	ug/kg	27-136	27-136
2,4-Dinitrotoluene	SW-846 8270D	67	170	ug/kg	72-127	72-127
2,6-Dinitrotoluene	SW-846 8270D	17	33	ug/kg	80-120	80-120
2-Chloronaphthalene	SW-846 8270D	7	33	ug/kg	51-150	51-150
2-Chlorophenol	SW-846 8270D	17	33	ug/kg	75-124	75-124
2-Methylnaphthalene	SW-846 8270D	3	17	ug/kg	77-116	77-116
2-Methylphenol	SW-846 8270D	17	33	ug/kg	74-128	74-128
2-Nitroaniline	SW-846 8270D	17	33	ug/kg	75-130	75-130
2-Nitrophenol	SW-846 8270D	17	33	ug/kg	77-123	77-123
3,3'-Dichlorobenzidine	SW-846 8270D	100	330	ug/kg	20-121	20-121
3-Nitroaniline	SW-846 8270D	67	170	ug/kg	60-125	60-125
4,6-Dinitro-2-methylphenol	SW-846 8270D	170	500	ug/kg	60-128	60-128
4-Bromophenyl-phenylether	SW-846 8270D	17	33	ug/kg	78-122	78-122
4-Chloro-3-methylphenol	SW-846 8270D	17	33	ug/kg	70-128	70-128
4-Chloroaniline	SW-846 8270D	33	67	ug/kg	10-112	10-112
4-Chlorophenyl-phenylether	SW-846 8270D	17	33	ug/kg	73-119	73-119
4-Methylphenol	SW-846 8270D	17	33	ug/kg	66-121	66-121
4-Nitroaniline	SW-846 8270D	67	170	ug/kg	50-112	50-112

Table 2C
Soil Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
4-Nitrophenol	SW-846 8270D	170	500	ug/kg	44-131	44-131
Acenaphthene	SW-846 8270D	3	17	ug/kg	78-119	78-119
Acenaphthylene	SW-846 8270D	3	17	ug/kg	76-119	76-119
Acetophenone	SW-846 8270D	17	33	ug/kg	68-115	68-115
Anthracene	SW-846 8270D	3	17	ug/kg	82-118	82-118
Atrazine	SW-846 8270D	33	170	ug/kg	58-126	58-126
Benzaldehyde	SW-846 8270D	67	170	ug/kg	17-129	17-129
Benzo(a)anthracene	SW-846 8270D	3	17	ug/kg	76-119	76-119
Benzo(a)pyrene	SW-846 8270D	3	17	ug/kg	78-117	78-117
Benzo(b)fluoranthene	SW-846 8270D	3	17	ug/kg	74-127	74-127
Benzo(g,h,i)perylene	SW-846 8270D	3	17	ug/kg	72-118	72-118
Benzo(k)fluoranthene	SW-846 8270D	3	17	ug/kg	71-123	71-123
bis(2-Chloroethoxy)methane	SW-846 8270D	17	33	ug/kg	69-122	69-122
bis(2-Chloroethyl)ether	SW-846 8270D	17	33	ug/kg	68-115	68-115
bis(2-Ethylhexyl)phthalate	SW-846 8270D	67	170	ug/kg	73-123	73-123
Butylbenzylphthalate	SW-846 8270D	67	170	ug/kg	75-123	75-123
Caprolactam	SW-846 8270D	33	170	ug/kg	63-121	63-121
Carbazole	SW-846 8270D	17	33	ug/kg	74-118	74-118
Chrysene	SW-846 8270D	3	17	ug/kg	72-121	72-121
Di-n-butylphthalate	SW-846 8270D	67	170	ug/kg	77-121	77-121
Di-n-octylphthalate	SW-846 8270D	67	170	ug/kg	76-135	76-135
Dibenz(a,h)anthracene	SW-846 8270D	3	17	ug/kg	72-129	72-129
Dibenzofuran	SW-846 8270D	17	33	ug/kg	79-114	79-114
Diethylphthalate	SW-846 8270D	67	170	ug/kg	74-120	74-120
Dimethylphthalate	SW-846 8270D	67	170	ug/kg	77-116	77-116
Fluoranthene	SW-846 8270D	3	17	ug/kg	72-120	72-120
Fluorene	SW-846 8270D	3	17	ug/kg	75-118	75-118
Hexachlorobenzene	SW-846 8270D	3	17	ug/kg	73-120	73-120
Hexachlorobutadiene	SW-846 8270D	17	33	ug/kg	72-120	72-120
Hexachlorocyclopentadiene	SW-846 8270D	170	500	ug/kg	30-133	30-133
Hexachloroethane	SW-846 8270D	33	170	ug/kg	69-116	69-116
Indeno(1,2,3-cd)pyrene	SW-846 8270D	3	17	ug/kg	69-125	69-125
Isophorone	SW-846 8270D	17	33	ug/kg	65-120	65-120
N-Nitroso-di-n-propylamine	SW-846 8270D	17	33	ug/kg	60-123	60-123
N-Nitrosodiphenylamine	SW-846 8270D	17	33	ug/kg	83-118	83-118
Naphthalene	SW-846 8270D	3	17	ug/kg	75-113	75-113
Nitrobenzene	SW-846 8270D	17	33	ug/kg	70-122	70-122

Table 2C
Soil Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Pentachlorophenol	SW-846 8270D	33	170	ug/kg	33-141	33-141
Phenanthrene	SW-846 8270D	3	17	ug/kg	74-114	74-114
Phenol	SW-846 8270D	17	33	ug/kg	63-125	63-125
Pyrene	SW-846 8270D	3	17	ug/kg	74-112	74-112
Pesticides						
Aldrin	SW-846 8081B	0.17	0.83	ug/kg	60-117	60-117
Alpha BHC	SW-846 8081B	0.17	0.83	ug/kg	65-124	65-124
Alpha Chlordane	SW-846 8081B	0.17	0.83	ug/kg	73-131	73-131
Beta BHC	SW-846 8081B	0.3	1	ug/kg	68-129	68-129
Delta BHC	SW-846 8081B	0.45	0.9	ug/kg	45-151	45-151
Dieldrin	SW-846 8081B	0.33	1.7	ug/kg	63-126	63-126
Endosulfan I	SW-846 8081B	0.22	0.83	ug/kg	62-119	62-119
Endosulfan II	SW-846 8081B	0.33	1.7	ug/kg	65-126	65-126
Endosulfan Sulfate	SW-846 8081B	0.33	1.7	ug/kg	71-132	71-132
Endrin	SW-846 8081B	0.34	1.7	ug/kg	65-125	65-125
Endrin Aldehyde	SW-846 8081B	0.33	1.7	ug/kg	59-122	59-122
Endrin Ketone	SW-846 8081B	0.6	1.8	ug/kg	64-121	64-121
Gamma BHC - Lindane	SW-846 8081B	0.17	0.83	ug/kg	47-140	47-140
Gamma Chlordane	SW-846 8081B	0.25	0.83	ug/kg	76-134	76-134
Heptachlor	SW-846 8081B	0.17	0.83	ug/kg	66-118	66-118
Heptachlor Epoxide	SW-846 8081B	0.17	0.83	ug/kg	74-128	74-128
Methoxychlor	SW-846 8081B	1.7	6.7	ug/kg	65-131	65-131
p,p-DDD	SW-846 8081B	0.33	1.7	ug/kg	69-138	69-138
p,p-DDE	SW-846 8081B	0.33	1.7	ug/kg	68-146	68-146
p,p-DDT	SW-846 8081B	0.36	1.7	ug/kg	67-135	67-135
Toxaphene	SW-846 8081B	14	33	ug/kg	70-120	NA
PCBs						
Aroclor-1016	SW-846 8082A	3.6	17	ug/kg	76-121	76-121
Aroclor-1221	SW-846 8082A	4.6	17	ug/kg	-	NA
Aroclor-1232	SW-846 8082A	8	17	ug/kg	-	NA
Aroclor-1242	SW-846 8082A	3.3	17	ug/kg	70-130	NA
Aroclor-1248	SW-846 8082A	3.3	17	ug/kg	-	NA
Aroclor-1254	SW-846 8082A	3.3	17	ug/kg	50-130	60-130
Aroclor-1260	SW-846 8082A	4.9	17	ug/kg	79-130	79-130
Aroclor-1262	SW-846 8082A	3.3	17	ug/kg	-	NA
Aroclor-1268	SW-846 8082A	3.3	17	ug/kg	-	NA

Table 2C
Soil Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Metals						
Aluminum	SW-846 6010C	8.94	40	mg/kg	75-125	80-120
Antimony	SW-846 6020A	0.0932	0.4	mg/kg	75-125	80-120
Arsenic	SW-846 6020A	0.128	0.8	mg/kg	75-125	80-120
Barium	SW-846 6020A	0.182	0.8	mg/kg	75-125	80-120
Beryllium	SW-846 6020A	0.0105	0.2	mg/kg	75-125	80-120
Cadmium	SW-846 6020A	0.0344	0.2	mg/kg	75-125	80-120
Calcium	SW-846 6010C	3.33	40	mg/kg	75-125	80-120
Chromium	SW-846 6020A	0.174	0.8	mg/kg	75-125	80-120
Cobalt	SW-846 6020A	0.0312	0.2	mg/kg	75-125	80-120
Copper	SW-846 6020A	0.107	0.8	mg/kg	75-125	80-120
Iron	SW-846 6010C	8.05	40	mg/kg	75-125	80-120
Lead	SW-846 6020A	0.0222	0.4	mg/kg	75-125	80-120
Magnesium	SW-846 6010C	2.43	20	mg/kg	75-125	80-120
Manganese	SW-846 6010C	0.083	1	mg/kg	75-125	80-120
Mercury	SW-846 7471B	0.01	0.1	mg/kg	80-120	80-120
Nickel	SW-846 6020A	0.199	0.8	mg/kg	75-125	80-120
Potassium	SW-846 6010C	16.7	100	mg/kg	75-125	80-120
Selenium	SW-846 6020A	0.1	0.8	mg/kg	75-125	80-120
Silver	SW-846 6020A	0.0292	0.2	mg/kg	75-125	80-120
Sodium	SW-846 6010C	16.7	200	mg/kg	75-125	80-120
Thallium	SW-846 6020A	0.025	0.2	mg/kg	75-125	80-120
Vanadium	SW-846 6020A	0.0426	0.2	mg/kg	75-125	80-120
Zinc	SW-846 6010C	0.24	4	mg/kg	75-125	80-120

^ Modifications to methods are summarized in Worksheet #23

Reporting limits and statistical QC windows are evaluated annually and are subject to change.

MDL - Method Detection Limit

LOQ - Limit of Quantitation

MS - Matrix Spike

MSD - Matrix Spike Duplicate

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

Table 2D
Wipe Parameters and Limits
Saint-Gobain Performance Plastics
Bennington, VT QAPP Revision 1

Parameter	Method	MDL	LOQ	Units	MS/MSD Limits	LCS/LCSD Limits
Perfluorinated Compounds						
Perfluorobutanoic acid (PFBA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluorobutanesulfonate (PFBS)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluoropentanoic acid (PFPA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluorohexanoic acid (PFHxA)	EPA 537 Version 1.1 Modified^	1	4	ng	70-130	70-130
Perfluorohexanesulfonate (PFHxS)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluoroheptanoic acid (PFHpA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluorooctanoic acid (PFOA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluoro-octanesulfonate (PFOS)	EPA 537 Version 1.1 Modified^	3	9	ng	70-130	70-130
Perfluorononanoic acid (PFNA)	EPA 537 Version 1.1 Modified^	1	4	ng	70-130	70-130
Perfluorodecanoic acid (PFDA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluoroundecanoic acid (PFUnA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluorododecanoic acid (PFDoA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluorotridecanoic acid (PFTriA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130
Perfluorotetradecanoic acid (PFTA)	EPA 537 Version 1.1 Modified^	2	6	ng	70-130	70-130

^ Modifications to methods are summarized in Worksheet #23

Reporting limits and statistical QC windows are evaluated annually and are subject to change.

MDL - Method Detection Limit

LOQ - Limit of Quantitation

MS - Matrix Spike

MSD - Matrix Spike Duplicate

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

Attachment A

Personnel Resumés

C. T. Male Associates

Daniel P. Reilly, P.E.
Division Manager - Environmental Services
Director of Operations

**Professional Background:**

Licensed Professional Engineer –
New York

Education:

Bachelor of Science,
Environmental Engineering,
Rensselaer Polytechnic Institute,
Troy, NY

Professional Affiliations:

Eastern NY Chapter Air & Waste
Management Association

Specialized Training:

OSHA 40-Hour Health & Safety
Training

Mr. Reilly joined C.T. Male Associates in 1993 as an Environmental Engineer. He was subsequently offered and accepted responsibilities as an Owner and Principal, which includes the responsibility of representing the firm at many community and professional functions. In 2012 Mr. Reilly was promoted to Operations Manager of the Environmental Services Division, and was subsequently promoted to Division Manager of Environmental Services and the firm's Director of Operations. Mr. Reilly is responsible for the personnel, production and operations of the Environmental Services Group and for coordinating similar functions within the other Divisions. He manages and supervises a staff of 22 employees consisting of licensed professional engineers, certified geologists/hydro-geologists, industrial hygienists, scientists, and support staff. He is responsible for aligning appropriate staff to accommodate the production demands of many active projects within the Group. He also prepares and reviews proposals, budgets and contract documents, and performs quality reviews of project deliverables.

Mr. Reilly has managed two NYSOGS Term Contracts. Projects under these contracts have included:

- Renovation of a Historic Rest Area Building as the First Taste NY Facility, Todd Hill Rest Area
- Water System Improvements, Bedford Hills Correctional Facility
- WWTP, I684 Rest Area
- Replace Water Main, Clinton Correctional Facility
- Clean Waste Water Treatment Plant Building 44 Lagoons, Green Haven Correctional Facility
- Provide Lead Abatement of Water Storage Tank, Bedford Hill Correctional Facility
- Study to Evaluate Leach Field, Region 1 Duaneburg MSH
- Install Water Meters and Water Meter Pits, Hudson Correctional Facility
- Replace Water Distribution System, Elmira Correctional Facility
- Asbestos, Lead and Bird Dropping Sampling & Design Services, Eastern Correctional Facility

C. T. Male Associates

Kirk Moline, CEI, CES
Managing Geologist/Principal



Education:

Bachelor of Arts, Geological Science, SUNY Potsdam, Potsdam, NY

Professional Background:

Environmental Assessment Association

- Certified Environmental Inspector
- Certified Environmental Specialist

Professional Affiliations:

Board Member, Town of Wilton Zoning Board of Appeals, 2005-2006

Vice Chair, Town of Wilton Water & Sewer Authority, 2006-Present

Continuing Education:

ASTM 1527-05 Phase I ESA Training and Certification

ASTM Risk Based Corrective Action Certification

Environmental Due Diligence in Real Estate and Commercial Transactions

Principals and Practice of Forced Air Remediation

Groundwater Pollution and Hydrology

REI Site Assessment of Real Estate for Hazardous Waste

OSHA 1910.120 HAZWOPER and Annual 8 Hour Certification

Hazardous Waste Management, Environmental Law, RPI

Mr. Moline has been with C. T. Male for 23 years serving as a Senior Project Manager/Hydrogeologist. His experience is broad and has primarily focused on hazardous waste and petroleum spill site investigation and remediation, environmental site assessments, and exploration and development of municipal and private water supplies. With the passing of the 1996 NYS Clean Air Clean Water Environmental Bond Act, Mr. Moline has served as the Project Manager on many Environmental Restoration Program Projects, and several Brownfield Cleanup Program project sites. His experience also includes management of over 1,000 environmental site assessments, nearly 200 Phase II environmental site assessments, vapor intrusion assessments solid waste landfill closure hydrogeologic investigations, mineral resource evaluations, geophysical surveying, and expert witness testimony.

Notable Project Experience:

NYSDEC ERP & BCP Projects

- 188 Warburton & 33 Ashburton BCPs, Yonkers, NY
- Former Grand Union BCP, Fort Edward, NY
- Long Energy Site BCP Application, Albany, NY
- 312 Broadway & 314 Clinton Street, Schenectady, NY
- Pan American Tannery, Independent Leather & Risedorph Tannery, Gloversville, NY
- Durkee Street Parking Lot, Plattsburgh, NY
- South Troy Industrial Park, Troy, NY
- 99 North Main Street, 104 & 107 South Main Street, Dolgeville, NY
- 400 Broadway, Saranac Lake, NY
- Former Dix Avenue Drive-In Theater, Kingsbury, NY
- Former CP Rail Yard, Plattsburgh, NY
- South Troy Industrial Park, Troy, NY
- Public School #6, Yonkers, NY

Environmental Site Assessment Phase I & II

- Managed and performed over 3,000 assessments
- Land Reutilization Corp. of the Capital Region – Phase I ESAs & NEPA Reviews
- Albany County Land Bank, Multiple Phase I ESAs
- Petroleum Spill Investigation, Johnstown, NY
- Burgess Terminal, Scotia, NY
- Former YMCA, Saratoga Springs, NY
- Former IGA Supermarket, Greenwich, NY
- Former Texaco Terminal, Bethlehem, NY

C. T. Male Associates

Jeffrey A. Marx, P.E.
Senior Environmental Engineer



Professional Background:

Licensed Professional Engineer in the State of New York

NYSDOL Licensed Asbestos Project Designer

Education:

Bachelor of Science Civil Engineering, Rochester Institute of Technology, Rochester, New York, 1994

Professional Affiliations:

American Society of Civil Engineers, Hudson Mohawk Section, Member

The Practicing Institute of Engineering, Inc., Member and Evaluator

The Foundation for Engineering Education, Inc., Engineers Week Steering Committee

American Foundation for Suicide Prevention Volunteer & Safe Talk Trained

Specialized Training:

OSHA 40-Hour Health & Safety Training

OSHA 10-Hour Construction Safety Training

Mr. Marx joined C.T. Male in 1997 as an environmental engineer. His responsibilities include development and implementation of environmental field investigations for NYS Brownfield, Environmental Restoration and Spills Programs, tank assessment and closures, design of vapor intrusion mitigation systems, various media sampling, hazardous waste sampling, management and disposal, environmental site assessments, remedial system monitoring and QA/QC of the firm's environmental instrumentation. Mr. Marx also prepares Remedial Investigation Reports, Final Engineering Reports, Site Management Plans, Alternative Analysis Reports, Spill Prevention, Control and Countermeasures Plans and Fuel System Assessment Reports, Industrial SPDES Stormwater Pollution Prevention Plans and Best Management Practice Plans. He develops engineering and construction costs estimates, authors and edits technical specifications, observes and manages remedial construction activities and provides environmental compliance assistance for Notice of Violations (NOV).

He is a shareholder in the firm, Chairman of our Technical Specifications Committee, and a member of the Safety Committee.

Mr. Marx enjoys mentoring the younger community through involvement in engineering capstone projects, high school career fairs, Future City, and a local engineer's week event that includes a high school model bridge competition.

Notable Project Experience:

NYSDEC ERP & BCP

- Former Chalmers Knitting Mill ERP, Amsterdam, NY
- USAI Lighting BCP, New Windsor, NY
- Former Grand Union Site BCP, Fort Edward, NY
- 312 Broadway ERP, Schenectady, NY

Phase I & II ESA's, Tank Closures & Remediation

- Golub Corporation, Multiple Sites, Phase I ESAs
- Confidential Site, Buried Drums Assessment & Removal, Malta, NY
- Agri-Mark, Inc. Tank Closure, Chateaugay, NY
- Residence Basement Oil Spill, Averill Park, NY

SPCC, SWPP & BMP Plans, NOV Assistance & PBS Compliance

- Regeneron Environmental Compliance Assistance
- SWM International, ICP/SWPP Plan, Ancram, NY
- GlaxoSmithKline, SWPP Plan and BMP Plan, Durham

Vapor Intrusion Mitigation

- Co-Generation Plant, Rensselaer, NY
- Monument Square, Albany, NY
- Tapestry, Troy, NY

Experience

Karma Hughes has 20 years of experience on projects assessing site geology and contaminant migration and evaluating groundwater, surface water, sediment, and soil quality. Her project management experience includes:

- Serving as project manager for investigation and remediation activities at multiple crude-oil pipeline releases, including an approximately 100,000 gallon release and an approximately 800,000 gallon release (both to wetland areas). Project tasks included delineating the extent of impacts; directing excavation activities; analytical sampling to verify response activities; coordinating soil, waste, and water management, as well as disposal and treatment; and other associated response and reporting activities. Work for pipeline clients has included coordinating multiple concurrent soils-management investigations at a refinery, terminals, and pump stations, as well as along hundreds of miles of crude-oil pipelines.
- Serving as project manager for the investigation and remediation of jet-fuel releases at international airports and airport tank farms. Responsibilities include managing work activities at active airports, preparing leak-detection and prevention plans, and assisting with negotiations between a broad group of stakeholders (e.g., the airport owner, fuel committee, airline tenants, fuel-operations company, and regulators).
- Serving as project manager for investigation, groundwater modeling, product recovery, and evaluation of remedial options at a former manufactured gas plant (MGP) located at an active university campus in Michigan.
- Serving in a multi-year, on-site environmental-management-compliance role at a major crude oil pipeline company and assisting with the development and implementation of environmental management systems required to achieve full compliance with local, state, and federal regulations, as well as company standards and guidelines.

Karma's fieldwork experience includes:

- Evaluating airport fueling systems and assessing compliance against ATA guidance, BMPs, and state, local, and federal permits.
- Characterizing subsurface deposits from Geoprobe, split-spoon, and rotary sonic samples.
- Directing the installation of monitoring wells, soil vapor-extraction wells, and product recovery wells.
- Sampling soil, groundwater, lake and river sediment, and surface water using methods, including hand auger, drive-point sampler, and sediment corer.

Karma graduated from a research-based college program with experience in:

- Characterizing modern glacial processes at active glaciers in Canada and Iceland.
- Mapping, describing, and sampling geologic materials during fieldwork in Minnesota, South Dakota, Wisconsin, Wyoming, Canada, and Iceland.

- Conducting a self-directed field research project on the former basin of southwestern Minnesota's Glacial Lake Benson.

Education BS, Geology, University of Wisconsin – Madison, 1996

Registration Professional Geologist: Minnesota

Publications/

Presentations Rittenour, T.M., K.L. Geiger, and J.F.P. Cotter. 1998. "Glacial Lake Benson, West-Central Minnesota." In *Contributions to Quaternary Studies in Minnesota: Minnesota Geological Survey*, edited C.J. Patterson and H.E. Wright, Jr., 97-102.

"Glacial Lake Benson, West-Central Minnesota." Presented at the 1996 North-Central Section GSA meeting in Ames, Iowa.

- Experience** Jonathon has nine years of experience and specializes in hydrogeologic and hydrogeochemical data acquisition, processing, and analysis; hydrogeologic field methods; and groundwater-flow and contaminant-transport modeling. He is experienced with a number of groundwater modeling and calibration codes (MODFLOW, FEFLOW, MODFLOW-SURFACT, MT3DMS, SEAWAT, RT3D, Groundwater Vistas, PEST, HYDRUS, TimML, and TTim), as well as AQTESOLV, Python, and the Amazon EC2 cloud computing service. Jonathon's work experience includes:
- Evaluating site data and refining the hydrogeologic conceptual model for an active landfill site prior to remedial system design. Determined additional locations for investigation to reduce uncertainty in groundwater flow paths between the landfill and nearby surface water receptors.
 - Reviewing hydrogeologic data submittals and requests to use offsite soils for daily cover for an active landfill on behalf of the regulating city. Data quality issues were identified and collaboratively resolved, improving the analysis of the extent, stability, and natural attenuation of a leachate plume containing volatile organic compounds and perfluorochemicals.
 - Developing a regional-scale groundwater flow model to assist in site water balance assessments and design of lined facilities for tailings placement and groundwater interception systems for a mining client in Wyoming. Coordinated semiannual data collection, performed data analyses, and prepared summary reports for compliance monitoring.
 - Refining and recalibrating an existing numerical model of groundwater flow and contaminant transport at a former manufactured gas plant (MGP) site to guide pump-and-treat remedial actions, quantify contaminant mass flux to an adjacent surface-water body, and evaluate feasibility of monitored natural attenuation as a long-term remedial action.
 - Developing numerical models of variable-density flow in FEFLOW and SEAWAT to evaluate the effects of near-surface aquitard excavation on brine migration beneath a proposed brine pond for a mine client in Saskatchewan.
 - Writing Python code to process very large, high-frequency datasets with tens of millions of data records. These data are collected as part of wind-turbine structural-health studies to evaluate turbine-foundation condition.
 - Developing and calibrating a groundwater flow model of a perched bedrock aquifer system. The model was used to guide design of a groundwater interception system. Performed and analyzed pumping and slug tests to characterize perched aquifer hydraulic properties and evaluate the hydraulic connection between the perched aquifer and wetlands in the study area.
 - Collaborating in the development, calibration, and predictive analysis of a local-scale groundwater flow model for a groundwater analysis project in East Bethel, Minnesota, for the Metropolitan Council. Developed new methods to incorporate detailed stratigraphy models into the hydraulic conductivity fields of the groundwater model.

- Leading the development and calibration of a local-scale groundwater flow model used to evaluate the effects of proposed frac-sand mine operations on nearby residential wells, wetlands, and surface-water bodies. Communicated model results and site hydrogeology to state, county, and local government agencies.
- Designing a numerical model of variably saturated flow and reactive contaminant transport to assess migration of perfluorochemicals through a thick vadose zone.
- Designing a numerical model of groundwater flow and reactive contaminant transport to achieve closure of a former industrial site with historic chlorinated-solvent contamination.
- Designing, performing, and analyzing more than 100 slug tests and single-well pumping tests to characterize near-shore aquifer hydraulic properties for calculations of contaminant mass flux from a site adjacent to one of the Great Lakes.

Education MS, Geology and Geophysics (emphasis: hydrogeology), University of Wisconsin-Madison, 2008

MS, Water Resources Management, University of Wisconsin-Madison, 2008

BS, Environmental Science and Geology, Iowa State University, 2005

Registration Professional Geologist: Minnesota, Wyoming

Publications Dahlstrom, D.J., and J.T.V. Carter. "Inverse Modeling with PEST++/GENIE." *Groundwater* 51.2 (2013): 162-167.

Carter, J.T., and M.B. Gotkowitz. "Depth to Bedrock Map of Iowa County, Wisconsin." Wisconsin Geological and Natural History Survey Open File Report 2011-04, 1 plate.

Carter, J.T.V., M.B. Gotkowitz, and M.P. Anderson. "Field Verification of Stable Perched Groundwater in Layered Bedrock Uplands." *Ground Water* 49.3 (2011): 383-392.

Gotkowitz, M. and J. Carter. "Groundwater Flow Model for the Geneva Lake Area, Walworth County, Wisconsin." Wisconsin Geological and Natural History Survey Open File Report 2009-02. 2009. 24.

Christianson, E.G., D.J. Dahlstrom, D.J., and J.T.V. Carter "Incorporating Detailed Hydrostratigraphic Information in Groundwater Flow Models Using the HUF Methodology." Proceedings of the Conference MODFLOW and More 2011: Integrated Hydrologic Modeling. Golden, CO: International Groundwater Modeling Center, Colorado School of Mines, 2011. 241-244.

Dahlstrom, D.J., E.G. Christianson, and J.T.V. Carter. "Heuristic Constraints for Inverse Groundwater Flow Models." Proceedings of the Conference MODFLOW and More 2011: Integrated Hydrologic Modeling. Golden, CO: International Groundwater Modeling Center, Colorado School of Mines: Golden, Colorado. 2011. 378-382.

Carter, J.T.V., M.N. Fienen, and D.J. Dahlstrom. "Automated Launching of Remote Processors for Highly Parameterized Inverse Modeling on a Heterogeneous System of

Cloud-Based and Local Computers." Proceedings of the Conference MODFLOW and More 2011: Integrated Hydrologic Modeling. Golden, CO: International Groundwater Modeling Center, Colorado School of Mines, 2011. 637-641.

Simpkins, W.W., B.L. Johnson, J.M. Eidem, M.F. Helmke, E.G. Christianson, J.T. Carter, H. Van Iten, and T.B. Parkin. "Holistic Hydrogeology: Elucidating a > 500 Ka Record of Chemical and Physical Interactions in a Quaternary Aquitard/ Aquifer System." Geological Society of America Abstracts with Programs 43.5 (2011): 176.

Carter, J.T., Gotkowitz, M., and M.P. Anderson. "Vertical Hydraulic Connection Between a Perched Carbonate Aquifer and an Underlying Regional Aquifer." Geological Society of America Abstracts with Programs 39. 6 (2007): 515.

Carter, J.T., M. Gotkowitz, and M.P. Anderson. "Enhanced groundwater flow between perched and regional aquifers through cross-connecting wells and effects on groundwater quality" The Future of Wisconsin's Water Resources: Science and Policy. Wisconsin Dells, WI: Wisconsin Section of the American Water Resources Association, 2007. 23.

Gotkowitz, M.B., D.J. Hart, J.T. Carter, and C.P. Dunning. "Estimating groundwater use in urban and rural areas of Wisconsin." The Future of Wisconsin's Water Resources: Science and Policy. Wisconsin Dells, WI: Wisconsin Section of the American Water Resources Association, 2007. 62.

Carter, J.T., W.W. Simpkins, M.L. Thompson, and T.B. Parkin. "Phosphorus geochemistry in groundwater in the Clear Lake watershed, north-central Iowa." Geological Society of America Abstracts with Programs 37.5 (2005): 34.

Presentations Carter, Jonathon, Julie Sullivan, and Ray Wuolo. "Using a Numerical Model to Assess Groundwater Remediation Effectiveness at a Former Manufactured Gas Plant Site." Midwest Groundwater Conference. Brooklyn Center, MN. 2012.

Carter, Jonathon, Julie Sullivan, and Ray Wuolo. "Using a Numerical Model to Assess Groundwater Remediation Effectiveness at a Former Manufactured Gas Plant Site." MGP 2012 Conference. Chicago, IL. 2012.

Carter, J.T., W.W. Simpkins, M.L. Thompson, and T.B. Parkin. "Phosphorus geochemistry in groundwater in the Clear Lake watershed, north-central Iowa." Agriculture and the Environment Conference. Iowa State University, Ames, IA. 2005.

- Experience** Michael Dupay has 11 years of experience and degrees in chemistry and criminal justice from Hamline University in St. Paul, Minnesota. His experience includes evaluating and creating standard operating procedures for an analytical laboratory, using a laboratory-information-management system (LIMS), and presenting findings before small and large groups. Michael's work at Barr includes:
- Providing advanced statistical services, including principle component analysis (PCA), discriminant analysis (DA), and agglomerative hierarchical clustering (AHC).
 - Performing bench-scale testing to test project hypotheses on small scales prior to expansion into pilot-scale testing.
 - Providing on-site consulting services to Flint Hills Resources' environmental laboratory. Managed laboratory coordination and data evaluation for a refinery-wide mercury mass-balance effort and a mercury-removal pilot project.
 - Developing and revising standard operating procedures for data validation.
 - Providing quality assurance and quality control (QA/QC) of CLP reports for a complex contaminated waste site in Michigan.
 - Developing and designing the QA/QC team intranet webpage which includes tracking of tasks and laboratory QA/QC issues.
 - Performing advanced statistical analysis of data to determine likely chemical relationships in complex water systems to determine possible root causes for a client's water-quality issues.
 - Performing computer modeling using PHREEQC, a program for speciation, batch-reactions, one-dimensional transport, and inverse geochemical calculations.
 - Performing evaluations and assessments of analytical laboratories
 - Assisting in the production of quality assurance project plans (QAPPs)
 - Providing general QA/QC of data and writing validation reports
 - Serving as laboratory liaison for related questions and supply ordering.
 - Assisting with an environmental forensic analysis of hydrocarbons.
- Prior to joining Barr, Michael served as a student worker in a laboratory environment for the Drug Chemistry section of the Minnesota Bureau of Criminal Apprehension (BCA). His duties for the BCA included:
- Mixing and maintaining reagent supplies.
 - Evaluating and developing standard operating procedures.
 - Tracking drug standards and evidence (electronic chain of custody once the evidence was submitted by law enforcement).
 - Validating new equipment and procedures used by the drug chemistry laboratory.

- Education**
- BA, Chemistry, Hamline University, 2005
 - BA, Criminal Justice, Hamline University, 2005
 - Certificate of Forensic Sciences, Hamline University, 2005
- Training**
- Essentials of Drinking Water Treatment, University of Wisconsin – Madison, 2017
 - Basic Assessor Training, ISO/IEC 17025 and NELAC (ASI Course 300), Advanced Systems, Inc., 2010
 - Contaminant Forensics of Petroleum, Chlorinated Hydrocarbons and Metals (CHEM 405), Northwest Environmental Training Center, 2008
 - Understanding Water Chemistry for Practical Application, University of Wisconsin – Madison, 2007

Attachment B


Certifications




*State of Vermont Department of Health
Drinking Water Laboratory Certification*

***Eurofins Lancaster Laboratories Environmental, LLC**
Lancaster, Pennsylvania*


*Is certified to perform microbiological, inorganic and organic chemical analyses on drinking water pursuant to
the certification letter dated October 28, 2017.*



Commissioner of Health



Laboratory Director



Laboratory Certification Officer

October 28, 2017
Date certified

VT - 36037
Laboratory Number

October 28, 2018
Certificate expiration date

Vermont Drinking Water Certification
Analytical Methods
Issued October 28, 2017 as provided for in 18 VSA 501b
Expiration Date October 28, 2018
This listing is not valid without accompanying Vermont Certificate
Eurofins Lancaster Laboratories Environmental, LLC
Lancaster, Pennsylvania

DRINKING WATER MICRO

Heterotrophic plate count:
SM 9215B
Total Coliform & E. coli:
Chromogenic/fluorogenic substrate test, total coliform
Colilert, SM 9223 B

DRINKING WATER METALS

Aluminum:	EPA 200.7	
Antimony:	EPA 200.8	
Arsenic:	EPA 200.8	
Barium:	EPA 200.7	EPA 200.8
Beryllium:	EPA 200.7	EPA 200.8
Cadmium:	EPA 200.7	EPA 200.8
Calcium:	EPA 200.7	EPA 200.8
Chromium:	EPA 200.7	EPA 200.8
Copper:	EPA 200.7	EPA 200.8
Hexavalent Chromium:	EPA 218.7	
Iron:	EPA 200.7	EPA 200.8
Lead:	EPA 200.8	
Magnesium:	EPA 200.7	EPA 200.8
Manganese:	EPA 200.7	EPA 200.8
Mercury:	EPA 245.1	
Nickel:	EPA 200.7	EPA 200.8
Selenium:	EPA 200.8	
Silver:	EPA 200.7	
Sodium:	EPA 200.7	EPA 200.8
Strontium:	EPA 200.7	
Thallium:	EPA 200.8	
Vanadium:	EPA 200.7	
Zinc:	EPA 200.7	EPA 200.8

DRINKING WATER INORGANIC CONTAMINANTS

Alkalinity:	SM 2320 B	
Bromide:	EPA 300.0	
Chloride:	EPA 300.0	
Chlorine, Free & Total:	SM 4500 Cl F	
Color:	EPA 110.2	SM 2120 B
Conductivity (specific Conductance):	SM 2510 B	
Corrosivity (Langlier index):	SM 2330 B	
Cyanide, Total:	EPA 335.4	
Fluoride:	EPA 300.0	SM 4500-F- C
Hardness	SM 2340 C	
Nitrate-N:	EPA 300.0	EPA 353.2
Nitrate (Calc.):	EPA 353.2	
Nitrate-Nitrite, total:	EPA 353.2	
Nitrite-N:	EPA 300.0	EPA 353.2
Orthophosphate:	SM 4500P-E	
pH:	EPA 150.1	SM 4500H* B
Residue, Total Filterable (TDS):	SM 2540 C	
Silica:	SM 4500 SiO2C	
Sulfate:	EPA 300.0	
Surfactants:	SM 5540 C	
TOC:	SM 5310 C	
Turbidity:	EPA 180.1	SM 2130 B

DRINKING WATER ACIDS, BASE/NEUTRALS

Benzo(a)pyrene:	EPA 525.2
Di(2-ethylhexyl)adipate:	EPA 525.2
Di(2-ethylhexyl)phthalate:	EPA 525.2
Butyl Benzl Phthalate:	EPA 525.2
Di-n-Butyl Phthalate:	EPA 525.2

DRINKING WATER ACIDS, BASE/NEUTRALS (cont.)

Diethyl Phthalate:
EPA 525.2
Dimethyl Phthalate:
EPA 525.2

DRINKING WATER CARBAMATES

Aldicarb:
EPA 531.1
Aldicarb Sulfone:
EPA 531.1
Aldicarb Sulfoxide:
EPA 531.1
Carbaryl:
EPA 531.1
Carbofuran:
EPA 531.1
3-Hydrocarbofuran:
EPA 531.1
Methomyl:
EPA 531.1
Vydate (Oxamyl):
EPA 531.1

DRINKING WATER INSECTICIDES (PESTICIDES)

Alachlor:
EPA 525.2
Aldrin:
EPA 525.2
Atrazine:
EPA 525.2
Butachlor:
EPA 525.2
Dieldrin:
EPA 525.2
Endrin:
EPA 525.2
Heptachlor:
EPA 525.2
Heptachlor Epoxide:
EPA 525.2
Hexachlorobenzene:
EPA 525.2
Hexachlorocyclopentadiene:
EPA 525.2
Lindane:
EPA 525.2
Methoxychlor:
EPA 525.2
Metolachlor:
EPA 525.2
Metribuzin:
EPA 525.2
Propachlor:
EPA 525.2
Simazine:
EPA 525.2

INDIVIDUAL DRINKING WATER ORGANIC CONTAMINANTS

DBCP
EPA 504.1 EPA 524.2
EDB:
EPA 504.1 EPA 524.2
1,2,3 Trichloropropane:
EPA 504.1 EPA 524.2
2,3,7,8-TCDD:
EPA 1613B
Perfluorinated Chemicals (PFOA/PFOS and others):
EPA 537

DRINKING WATER TRIHALOMETHANES

Bromodichloromethane:
EPA 524.2
Bromoform:
EPA 524.2
Chlorodibromomethane:
EPA 524.2
Chloroform:
EPA 524.2
Total Trihalomethanes:
EPA 524.2

DRINKING WATER VOLATILE ORGANICS

Benzene:
EPA 524.2
Bromobenzene:
EPA 524.2
Bromochloromethane:
EPA 524.2
Bromodichloromethane:
EPA 524.2
Bromoform:
EPA 524.2
Bromomethane:
EPA 524.2
n-Butylbenzene:
EPA 524.2
sec-Butylbenzene:
EPA 524.2
tert-Butylbenzene:
EPA 524.2
Carbon Tetrachloride:
EPA 524.2
Chlorobenzene:
EPA 524.2
Chloroethane:
EPA 524.2
Chloroform:
EPA 524.2
Chloromethane:
EPA 524.2
2-Chlorotoluene:
EPA 524.2
4-Chlorotoluene:
EPA 524.2
Dibromochloromethane:
EPA 524.2
Dibromomethane:
EPA 524.2
1,2-Dichlorobenzene:
EPA 524.2
1,3-Dichlorobenzene:
EPA 524.2
1,4-Dichlorobenzene:
EPA 524.2
Dichlorodifluoromethane:
EPA 524.2
1,1-Dichloroethane:
EPA 524.2
1,2-Dichloroethane:
EPA 524.2
c-1,2-Dichloroethene:
EPA 524.2
t 1,2-Dichloroethylene:
EPA 524.2
1,1-Dichloroethylene:
EPA 524.2
Dichloromethane:
EPA 524.2
1,2-Dichloropropane:
EPA 524.2
1,3-Dichloropropane:
EPA 524.2

DRINKING WATER VOLATILE ORGANICS (cont.)

2,2-Dichloropropane:
EPA 524.2
1,1-Dichloropropene:
EPA 524.2
c 1,3-Dichloropropene:
EPA 524.2
t 1,3-Dichloropropene:
EPA 524.2
Ethylbenzene:
EPA 524.2
Hexachlorobutadiene:
EPA 524.2
Isopropylbenzene:
EPA 524.2
4-Isopropyltoluene:
EPA 524.2
Methyl t-Butyl Ether (MTBE):
EPA 524.2
Naphthalene:
EPA 524.2
n-Propylbenzene:
EPA 524.2
Styrene:
EPA 524.2
1,1,1,2-Tetrachloroethane:
EPA 524.2

DRINKING WATER VOLATILE ORGANICS (cont.)

1,1,2,2-Tetrachloroethane:
EPA 524.2
Tetrachloroethylene:
EPA 524.2
Toluene:
EPA 524.2
1,2,3-Trichlorobenzene:
EPA 524.2
1,2,4-Trichlorobenzene:
EPA 524.2
1,1,1-Trichloroethane:
EPA 524.2
1,1,2-Trichloroethane:
EPA 524.2
Trichloroethylene:
EPA 524.2
Trichlorofluoromethane:
EPA 524.2
1,2,3-Trichloropropane:
EPA 524.2
1,2,4-Trimethylbenzene:
EPA 524.2
1,3,5-Trimethylbenzene:
EPA 524.2
Total Xylenes:
EPA 524.2
Vinyl Chloride:
EPA 524.2

By:



William G. Mills
Certification Officer
Date signed and effective October 28, 2017

As of October 28, 2017, this list supersedes all previous lists for this certificate number. Vermont certification is based in part upon current Pennsylvania Accreditation Certificate Number 016 for lab 36-00037, expiration date January 31, 2018. New Jersey Laboratory number PA011 Expiration 6/30/2018. Laboratories are certified in Vermont based, in part, upon its Primary Accrediting Authority(ies) drinking water accreditation. Also, loss of drinking water primary accreditation (in part or whole) constitutes loss of certification in Vermont for the same drinking water tests.




*State of Vermont Department of Health
Drinking Water Laboratory Certification*

*Eurofins Eaton Analytical, Inc.
South Bend, Indiana*

*Is certified to perform inorganic and organic analyses on drinking water pursuant to the certification letter
dated November 15, 2017.*



Commissioner of Health



Laboratory Director



Laboratory Certification Officer

November 15, 2017
Date certified

VT - 8775
Laboratory Number

November 15, 2018
Certificate expiration date



State of Vermont
Department of Health
Division of Health Surveillance
Public Health Laboratory
Physical address: 359 South Park Drive
Colchester, VT 05446
Mailing Address: P.O. Box 1125
Burlington, VT 05402-1125

[phone] 802-338-4724
[fax] 802-338-4706
[or] 800-660-9997

Agency of Human Services

November 15, 2017

Dale Piechocki
Eurofins Eaton Analytical, Inc.
110 South Hill Street
South Bend, IN 46617

Dear Dale Piechocki,

Thank you for applying for drinking water testing certification with the State of Vermont. Please find your laboratory's Drinking Water Laboratory Certification listing enclosed with this letter. Please **review** this document for accuracy and inform us of any possible discrepancies. The listing will be valid until the date on the Analytical Methods attachments [unless your primary accrediting authority changes your accreditation status]. The draft copy of your Vermont Certificate is enclosed. Your final approved Vermont Certificate will be mailed to your laboratory under separate cover.

The Laboratory shall send updated certificates from its primary accrediting authority(ies) within 10 business days of receipt to the Vermont Department of Health.

The granting of certification status is directly related to successful proficiency performance, corrective action, fully implemented quality assurance plan, audits and receipt of fees. The Certification Officer will review these areas prior to granting of certification status. Certification status may change during the calendar year. If you have any suggestions, concerns or questions please call or write to me directly.

Sincerely,

A handwritten signature in blue ink, appearing to read "W. Mills", with a long horizontal line extending to the right.

William George Mills,
Program Chief and Laboratory Certification Officer
Vermont State Public Health Laboratory
Phone: (802) 338-4746
Fax: (802) 338-4706
<george.mills@vermont.gov>

cc: Ben Montross, VT Agency of Natural Resources – Drinking Water & Groundwater
Protection Division

Attachments

VT 8775

Vermont Drinking Water Certification
 Analytical Methods
 Issued November 15, 2017 as provided for in 18 VSA 501b
 Expiration Date November 15, 2018
 This listing is not valid without accompanying Vermont Certificate
Eurofins Eaton Analytical, Inc.
South Bend, IN

DRINKING WATER METALS

Aluminum:	EPA 200.8	
Antimony:	EPA 200.8	
Arsenic:	EPA 200.8	
Barium:	EPA 200.8	
Beryllium:	EPA 200.8	
Cadmium:	EPA 200.8	
Calcium:	EPA 200.7	
Chromium:	EPA 200.8	
Hexavalent Chromium:	EPA 218.6	EPA 218.7
Copper:	EPA 200.8	
Iron:	EPA 200.7	
Lead:	EPA 200.8	
Magnesium:	EPA 200.7	
Manganese:	EPA 200.8	
Mercury:	EPA 245.1	
Molybdenum:	EPA 200.8	
Nickel:	EPA 200.8	
Selenium:	EPA 200.8	
Silver:	EPA 200.8	
Sodium:	EPA 200.7	
Thallium:	EPA 200.8	
Uranium:	EPA 200.8	
Vanadium:	EPA 200.7	
Zinc:	EPA 200.8	

DRINKING WATER INORGANIC CONTAMINANTS

Alkalinity:	SM 2320 B	
Bromate:	EPA 300.1	EPA 317.0
Bromide:	EPA 300.0	
Chlorate:	EPA 300.0	

DRINKING WATER INORGANIC CONTAMINANTS (cont.)

Chloride:	EPA 300.0	
Chlorite:	EPA 300.0	
Chlorine, Free & Total:	SM 4500 Cl G	
Color:	SM 2120 B	
Conductivity (specific Conductance):	SM 2510 B	
Corrosivity (Langlier index):	SM 2330 B	
Cyanide, Total:	EPA 335.4	
DOC:	SM 5310C	
Fluoride:	EPA 300.0	SM 4500-F- C
Hardness	SM 2340 B	
Hardness (Calc.):	EPA 200.7	
Nitrate-N:	EPA 300.0	EPA 353.2
Nitrate (Calc.):	EPA 353.2	
Nitrate-Nitrite, total:	EPA 353.2	
Nitrite-N:	EPA 353.2	
Orthophosphate:	SM 4500P-E	
pH:	EPA 150.1	
Residue, Total Filterable (TDS):	SM 2540 C	
Silica:	EPA 200.7	
Sulfate:	EPA 300.0	
TOC:	SM 5310 C	
Turbidity:	EPA 180.1	
Perchlorate:	EPA 331.0	
UV 254:	SM 5910 B	

DRINKING WATER ACIDS, BASE/NEUTRALS

Benzo(a)pyrene:	EPA 525.2
Di(2-ethylhexyl)adipate:	EPA 525.2
Di(2-ethylhexyl)phthalate:	EPA 525.2
Butyl Benzl Phthalate:	EPA 525.2

DRINKING WATER ACIDS, BASE/NEUTRALS (cont.)

Di-n-Butyl Phthalate:
EPA 525.2
Diethyl Phthalate:
EPA 525.2
Dimethyl Phthalate:
EPA 525.2

DRINKING WATER CARBAMATES

Aldicarb:
EPA 531.2
Aldicarb Sulfone:
EPA 531.2
Aldicarb Sulfoxide:
EPA 531.2
Baygon (Propoxur):
EPA 531.2
Carbaryl:
EPA 531.2
Carbofuran:
EPA 531.2
3-Hydrocarbofuran:
EPA 531.2
Methiocarb:
EPA 531.2
Methomyl:
EPA 531.2
Vydate (Oxamyl):
EPA 531.2

DRINKING WATER HERBICIDES

Acifluorfen:
EPA 515.3
Bentazon:
EPA 515.3
2,4-D:
EPA 515.3
2,4-DB:
EPA 515.3
Dalapon:
EPA 515.3
DCPA Mono-acid:
EPA 515.3
DCPA Di-acid:
EPA 515.3
Dicamba:
EPA 515.3
3,5-Dichlorobenzoic Acid:
EPA 515.3
Dichloroprop:
EPA 515.3
Dinoseb:
EPA 515.3
Pentachlorophenol:
EPA 515.3
Picloram:
EPA 515.3
2,4,5-T:
EPA 515.3
2,4,5-TP (Silvex):
EPA 515.3

DRINKING WATER INSECTICIDES (PESTICIDES)

Acetochlor:
EPA 525.2
Alachlor:
EPA 525.2
Aldrin:
EPA 525.2
Atrazine:
EPA 525.2

DRINKING WATER INSECTICIDES (PESTICIDES) (cont.)

Bromacil :
EPA 525.2
Butachlor:
EPA 525.2
Chlordane:
EPA 505
4,4'-DDD:
EPA 525.2
4,4'-DDE:
EPA 525.2
4,4'DDT:
EPA 525.2
Dieldrin:
EPA 525.2
Endrin:
EPA 525.2
EPTC:
EPA 525.2
Heptachlor:
EPA 525.2
Heptachlor Epoxide:
EPA 525.2
Hexachlorobenzene:
EPA 525.2
Hexachlorocyclopentadiene:
EPA 525.2
Isophorone:
EPA 525.2
Lindane:
EPA 525.2
Methoxychlor:
EPA 525.2
Metolachlor:
EPA 525.2
Metribuzin:
EPA 525.2
Molinate:
EPA 525.2
Propachlor:
EPA 525.2
Simazine:
EPA 525.2
Toxaphene :
EPA 505
Terbacil :
EPA 525.2

INDIVIDUAL DRINKING WATER ORGANIC CONTAMINANTS

DBCP
EPA 504.1
EDB:
EPA 504.1
Diquat:
EPA 549.2
Endothall:
EPA 548.1
PCBs as Aroclors:
EPA 505
1,2,3 Trichloropropane:
EPA 524.2
Glyphosate:
EPA 547

DRINKING WATER ORGANIC CONTAMINANTS

Perfluorinated Chemicals (PFOA/PFOS and others):
EPA 537

DRINKING WATER TRIHALOMETHANES

Bromodichloromethane:		
EPA 524.2	EPA 551.1	
Bromoform:		
EPA 524.2	EPA 551.1	
Chlorodibromomethane:		
EPA 524.2	EPA 551.1	
Chloroform:		
EPA 524.2	EPA 551.1	
Total Trihalomethanes:		
EPA 524.2	EPA 551.1	

DRINKING WATER VOLATILE ORGANICS

Benzene:		
EPA 524.2		
Bromobenzene:		
EPA 524.2		
Bromochloromethane:		
EPA 524.2		
Bromodichloromethane:		
EPA 524.2	EPA 551.1	
Bromoform:		
EPA 524.2	EPA 551.1	
Bromomethane:		
EPA 524.2		
n-Butylbenzene:		
EPA 524.2		
sec-Butylbenzene:		
EPA 524.2		
tert-Butylbenzene:		
EPA 524.2		
Carbon Tetrachloride:		
EPA 524.2		
Chlorobenzene:		
EPA 524.2		
Chloroethane:		
EPA 524.2		
Chloroform:		
EPA 524.2	EPA 551.1	
Chloromethane:		
EPA 524.2		
2-Chlorotoluene:		
EPA 524.2		
4-Chlorotoluene:		
EPA 524.2		
Dibromochloromethane:		
EPA 524.2		
Dibromomethane:		
EPA 524.2		
1,2-Dichlorobenzene:		
EPA 524.2		
1,3-Dichlorobenzene:		
EPA 524.2		
1,4-Dichlorobenzene:		
EPA 524.2		
Dichlorodifluoromethane:		
EPA 524.2		
1,1-Dichloroethane:		
EPA 524.2		
1,2-Dichloroethane:		
EPA 524.2		
c-1,2-Dichloroethene:		
EPA 524.2		
t 1,2-Dichloroethylene:		
EPA 524.2		
1,1-Dichloroethylene:		
EPA 524.2		
Dichloromethane:		
EPA 524.2		
1,2-Dichloropropane:		
EPA 524.2		
1,3-Dichloropropane:		
EPA 524.2		

DRINKING WATER VOLATILE ORGANICS (cont.)

2,2-Dichloropropane:		
EPA 524.2		
1,1-Dichloropropene:		
EPA 524.2		
c 1,3-Dichloropropene:		
EPA 524.2		
t 1,3-Dichloropropene:		
EPA 524.2		
Ethylbenzene:		
EPA 524.2		
Hexachlorobutadiene:		
EPA 524.2		
Isopropylbenzene:		
EPA 524.2		
4-Isopropyltoluene:		
EPA 524.2		
Methyl t-Butyl Ether (MTBE):		
EPA 524.2		
Naphthalene:		
EPA 524.2		
n-Propylbenzene:		
EPA 524.2		
Styrene:		
EPA 524.2		
1,1,1,2-Tetrachloroethane:		
EPA 524.2		
1,1,2,2-Tetrachloroethane:		
EPA 524.2		
Tetrachloroethylene:		
EPA 524.2		
Toluene:		
EPA 524.2		
1,2,3-Trichlorobenzene:		
EPA 524.2		
1,2,4-Trichlorobenzene:		
EPA 524.2		
1,1,1-Trichloroethane:		
EPA 524.2		
1,1,2-Trichloroethane:		
EPA 524.2		
Trichloroethylene:		
EPA 524.2		
Trichlorofluoromethane:		
EPA 524.2		
1,2,3-Trichloropropane:		
EPA 524.2		
1,2,4-Trimethylbenzene:		
EPA 524.2		
1,3,5-Trimethylbenzene:		
EPA 524.2		
Total Xylenes:		
EPA 524.2		
Vinyl Chloride:		
EPA 524.2		

DRINKING WATER ORGANIC DISINFECTION BY-PRODUCTS/HALOACETIC ACIDS

Bromoacetic Acid:		
EPA 552.2	EPA 552.3	
Bromochloroacetic Acid:		
EPA 552.2	EPA 552.3	
Bromodichloroacetic Acid:		
EPA 552.2	EPA 552.3	
Chloroacetic Acid:		
EPA 552.2	EPA 552.3	
Dibromoacetic Acid:		
EPA 552.2	EPA 552.3	

DRINKING WATER ORGANIC DISINFECTION BY-
PRODUCTS/HALOACETIC ACIDS (cont.)

Dichloroacetic Acid:	EPA 552.2	EPA 552.3
Dibromochloroacetic Acid:	EPA 552.2	EPA 552.3
Tribromoacetic Acid:	EPA 552.2	EPA 552.3
Trichloroacetic Acid:	EPA 552.2	EPA 552.3
Total Haloacetic Acids:	EPA 552.2	EPA 552.3

By:



William G. Mills
Certification Officer

Date signed and effective November 15, 2017

As of November 15, 2017, this list supersedes all previous lists for this certificate number. Vermont certification is based in part upon current Oregon Certificate of Approval Number 4074-005, September 17, 2017 through September 16, 2018. Laboratories are certified in Vermont based, in part, upon its Primary Accrediting Authority(ies) drinking water accreditation. Also, loss of drinking water primary accreditation (in part or whole) constitutes loss of certification in Vermont for the same drinking water tests.




*State of Vermont Department of Health
Drinking Water Laboratory Certification*

*Eurofins Eaton Analytical, Inc. - Monrovia
Monrovia, California*


*Is certified to perform organic, inorganic, and radiological analyses on drinking water pursuant to the
certification letter dated December 28, 2017*



Commissioner of Health



Laboratory Director



Laboratory Certification Officer

December 28, 2017
Date certified

VT - 0114
Laboratory Number

December 28, 2018
Certificate expiration date



State of Vermont
Department of Health
Division of Health Surveillance
Public Health Laboratory
Physical address: 359 South Park Drive
Colchester, VT 05446
Mailing Address: P.O. Box 1125
Burlington, VT 05402-1125

[phone] 802-338-4724
[fax] 802-338-4706
[or] 800-660-9997

Agency of Human Services

December 28, 2017

Andora Nguyen
Eurofins Eaton Analytical, Inc. - Monrovia
750 Royal Oaks Drive, Suite 100
Monrovia, CA 91016

Dear Andora Nguyen,

Please find your laboratory's Drinking Water Laboratory Certification listing and final approved Vermont Certificate enclosed with this letter. Please **review** the documents for accuracy and inform us of any possible discrepancies. The listing will be valid until the date on the Analytical Methods attachments [unless your primary accrediting authority changes your accreditation status].

The Laboratory shall send updated certificates from its primary accrediting authority(ies) within 10 business days of receipt to the Vermont Department of Health.

The granting of certification status is directly related to successful proficiency performance, corrective action, fully implemented quality assurance plan, audits and receipt of fees. The Certification Officer will review these areas prior to granting of certification status. Certification status may change during the calendar year. If you have any suggestions, concerns or questions please call or write to me directly.

Sincerely,

A handwritten signature in blue ink, appearing to read "W. Mills", with a long horizontal flourish extending to the right.

William George Mills,
Program Chief and Laboratory Certification Officer
Vermont State Public Health Laboratory
Phone: (802) 338-4746
Fax: (802) 338-4706
<george.mills@vermont.gov>

cc: Ben Montross, VT Agency of Natural Resources – Drinking Water & Groundwater
Protection Division

Attachments

VT 0114

Vermont Drinking Water Certification
Analytical Methods
Issued December 28, 2017 as provided for in 18 VSA 501b
Expiration Date December 28, 2018
This listing is not valid without accompanying Vermont Certificate
Eurofins Eaton Analytical, Inc.
Monrovia, CA

DRINKING WATER METALS

Aluminum:		
EPA 200.7	EPA 200.8	
Antimony:		
EPA 200.8		
Arsenic:		
EPA 200.8		
Barium:		
EPA 200.8		
Beryllium:		
EPA 200.7	EPA 200.8	
Boron:		
EPA 200.7		
Cadmium:		
EPA 200.7	EPA 200.8	
Calcium:		
EPA 200.7		
Chromium:		
EPA 200.7	EPA 200.8	
Hexavalent Chromium:		
EPA 218.6	EPA 218.7	
Copper:		
EPA 200.7	EPA 200.8	
Iron:		
EPA 200.7		
Lead:		
EPA 200.8		
Magnesium:		
EPA 200.7		
Manganese:		
EPA 200.7	EPA 200.8	
Mercury:		
EPA 245.1		
Molybdenum:		
EPA 200.7	EPA 200.8	
Nickel:		
EPA 200.7	EPA 200.8	
Selenium:		
EPA 200.8		
Silver:		
EPA 200.7	EPA 200.8	
Sodium:		
EPA 200.7		
Thallium:		
EPA 200.8		
Uranium:		
EPA 200.8		
Vanadium:		
EPA 200.7	EPA 200.8	
Zinc:		
EPA 200.7	EPA 200.8	

DRINKING WATER INORGANIC CONTAMINANTS

Asbestos:		
EPA 100.2		
Alkalinity:		
SM 2320 B		
Bromate:		
EPA 300.1	EPA 317.0	
Bromide:		
EPA 300.0	EPA 300.1	
Chlorate:		
EPA 300.0	EPA 300.1	
Chlorite:		
EPA 300.0	EPA 300.1	
Chloride:		
EPA 300.0		
Chlorine, Free & Total:		
SM 4500CI G		
Chlorine Dioxide:		
SM4500-CLO2 D		
Color:		
SM 2120 B		
Conductivity (Specific Conductance):		
SM 2510 B		
Corrosivity (Langlier Index):		
SM 2330 B		
Cyanide (Manual Distillation):		
SM4500CN-C		
Cyanide, Amenable:		
SM4500CN-G		
Cyanide, Total:		
EPA 335.4	SM 4500-CN F	
DOC:		
SM 5310 C		
Fluoride:		
EPA 300.0	SM 4500-F-C	
Hardness:		
SM 2340 B		
Hardness (Calc.):		
EPA 200.7		
Nitrate-N:		
EPA 300.0	EPA 353.2	
Nitrate-Nitrite, Total:		
EPA 300.0	EPA 353.2	
Nitrite-N:		
EPA 300.0	EPA 353.2	
Odor:		
SM 2150 B		
Orthophosphate:		
EPA 365.1	SM 4500P-E	
pH:		
EPA 150.1	SM 4500H+ B	

DRINKING WATER INORGANIC CONTAMINANTS (cont.)

Residue, Total Filterable (TDS):
 SM 2540 C

Sulfate:
 EPA 300.0

Surfactants:
 SM 5540 C

TOC:
 SM 5310 B

Turbidity:
 EPA 180.1 SM 2130 B

UV 254:
 SM 5910B

Perchlorate:
 EPA 314.0 EPA 331.0

Silica:
 EPA 200.7 SM 4500 SIO2 C
 SM 4500 SI D

DRINKING WATER ACIDS, BASE/NEUTRALS

Benzo(a)pyrene:
 EPA 525.2

Di(2-ethylhexyl)adipate:
 EPA 525.2

Di(2-ethylhexyl)phthalate:
 EPA 525.2

Butyl Benzyl Phthalate:
 EPA 525.2

Di-n-Butyl Phthalate:
 EPA 525.2

Diethyl Phthalate:
 EPA 525.2

Dimethyl Phthalate:
 EPA 525.2

DRINKING WATER CARBAMATES

Aldicarb:
 EPA 531.2

Aldicarb Sulfone:
 EPA 531.2

Aldicarb Sulfoxide:
 EPA 531.2

Carbaryl:
 EPA 531.2

Carbofuran:
 EPA 531.2

3-Hydroxycarbofuran:
 EPA 531.2

Methiocarb:
 EPA 531.2

Methomyl:
 EPA 531.2

Vydate (Oxamyl):
 EPA 531.2

DRINKING WATER HERBICIDES

Acifluorfen:
 EPA 515.4

Bentazon:
 EPA 515.4

2,4-D:
 EPA 515.4

DRINKING WATER HERBICIDES (cont.)

2,4-DB:
 EPA 515.4

Dalapon:
 EPA 515.4

DCPA Mono-acid:
 EPA 515.4

DCPA Di-acid:
 EPA 515.4

Dicamba:
 EPA 515.4

3,5-Dichlorobenzoic Acid:
 EPA 515.4

Dichloroprop:
 EPA 515.4

Dinoseb:
 EPA 515.4

Pentachlorophenol:
 EPA 515.4

Picloram:
 EPA 515.4

2,4,5-T:
 EPA 515.4

2,4,5-TP (Silvex):
 EPA 515.4

DRINKING WATER INSECTICIDES (PESTICIDES)

Alachlor: EPA 505 EPA 525.2

Aldrin: EPA 505 EPA 525.2

Atrazine: EPA 525.2

Butachlor: EPA 525.2

Chlordane: EPA 505 EPA 525.2

4,4'-DDD: EPA 525.2

4,4'-DDE: EPA 525.2

4,4'-DDT: EPA 525.2

Dieldrin: EPA 505 EPA 525.2

2,4-Dinitrotoluene: EPA 525.2

2,6-Dinitrotoluene: EPA 525.2

Endrin: EPA 505 EPA 525.2

Heptachlor: EPA 505 EPA 525.2

Heptachlor Epoxide: EPA 505 EPA 525.2

Hexachlorobenzene: EPA 525.2

Hexachlorocyclopentadiene: EPA 525.2

Lindane: EPA 505 EPA 525.2

Methoxychlor: EPA 505 EPA 525.2

Metolachlor: EPA 525.2

DRINKING WATER INSECTICIDES (PESTICIDES) (cont.)

Metribuzin:
EPA 525.2
Molinate:
EPA 525.2
Pentachlorophenol:
EPA 525.2
Propachlor:
EPA 525.2
Simazine:
EPA 525.2
Toxaphene:
EPA 505

INDIVIDUAL DRINKING WATER ORGANIC CONTAMINANTS

DBCP
EPA 504.1 EPA 551.1
EDB:
EPA 504.1 EPA 551.1
Diquat:
EPA 549.2
Endothall:
EPA 548.1
PCBs as Aroclors:
EPA 505
1,2,3 Trichloropropane
EPA 504.1 EPA 524.2 EPA 524.3
Glyphosate:
EPA 547
2,3,7,8-TCDD:
EPA 1613 EPA 1613B
1,4-Dioxane:
EPA 522

DRINKING WATER ORGANIC CONTAMINANTS

Perfluorinated Chemicals (PFOA/PFOS and others):
EPA 537

DRINKING WATER TRIHALOMETHANES

Bromodichloromethane:
EPA 524.2 EPA 524.3 EPA 551.1
Bromoform:
EPA 524.2 EPA 524.3 EPA 551.1
Chlorodibromomethane:
EPA 524.2 EPA 524.3 EPA 551.1
Chloroform:
EPA 524.2 EPA 524.3 EPA 551.1
Total Trihalomethanes:
EPA 524.2 EPA 524.3 EPA 551.1

DRINKING WATER VOLATILE ORGANICS

Benzene:
EPA 524.2 EPA 524.3
Bromobenzene:
EPA 524.2 EPA 524.3
Bromochloroacetonitrile:
EPA 551.1
Bromochloromethane:
EPA 524.2 EPA 524.3

DRINKING WATER VOLATILE ORGANICS (cont.)

Bromodichloromethane:
EPA 524.2 EPA 524.3 EPA 551.1
Bromoform:
EPA 524.2 EPA 524.3 EPA 551.1
Bromomethane:
EPA 524.2 EPA 524.3
n-Butylbenzene:
EPA 524.2 EPA 524.3
sec-Butylbenzene:
EPA 524.2 EPA 524.3
tert-Butylbenzene:
EPA 524.2 EPA 524.3
Carbon Tetrachloride:
EPA 524.2
Chlorobenzene:
EPA 524.2 EPA 524.3
Chloroethane:
EPA 524.2 EPA 524.3
Chloroform:
EPA 524.2 EPA 524.3 EPA 551.1
Chloromethane:
EPA 524.2 EPA 524.3
2-Chlorotoluene:
EPA 524.2 EPA 524.3
4-Chlorotoluene:
EPA 524.2 EPA 524.3
Dibromoacetonitrile:
EPA 551.1
Dibromochloromethane:
EPA 524.2 EPA 524.3 EPA 551.1
Dibromomethane:
EPA 524.2 EPA 524.3
1,1-Dichloro-2-propanone:
EPA 551.1
Dichloroacetonitrile:
EPA 551.1
1,2-Dichlorobenzene:
EPA 524.2 EPA 524.3
1,3-Dichlorobenzene:
EPA 524.2 EPA 524.3
1,4-Dichlorobenzene:
EPA 524.2 EPA 524.3
Dichlorodifluoromethane:
EPA 524.2 EPA 524.3
1,1-Dichloroethane:
EPA 524.2 EPA 524.3
1,2-Dichloroethane:
EPA 524.2 EPA 524.3
c-1,2-Dichloroethene:
EPA 524.2 EPA 524.3
t 1,2-Dichloroethylene:
EPA 524.2 EPA 524.3
1,1-Dichloroethylene:
EPA 524.2 EPA 524.3
Dichloromethane:
EPA 524.2 EPA 524.3
1,2-Dichloropropane:
EPA 524.2 EPA 524.3
1,3-Dichloropropane:
EPA 524.2 EPA 524.3
2,2-Dichloropropane:
EPA 524.2
1,1-Dichloropropene:
EPA 524.2 EPA 524.3

DRINKING WATER VOLATILE ORGANICS (cont.)

c 1,3-Dichloropropene:	EPA 524.2	EPA 524.3
t 1,3-Dichloropropene:	EPA 524.2	EPA 524.3
Ethylbenzene:	EPA 524.2	EPA 524.3
Hexachlorobutadiene:	EPA 524.2	EPA 524.3
Isopropylbenzene:	EPA 524.2	EPA 524.3
4-Isopropyltoluene	EPA 524.2	EPA 524.3
Methyl t-Butyl Ether (MTBE):	EPA 524.2	EPA 524.3
Naphthalene	EPA 524.2	EPA 524.3
n-Propylbenzene:	EPA 524.2	EPA 524.3
Styrene:	EPA 524.2	EPA 524.3
1,1,1,2-Tetrachloroethane:	EPA 524.2	EPA 524.3
1,1,2,2-Tetrachloroethane:	EPA 524.2	EPA 524.3
Tetrachloroethylene:	EPA 524.2	EPA 524.3
Toluene :	EPA 524.2	EPA 524.3
1,2,3-Trichlorobenzene:	EPA 524.2	EPA 524.3
1,2,4-Trichlorobenzene:	EPA 524.2	EPA 524.3
1,1,1-Trichloroethane:	EPA 524.2	EPA 524.3
1,1,2-Trichloroethane:	EPA 524.2	EPA 524.3
Trichloroethylene:	EPA 524.2	EPA 524.3
Trichlorofluoromethane:	EPA 524.2	EPA 524.3
1,2,3 Trichloropropane:	EPA 524.2	EPA 524.3

DRINKING WATER VOLATILE ORGANICS (cont.)

1,2,4- Trimethylbenzene:	EPA 524.2	EPA 524.3
1,3,5-Trimethylbenzene:	EPA 524.2	EPA 524.3
Total Xylenes:	EPA 524.2	EPA 524.3
Vinyl Chloride:	EPA 524.2	EPA 534.3

DRINKING WATER ORGANIC DISINFECTION BY-PRODUCTS/HALOACETIC ACIDS

Bromoacetic Acid:	SM6251B	EPA 552.3
Bromochloroacetic Acid:	SM6251B	EPA 552.3
Bromodichloroacetic Acid		EPA 552.3
Chloroacetic Acid:	SM6251B	EPA 552.3
Chlorodibromoacetic Acid		EPA 552.3
Dibromoacetic Acid:	SM6251B	EPA 552.3
Dichloroacetic Acid:	SM6251B	EPA 552.3
Tribromoacetic Acid:	EPA 552.3	
Trichloroacetic Acid:	SM6251B	EPA 552.3
Total Haloacetic Acids:	SM6251B	EPA 552.3

DRINKING WATER RADIOLOGICAL CONTAMINANTS

Gross Alpha:	EPA 900.0	SM7110C
Gross Beta:	EPA 900.0	
Radium-226:	Georgia Institute of Technology	
Radium-228:	Georgia Institute of Technology	
Uranium:	EPA 200.8	
Radon:	SM 7500 Rn B	

By:

William G. Mills
 Certification Officer
 Date signed and effective December 28, 2017

As of December 28, 2017, this list supersedes all previous lists for this certificate number Vermont Certification is based in part upon current Oregon Accreditation Certificate of Approval number 4034 as of January 30, 2017 – January 29, 2018. Laboratories are certified in Vermont based, in part, upon its Primary Accrediting Authority(ies) drinking water accreditation. Also, loss of drinking water primary accreditation (in part or whole) constitutes loss of certification in Vermont for the same drinking water tests.

ATTACHMENT 3
HEALTH AND SAFETY PLAN

January 2018

HEALTH & SAFETY PLAN



Saint-Gobain
Performance Plastics
Village of North Bennington &
Town of Bennington
Vermont

Mr. Christopher Angier
SAINT-GOBAIN PERFORMANCE PLASTICS
14 McCaffrey Street
Hoosick Falls, New York 12090

Prepared by:

C.T. MALE ASSOCIATES
And
BARR ENGINEERING CO.

C.T. Male Associates Project No: 16.6131

**HEALTH & SAFETY PLAN
SAINT-GOBAIN PERFORMANCE PLASTICS
VERMONT**

TABLE OF CONTENTS

	Page
1.0 GENERAL.....	1
1.1 Overview.....	1
1.2 Contact Names & Numbers	3
2.0 HEALTH AND SAFETY PERSONNEL	6
3.0 SITE LOCATION AND DESCRIPTION	7
4.0 POTENTIAL SITE CONTAMINANTS.....	8
5.0 HAZARD ASSESSMENT	9
5.1 General	9
5.2 Soil, Sediment and Groundwater Sampling	9
5.3 Sewage Sampling.....	9
5.4 Subsurface Work.....	10
5.5 Soil Gas and/or Sub-slab Gas Probe Sampling.....	10
5.6 Ambient Air Monitoring during Intrusive Site Activities	10
5.7 Wipe Sampling.....	11
5.8 Bulk Material Sampling	12
5.9 Working from Heights.....	12
5.10 Inspection of Roof Decking	13
5.11 Confined Space.....	13
5.12 Hazard Identification and Control.....	14
6.0 TRAINING.....	21
7.0 SITE ACCESS.....	22
8.0 PERSONAL PROTECTION	24
8.1 Level of Protection.....	24
8.2 Safety Equipment.....	25
9.0 COMMUNICATIONS.....	26
10.0 DECONTAMINATION PROCEDURES	27
10.1 Personnel Decontamination Procedures	27
10.2 Equipment and Sample Containers Decontamination.....	27
11.0 EMERGENCY RESPONSE PROCEDURES.....	29
11.1 Personal Injury	29

**SAINT-GOBAIN PERFORMANCE PLASTICS
VERMONT**

TABLE OF CONTENTS (cont.)

	<u>Page</u>
11.2 Personal Exposure	29
11.3 Potential or Actual Fire or Explosion.....	30
11.4 Equipment Failure	30
11.5 Spill Response	30
12.0 ADDITIONAL WORK PRACTICES.....	30
13.0 AUTHORIZATIONS.....	30
14.0 MEDICAL DATA SHEET.....	30
15.0 FIELD TEAM REVIEW	30

TABLES

Table 1	Action Levels & Required Respiratory Protection	10
Table 2	Potential Hazards and Controls	12

FIGURES

Figure 1:	Map Showing Route to Hospital
-----------	-------------------------------

APPENDICES

Appendix A:	Training Certificates
Appendix B:	Medical Data Sheets

EXHIBITS

Exhibit 1:	Safety Data Sheets
------------	--------------------

1.0 GENERAL

1.1 Overview

The "Site" for the purposes of this Health and Safety Plan (HASP) encompasses the Village of North Bennington, Town of Bennington, and surrounding areas of Vermont. This HASP is a supplement to various Site-specific plan(s) required under the Consent Order and Final Judgment (Consent Order), effective date of October 2, 2017. This HASP has been prepared for use during implementation of investigations at Saint-Gobain Performance Plastics (SGPP) Sites ("the Site") in Vermont. This HASP is written to be in compliance with site work conducted at 29 CFR 1910.120 Hazardous Waste Operations (HAZWOPER) sites.

Site specific training will be required by Saint-Gobain in addition to the procedures presented within this plan including health and safety, emergency communications and procedures, and monitoring.

This HASP is intended to be applicable to activities related to investigations at SGPP Sites in Vermont conducted by C.T. Male Associates Engineering, Surveying, Architecture, & Landscape Architecture D.P.C. (CT Male) and Barr Engineering Co. (Barr).

A designated Office Health and Safety Officer (OHSO) will be responsible for implementing CT Male and Barr's health and safety policies and to ensure field work is in compliance with CT Male, Barr and Saint-Gobain policies. A designated Site Health and Safety Officer (HSO) will be responsible for implementing this HASP during the completion of the field work, and be on-site during work activities. All persons or parties, who enter the Site investigation area including the support zone, decontamination zone or exclusion zone, must review, sign and comply with this HASP. A partial list of individuals authorized to enter the exclusion zone at the Site is presented in Section 13.0 of this HASP. Others may be added to the list as needed. A copy of this HASP will be maintained at the Site throughout the duration of the project. A complete description of the Site investigation work is presented in Site specific work plans.

A brief description of potential investigative scope of work tasks are outlined below:

- Site reconnaissance of exterior and interior areas of the site;
- Boundary and topographic survey of Site and interior building layout;
- Advancing boreholes to collect soil samples, install temporary and permanent monitoring wells in overburden, and install bedrock monitoring wells.
- Drilling and installing new residential water supply wells;
- Developing the newly installed monitoring wells, and purging and collecting groundwater samples for laboratory analysis from overburden and bedrock monitoring wells.
- Collection of surface, shallow and subsurface soil samples for classification and submission for laboratory analyses.
- Monitoring well location and elevation survey.
- Periodic water level gauging of groundwater within the monitoring wells.
- Installation of pressure transducers in monitoring wells and periodic retrieval of the recorded data.
- Collecting POET and residential well samples for laboratory analysis.
- Assessing the Site's sewer and storm water drainage system.
- Collecting sewer and storm water samples from the Site's sewer and storm water drainage system outfall pipes.
- Collecting sediment samples, if present, for subjective and laboratory analysis from the Site's storm water drainage system.
- Performing hydraulic conductivity (slug) testing and water level gauging of monitoring wells.
- Collecting quality control source and field samples for laboratory analysis.
- Collecting wipe samples from hard surface and bulk samples of various building materials.
- Collecting surface water samples for laboratory analysis.
- Installation of soil gas and/or sub-slab gas probes and collection of soil gas and sub-slab gas samples for laboratory analysis.
- Collecting investigation-derived waste samples for laboratory analysis.
- Other unforeseen environmental conditions which may be encountered during investigative work.

1.2 Contact Names & Numbers

For this project, the following project contacts have been assigned.

SGPP CONTACTS:**SENIOR ENVIRONMENTAL PROJECT MANAGER:**

Christopher Angier
 Saint-Gobain Performance Plastics
 14 McCaffrey Street
 Hoosick Falls, New York 12090
 518.308.5682 (C)
 518.686.6268 (O)

CONSULTANT CONTACTS:

CONSULTING ENGINEER:	C.T. Male Associates 50 Century Hill Drive Latham, NY 12110	518.786.7400
	Dan Reilly, Project Principal	518.786.7625 (O)
		518.928.9792 (C)
	Kirk Moline, Project Manager	518.786.7502 (O)
		518.265.1708 (C)
	Kirk Moline, Office Health & Safety Officer	518.786.7502 (O)
		518.265.1708 (C)
	Jon Dippert, Site HSO	518.786.7563 (O)
		518.469.1183 (C)
CONSULTING ENGINEER:	Barr Engineering Co. 4300 MarketPointe Drive, Suite 200 Minneapolis, MN 55435	952.832.2600
	Karma Hughes, Project Principal	952.832.2886 (O)
	Jonathon Carter, Project Manager & Office Health & Safety Officer	952.832.2749 (O)

STATE OF VERMONT:

DEPARTMENT OF ENVIRONMENTAL CONSERVATION	State of Vermont Department of Environmental Conservation Water Management and Prevention Division 1 National Life Drive – Davis 1 Montpelier, VT 05620-3704	
	John Schmeltzer, Project Manager	802.249.5620 (C)
	Richard Spiese, Project Manager	802.249.5083 (C)

EMERGENCY PHONE NUMBERS:

HOSPITAL:	Southwestern Vermont Medical Center 100 Hospital Drive Bennington, VT 05201	802.442.6361
FIRE DEPARTMENT:	Emergency North Bennington Fire Department Prospect Street North Bennington, VT 05257	911 802.447.1305
	Town of Bennington Fire Department 130 River Street Bennington, Vermont 05201	802.442.1030
POLICE:	Emergency Bennington Police Department 118 South Street Bennington, VT 05201	911 802.442.1030
VT State Police	Emergency Vermont State Police Shaftsbury Barracks 96 Airport Road Shaftsbury, VT 05262	911 802.442.5421
REGIONAL POISON CONTROL CENTER:	Northern New England Poison Control Center 22 Bramhall Street Portland, ME 04101	800.222.1222

NATIONAL RESPONSE CENTER:	c/o United States Coast Guard (G-OPF) 2100 2nd Street, Southwest - Room 2611 Washington, DC 20593-0001	800.424.8802
VTDEC SPILLS HOTLINE:	24-Hours	800.641.5005

2.0 HEALTH AND SAFETY PERSONNEL

The Office Health and Safety Officer (OHSO) will be responsible for implementing CT Male and Barr's health and safety policies and to ensure field work is in compliance with CT Male, Barr and Saint-Gobain policies.

The Site Health and Safety Officer (SHSO) will be responsible for implementation of the HASP and the delegation of health and safety duties during Site activities. The HSO will coordinate the resolution of safety issues that arise during Site work, or ask the Office Site Health and Safety Office (OSHO) for direction and compliance of the situation. When field operations require only Level D protection, it will not be necessary for the SHSO to be present on-site at all times. When the SHSO is not present on-site, a designee will be authorized to perform the duties of the SHSO, and the designee will be responsible for implementation of the HASP.

The SHSO or designee has authority to stop work upon their determination of an imminent safety hazard, emergency situation or other potentially dangerous situations (e.g. weather conditions). Authorization to resume work will be issued by the OHSO or SHSO.

3.0 SITE LOCATION AND DESCRIPTION

The Site is generally centered approximately on the former Chemfab facility located at 1030 Water Street in North Bennington, Vermont. The area near the former Chemfab facility has been identified by the Vermont Department of Environmental Conservation (VTDEC) as an area of interest in the investigation of perfluorooctanoic acid (PFOA) concentrations exceeding regulatory standards in groundwater. The study area also includes the former Chemfab facility on Northside Drive in Bennington, Vermont, and the Bennington Landfill located at 904 Houghton Lane in Bennington, Vermont.

Multiple potential sources of PFOA are within the study area, including the former Chemfab facilities in North Bennington (Water Street) and Bennington (Northside Drive); landfills and solid-waste disposal areas where PFOA has been confirmed in groundwater monitoring wells (e.g., Bennington Landfill, Kocher Drive Landfill); former dump sites where disposal of miscellaneous waste, including waste potentially containing poly and perfluoroalkyl substances (PFAS) may have occurred (e.g., on and near Bennington College property); areas in which sewage sludge from the Bennington Wastewater Treatment Plant (WWTP) was disposed (e.g., Bennington Landfill) and potentially other locations not yet identified. Additionally, there are a number of industries in the area that likely used PFOA or other PFAS in their processes. The mechanisms for PFOA release include the transport, disposal, and leaching of PFOA-containing materials, and air emissions from these industrial facilities.

4.0 POTENTIAL SITE CONTAMINANTS

Potential Site contaminants which may be encountered during the investigations are referred to as PFAS, and more specifically Perfluorooctanoic acid (PFOA) and PFOS. PFOA is used in the manufacture of many products including Teflon pans, Teflon tape, pipe dope, new clothing, carpet, upholstery, Tyvek, Goretex clothing and gear, paint additives, stain repellents, and coating on food grade containers.

Hazard assessment of the investigation work task and exposure to potential Site contaminants are outlined in section 5.0 of this HASP.

Safety Data Sheets for the potential Site contaminants are presented in Exhibit 1.

5.0 HAZARD ASSESSMENT

5.1 General

The hazard assessment, use of specific protective equipment, and monitoring associated with field work tasks during investigations are presented in following subsections. As per Saint-Gobain, CT Male and Barr health and safety programs, all personnel on-site will need to be in Level D (reflective safety vest, eyeglasses, hard hat, safety shoes, and hearing protection), at a minimum, personnel protection while on Site grounds.

For this project, C.T. Male and Barr will be subcontracting portions of the investigation activities. Each subcontractor will be responsible for developing and implementing a Site specific health and safety plan for their activities, for protection of their employees, and use of personal protective equipment. The subcontractor will also be responsible for developing and following their own Respiratory Protection Program, as applicable.

5.2 Soil, Sediment and Groundwater Sampling

Surface soil, shallow soil, subsurface soil, sediment and groundwater sampling are planned for the Site. The potential hazards to personnel during this work are dermal contact. Level C protection should be sufficient to protect against dermal contact during handling of soils and water. If organic vapors are present at the action levels described in Section 5.5, on the basis of organic vapor monitoring of the area during the work, it may be necessary to don respiratory protection.

5.3 Sewage Sampling

The sampling of sewage from municipal and Site sanitary sewers, floor drains, and sewage sludge from municipal waste water treatment plant are tasks for the Site investigation. The potential hazards to personnel during this work are dermal contact and inhalation. Modified Level D protection should be sufficient to protect against dermal contact and inhalation exposure during handling of sewage samples. When sampling for sewage, a hydrogen sulfide gas meter will be on-site for the potential to analyze the air before entering a space to collect the sample. If organic vapors are present at the action levels described in Section 5.5, on the basis of

organic vapor monitoring of the area during the work, it may be necessary to don respiratory protection.

Personnel will not enter manholes without the appropriate confined space training and the completion of a confined space entry permit. Sampling is expected to be conducted from above the manway and the plane to the confined space area is not expected to be broken.

5.4 Subsurface Work

Exploratory soil test borings (including the installation of monitoring wells) are tasks that are planned for site investigations. The potential hazards to personnel during this work are dermal contact. Level D protection should be sufficient to protect against dermal contact during drilling of and/or handling of the subsurface soils and groundwater. If organic vapors are present at the action levels described in Section 5.5, on the basis of organic vapor monitoring of the area during the work, it may be necessary to upgrade to Level C respiratory protection.

5.5 Soil Gas and/or Sub-slab Gas Probe Sampling

The installation of soil gas and/or sub-slab soil gas probes and the collection of soil gas samples have the potential hazards to personnel of dermal and inhalation contact. Level D protection should be sufficient to protect against dermal contact during the installation and collection of the soil gas probes and samples. If organic vapors are present at the action levels described in Section 5.5, on the basis of organic vapor monitoring of the area during the work, it may be necessary to upgrade to Level C respiratory protection.

5.6 Ambient Air Monitoring during Intrusive Site Activities

During ground intrusive activities, including the completion of test borings and/or ground water well installations, the ambient air in the work area will be monitored with a photoionization detection meter (PID) (MiniRAE 3000 or similar) for volatile organic compounds. The MiniRAE 3000 will have a 10.6 eV bulb and will be used prior to the start of work and periodically as conditions warrant. If a concentration of 10 ppm (sustained for 5 minutes) of total volatile compounds is detected within the work area on the instrument, relative to an isobutylene standard (used to

calibrate the instrument), work will cease immediately and the workers shall shut down equipment and leave the area immediately. The level of personal protective equipment (PPE) protection will be evaluated prior to continuing work. If a PPE upgrade to Level C with respirators is required, it will include: a half face air purifying respirator equipped with combination organic vapor and particulate (HEPA) cartridges for 10-15 ppm exposure levels; and a full-face air purifying respirator for greater than 15 ppm to less than 50 ppm exposure levels, prior to continuing work. If a concentration greater than 50 ppm is encountered, work will cease immediately and the situation will be evaluated prior to continuation of work. Table 1 summarizes the action levels relative to the required respiratory protection.

Action Level	Level of PPE	Type of Respiratory Protection
0-10 parts per million	Level D	No respiratory protection
10-15 parts per million	Level C	half-face air purifying respirator
15-50 parts per million	Level C	full-face air purifying respirator
Greater than 50	Cease Work	Evaluate work procedures

1-Facial hair is not permitted while wearing respirators.

2-Workers required to wear a respirator must have a minimum of OSHA 40 Hour training with current medical monitoring and fit test documentation.

5.7 Wipe Sampling

Wipe sampling of various surfaces are planned during investigations. Personnel will use man lifts inside of the building to access ceiling and I-beam areas to collect wipe samples, or areas that are not accessible or safe via a ladder. The use of man lifts at the facility will need to be in compliance with Saint-Gobain safety procedures and training on the use of the man lift. The potential hazards to personnel during this work are dermal contact and inhalation hazard. Level D protection should be sufficient to protect against dermal contact during sampling and handling of wipes and wipe samples. If it is determined by the OSHO that worker exposure to dust will be a risk for the sampling, then the employee shall upgrade to Level C and wear a half face or full face air purifying respirator with HEPA filter. If asbestos containing material is suspected then a half or full face air purifying respirator will

be required, and the employee will have proper Vermont certification for an asbestos inspector to take the sample.

5.8 Bulk Material Sampling

Bulk material sampling of various building materials are planned for the investigations, typically inside of the building structures. Personnel will use man lifts inside of the building to access ceiling and I-beam areas, or areas that are not accessible or safe via a ladder, for collection of bulk material samples. The use of man lifts at the facility will need to be in compliance with Saint-Gobain safety procedures and training on the use of the man lift. The potential hazards to personnel during this work are dermal contact and inhalation hazard. Level D protection should be sufficient to protect against dermal contact during sampling and handling of the bulk samples. If it is determined by the OSHO that worker exposure to dust will be a risk for the sampling, then the employee shall upgrade to Level C and wear a half face or full face air purifying respirator with HEPA filter. If asbestos containing material is suspected then a half or full face air purifying respirator will be required, and the employee will have proper Vermont certification for an asbestos inspector to take the sample.

5.9 Working from Heights

Working from heights (over four feet) would be expected to be encountered when collecting bulk material samples of various building materials (air ducts, stacks, roof materials, wall materials, etc.) planned for the investigations. These samples will typically be collected from inside of the building structures. Personnel may use man lifts, aerial lifts or scissors lifts inside of the building to access ceiling and I-beam areas, or areas that are not accessible or safe via a ladder, for collection of bulk material samples. The use of man lifts, aerial lifts, or scissor lifts at the facility will need to be in compliance OSHA requirements and Saint-Gobain safety procedures and training on the use of the man lift, aerial lift or scissor lift. The potential hazards to personnel during this work are falling from height may cause serious injury. When using a man lift, aerial lift or scissors lift personnel shall be provided the proper PPE such as properly fitted full body harness and lanyard, hard hat, lighting as needed, steel toes boots, safety glasses, and reflective vest. Personnel will be trained on the use of the PPE and the equipment prior to using the lift to collect samples on-site.

Ladders may also be used to collect samples at a Site. The proper use of ladders shall follow OSHA requirements for ladders. Ladders that have a legible tag with load information and have been inspected (in accordance with OSHA) shall be used.

When working from heights either using a ladder or a lift, at a minimum two personnel will be present onsite. One will be engaged on the ladder or lift and the other will be at ground level to monitor the use of the equipment.

5.10 Inspection of Roof Decking

If an inspection of the exterior roof decking is needed, prior to accessing the roof, as per Saint-Gobain policies, a structural inspection will be performed by a licensed PE to ensure the roof structural is safe to access. If the roof is deemed safe to access, personnel will need a Saint-Gobain permit for the entry onto the roof which will include safety training and implementation of safety controls.

Inspection of the roof decking may be needed for observation of water flow patterns, drainage points, and material present on the surface of the roof. The potential hazards to personnel during this work are slip, trip, falling, falling from height, and dermal contact of materials. Level D protection should be sufficient to protect against dermal contact of materials on the roof.

To reduce the risk of personnel on the roof, alternative measures to gaining access to the roof such as, use of drones and inspection of bottom interior roof deck, should be implemented.

5.11 Confined Space

Only trained and experienced personnel are allowed to enter confined spaces. If there is a confined space that will be entered, CT Male, Barr and Saint-Gobain confined space and safety procedures will need to follow. Confined spaces are defined as an enclosed space which meets the following criteria:

1. It is large enough and so configured that a person can bodily enter;
2. It has limited or restricted means for entry or exit;
3. It is not designated for continuous human occupancy;
4. It has one or more of the following:

- a. Contains or has a known potential to contain a hazardous atmosphere;
- b. Contains a material with the potential for engulfment of an entrant;
- c. Has an internal configuration such that an entrant could be trapped or asphyxiated by inward converging walls, or a floor that slopes downward; and
- d. Contains any other recognized serious safety or health hazard.

Confined spaces include, but are not limited to, storage tanks, process vessels, bins, boilers, ventilation or exhaust ducts, sewers, underground utility vaults, tunnels, pipelines, and open top spaces more than 4 feet in depth such as pits, manholes, vaults and vessels.

5.12 Hazard Identification and Control

The following table presents generalized hazards potentially involved with the tasks to be completed on this project. Table 2 identifies general procedures to follow to prevent or reduce accident, injury or illness. Any worker on-site who identifies a potential hazard must report the condition to the SHSO or designee, and initiate control of the hazardous condition.

Table 2	
Potential Hazards and Control	
Potential Hazard	Control
Vehicular and Pedestrian Traffic	<ol style="list-style-type: none"> 1. Wear safety vest when vehicular hazards exist. 2. Use cones, flags, barricades, and caution tape to define work area. 3. Equipment must be located in an area that does not present a hazard to by-standers or pedestrians in area. 4. Barriers to be used to separate the work areas from both vehicular and pedestrian traffic areas. 5. Contact police for high traffic situations.
Slip, Trip, and Fall Protection	<ol style="list-style-type: none"> 1. Assess work area to determine if there is a potential for falling, tripping, or slippery surfaces (water, mud, or condensation). . 2. Make sure work area is neat and tools are staged in one general area. 3. Wear steel-toe boots (without Gore-Tex or Gore-Tex lining) with adequate tread and always watch where the individual is walking. Carry flashlight when walking in poorly lit areas.

Table 2	
Potential Hazards and Control	
Potential Hazard	Control
	<ol style="list-style-type: none"> 4. When accessing manholes, place cones around manholes as a warning signal. 5. Man lifts will be used inside the building to collect bulk material and wipe samples from ceiling and I-beam areas. Proper protection on the man lift will follow Saint-Gobain safety procedures.
Inclement Weather	<ol style="list-style-type: none"> 1. Stop outdoor work during electrical and thunder storms, high winds, blizzard conditions and other extreme weather conditions such as extreme heat or cold temperatures. 2. Take cover indoors or in vehicle. 3. Listen to local forecasts for warnings about specific weather hazards such as snow storms, tornadoes, hurricanes, and flash floods.
Utility Lines Contact	<ol style="list-style-type: none"> 1. Contact UFPO to have utility lines marked prior to a subsurface investigation, including but not limited to underground excavation, trenching or drilling. UFPO must be contacted at least 72 hours prior to work. 2. Possibly conduct on-site utility mark out by a subcontractor, if needed. 3. Refer to Site drawings for utility locations. 4. Manually dig 3 to 5 feet below grade and 5 feet on each side of utility marked to avoid breaking utility lines.
Noise	<ol style="list-style-type: none"> 1. Wear hearing protection when exposed to noise levels above 85 decibels, which includes equipment such as a drill rig, excavator, jackhammer, boat motor, wood chipper, chainsaw, or other heavy equipment is operating on-site. 2. Wear hearing protection whenever you need to raise your voice above normal conversational speech due to a loud noise source; as this much noise indicates the need for protection. 3. Hearing protection is required when measured sound exceeds 85 decibels (dB) where employees stand or conduct work.
Hand and Power Tools	<ol style="list-style-type: none"> 1. Ensure cords to tools are not frayed and are properly grounded. 2. Ensure guards for power tools are in place (such as portable circular saw) as recommended by the manufacturer 3. Tool cutting edges are kept in proper condition so the tool will operate

Table 2	
Potential Hazards and Control	
Potential Hazard	Control
	<p>properly.</p> <ol style="list-style-type: none"> 4. Worn or bent tools are not to be used. Tool handles must be secure. 5. When not in use, tools are stored in a dry, secure location. 6. Ensure proper PPE use with hand and power tools. Cut or puncture resistant gloves, or work gloves to provide protection may be used. Check with OSHO or SSHO prior to use of the power tools. 7. If a generator is used with the power tools, ensure there is proper ventilation for the generator.
Electrical Shock	<ol style="list-style-type: none"> 1. Maintain appropriate distance between heavy equipment and overhead utilities; 20 foot minimum clearance from power lines; and 10 foot minimum clearance from shielded power lines. 2. Contact local underground utility locating service prior to penetrating the ground surface.
Physical Injury	<ol style="list-style-type: none"> 1. Wear hard hats, safety glasses, reflective orange safety vest at all times when on-site. Personnel to have hearing protection on them and in use when it is required. 2. Maintain visual contact with equipment operators and wear orange safety vest when heavy equipment is operating on-site. Be aware of pedestrians and other vehicle traffic while heavy machinery is operating on-site. 3. Avoid loose clothing, long hair, and jewelry when working around rotary equipment. 4. Keep hands and feet away from drilling augers, excavation equipment tracks/tires, and other on-site heavy equipment. 5. Test emergency shut-off switches on drill rigs and excavation equipment prior to daily use. 6. Wear life preserver in boats. 7. Do not enter manholes. 8. Be aware of openings into manholes and keep area clear of trip hazards. 9. Be aware of outside terrain – steep slopes and slip, trip hazards while working. 10. Be aware of biological hazards on-site such as insects (bees, mosquitoes,

Table 2	
Potential Hazards and Control	
Potential Hazard	Control
	<p>and flies), ticks, spiders, and snakes.</p> <p>11. Be aware of botanical hazards such as poison ivy, poison sumac, and giant hogweed.</p>
Back Injury	<ol style="list-style-type: none"> 1. Use a mechanical lifting device or a lifting aid where appropriate. 2. Ensure the route is free of obstructions. 3. Bend at the knees and use leg muscles when lifting. 4. Use the buddy system if lifting heavy or awkward objects. 5. Do not twist or jerk your body when lifting.
Heat Stress	<ol style="list-style-type: none"> 1. Increase water intake while working. 2. Avoid excessive alcohol intake the night before working in heat stress situations. 3. Increase number of rest breaks as necessary, and rest in a shaded area. 4. Watch for signs and symptoms of heat exhaustion, stroke and fatigue. 5. Rest in cool, dry areas. 6. In the event of heat stress or heat stroke, bring the victim to a cool environment and call 911.
Cold Stress	<ol style="list-style-type: none"> 1. Wear cotton, wool or synthetics (polypropylene) undergarments to absorb perspiration from the body. 2. Wear additional layers of light clothing as needed for warmth. The layering effect holds in air, trapping body heat, and some layers could be removed as the temperature rises during the day. 3. Pay close attention to body signals and feelings (hypothermia symptoms), especially to the extremities. Correct any problem indications by breaking from the work activity and moving to a rest area to warm up and add additional clothing. 4. Increase water intake while working. 5. Avoid excessive alcohol intake the night before working in cold conditions. 6. Increase the number of rest breaks as necessary, and rest in a warm area. 7. In the event of hypothermia or frost bite, bring the victim to a warm environment and call 911.

Table 2	
Potential Hazards and Control	
Potential Hazard	Control
Fire Control	<ol style="list-style-type: none"> 1. Smoking is not allowed on-site. 2. Keep flammable liquids in closed containers. 3. Isolate flammable and combustible materials from ignition sources. 4. Keep fire extinguisher on-site nearby and use only if deemed safe. 5. Inform SSHO if a chemical is brought on-site.
Media Sampling (water, soil, soil vapor, sediments, sludge, etc.)	<ol style="list-style-type: none"> 1. Wear appropriate PPE to avoid skin, eye, and inhalation contact with contaminated media (do not wear Tyvek). 2. Stand upwind to minimize possible inhalation exposure, especially when opening monitoring wells, sludge and sewage areas, or closed containers/vessels. 3. Conduct air monitoring, whenever necessary to determine level of chemical vapors and determine respiratory protection. 4. If necessary, employ engineering controls to assist in controlling chemical vapors.
Cleaning Equipment	<ol style="list-style-type: none"> 1. Wear appropriate PPE to avoid skin and eye contact with Alconox or other cleaning materials. 2. Stand upwind to minimize possible inhalation exposure. 3. Properly dispose of spent chemical cleaning solutions and rinse accordingly.
Working from Heights	<ol style="list-style-type: none"> 1. Assess work area for overhead hazards (e.g., pipes, electrical lines, roof structures, I-beams, fans, lights). 2. Man lifts, aerial lift or scissor lift may be used inside the building to collect bulk material and wipe samples from ceiling and I-beam areas. Proper protection on the man lift will follow Saint-Gobain safety procedures. 3. When using a man lift or aerial lift, OSHA requirements will be followed. Personnel will be required to wearing a full body harness. 4. Personnel that don a full body harness shall have the proper training in the use of that harness and lanyard attached to the harness. 5. The use of man lifts, aerial lifts or scissors lifts on-site will require the personnel using the equipment to abide by OSHA and Saint-Gobain Health and Safety procedures and policies. The equipment shall be

Table 2	
Potential Hazards and Control	
Potential Hazard	Control
	<p>inspected prior to use. A work plan for the safe use of the equipment may be required by Saint-Gobain prior to approval and use by field personnel.</p> <p>6. Make sure work area is neat and free from obstructions in the path of the man lift, aerial lift or scissor lift. Areas shall be free of tools, objects and be kept in neat order. Tools shall be staged in one general area.</p> <p>7. Wear steel-toe boots (without Gore-Tex or Gore-Tex lining) with adequate tread and carry flashlight when walking in poorly lit areas.</p>
Poor Structural Building Condition	<p>1. Assess building condition prior to entering and note where exit points are at all times. As per Saint-Gobain safety procedures, prior to accessing the roof a structural assessment of the roof will be completed by a licensed PE.</p> <p>2. Be cautious when walking inside the building. Always look for holes in the floors or hanging debris which could cause injury.</p> <p>3. Carry a high power flashlight and use as necessary in low light areas.</p> <p>4. If working in the building, ensure work area is neat and tools are staged in one general area.</p> <p>5. Wear steel-toe boots (without Gore-Tex or Gore-Tex lining) with adequate tread.</p> <p>6. Use the buddy system so someone knows what part of the building individuals are located.</p>

Biological Hazards and Deer Ticks	<ol style="list-style-type: none"> 1. Site potential hazards may include bites from stray domestic and wild animals, rodents, spiders, bees, ticks, and other insects and arthropods. 2. Wear long pants and long sleeve shirts. Pants could be tucked into the top of socks at boot level. 3. Wear insect repellent clothing, if available, see SHSO for appropriate clothing. 4. Use tick repellent, this will need to be cleared with OSHO or SHSO to ensure that new chemicals are not introduced to the Site. 5. Perform personal body checks for the presence of ticks, or insect bites after field work is complete and before the personnel have left the Site. 6. Notify the Office Health and Safety Officer immediately if you have been bitten by a tick or notice other insect bites and contact your physician.
Note: A first aid kit and fire extinguisher will be located in the C.T. Male company vehicle.	

Response actions to personal exposure from on-site contaminants include skin contact, eye contact, inhalation, ingestion, and puncture or laceration. The recommended response actions are presented in Section 11.2.

6.0 TRAINING

Site specific training of workers and personnel will be conducted and provided by Saint-Gobain and the OSHO or SHSO or designee prior to on-site activity. The training will specifically address the activities, procedures, monitoring and equipment for the Site operations. It will include area and facility layout, hazards, emergency services (police, hospital, fire, etc.), and review of this HASP. Questions by workers, field personnel, etc. will be addressed at this time.

Workers and personnel conducting and/or supervising the project must have attended and successfully completed a 40 Hour Health and Safety Training Course for Hazardous Waste Operations and an annual 8 hour Refresher Course. Workers must take part in an employer medical surveillance program in accordance with OSHA's regulation 29 CFR 1910.120 requirements. Including that the workers have an annual medical physical that is up to date and not past the prior year's annual physical date, prior to the date the employee begins Site work. In addition these results of the annual physical must show that a worker has been cleared by a physician (as per 29 CFR 1910.120) to perform this type of work, and that they are physically able to wear a respirator.

Documentation of training and medical surveillance will be submitted to the OHSO or SHSO or designee prior to the start of any on-site work. A copy of the training certificates shall be inserted into the pocket of this HASP in Appendix A, and/or kept on file at CT Male.

7.0 SITE ACCESS

The investigations performed at Sites it is possible that the public or curious bystanders will be present at the time of the work. Therefore, the Site investigation areas and exclusion zones for the investigative tasks will be defined as follows:

- Stakes or tall safety cones (preferably weighted) with caution tape will be used to establish an exclusion zone of 40 foot square area around each test boring location where surface, shallow and subsurface soil samples will be collected and where the monitoring wells will be installed.
- Stakes or tall safety cones (preferably weighted) with caution tape will be used to establish a decontamination zone adjacent to the exclusion zone that has been established. Entry and exit from the exclusion zone will be through the contamination reduction zone.
- Traffic cones will be used to establish a 10 foot square around each manhole sampling location and a flagger will be utilized to direct traffic flow away from the Site investigation area/exclusion zone.
- It should be noted that the size of the containment zones are approximate and due to Site constraints (e.g. roads, fencing, building footprints, etc.) the field health and safety officer can adjust the size of the containments zones as needed based on access and activities within the zone.

Only OSHA trained individuals which are qualified to do the work and have read and signed this Site specific HASP will be allowed within the Site investigation areas and exclusion zone. The SHSO or designee will be responsible for limiting access to unauthorized individuals.

The Contamination Reduction Zone (decontamination area), and Support Zone (clean area, everywhere else) will be established outside the Exclusion Zone, as necessary. The exclusion, contamination reduction, and support zone during investigation work have been identified and designated as follows:

Exclusion Zone - The location of the exclusion zone will be determined in the field prior to the start of work and will vary depending on the work activities conducted. For the most part, the exclusion zone is defined with stakes, caution tape, cones,

and/or company vehicles, if necessary. Only authorized persons with proper training and protective gear will be allowed to enter the exclusion zone.

Contamination Reduction Zone - If applicable, this zone will generally be a 10 foot square area, marked off with stakes with colored flagging, caution tape, cones or equal method if necessary. The location will be determined in the field prior to the start of work and will vary depending on the area(s) the work is being conducted. This zone is where decontamination of personnel and equipment will take place (and decontamination pad), as necessary, on the basis of the work being performed.

Support Zone - Area outside of contamination reduction zone and not including the exclusion zone. Unauthorized or untrained individuals must remain in this zone.

8.0 PERSONAL PROTECTION

8.1 Level of Protection

Based on evaluation of the potential hazards, the minimum level of protection to be worn by workers during implementation of the SCI activities is defined as Level D protection, and will be controlled by the SHSO or designee.

The minimum level D protective equipment will consist of field clothes, rubber gloves (**NITRILE ONLY**), hard hats, safety glasses, reflective safety vest, hearing protection, and safety boots (steel-toe without Gore-Tex or Gore-Tex lining). As appropriate, this level of protection may be modified to include protective suits (**NOT TYVEK**), coveralls, leg chaps, or face shield for additional protection. Level C protective equipment will consist of the items listed for Level D protection with the added protection of half face or full-face, air purifying respirators with combination organic vapor and HEPA particulate cartridge filters. In addition it will include, chemical resistant clothing (**NOT TYVEK**), inner and outer chemically resistant gloves (i.e. nitrile), and chemical resistant safety overboots.

Level B is not anticipated, but if required, level B protective equipment will consist of the items listed for Level C protection except a self-contained breathing apparatus (SCBA) will be worn dependent on the level of contaminants present in the exclusion zone instead of an air purifying respirator. When Site conditions warrant the need for level B protective equipment, work will cease and the project will be re-evaluated to determine the necessity for employing engineering controls to reduce or eliminate the potential contaminants of concern. If the work reached the need for Level B protection, work will stop and a separate hazard assessment will be completed. CT Male and Barr would anticipate procuring a subcontractor for the task needing to be completed.

Level A is not anticipated at the Site. Level A is the most protective PPE and is selected when the greatest level of skin, respiratory and eye protection is required. If the work reached the need for Level A protection, work will stop and a separate hazard assessment will be completed. CT Male and Barr would anticipate procuring a subcontractor for the task needing to be completed.

8.2 Safety Equipment

Basic emergency and first aid equipment will be available at an area within the Support Zone clearly marked and available or within C.T. Male's or Barr's company vehicle. This shall include a first aid kit, eye wash bottles, fire extinguisher, and supply of potable water, soap and towels. Extra PPE will also be kept in the Support Zone or within CT Male's company vehicle. The SHSO or designee shall be equipped with a cellular phone in case of emergencies. If the cellular phone is not available, or is inoperable, a phone in the Saint-Gobain owned facility will be used.

9.0 COMMUNICATIONS

The SHSO or designee shall be equipped with a cellular phone in case of emergencies. If the cellular phone is not available, or is inoperable, the facility phone, if available, will be used. The SHSO or designee shall notify the C.T. Male or Barr Project Manager and OSHO as soon as safely possible in the event of an accident, injury or emergency action.

Hand signals for certain work tasks will be employed, as necessary, and the buddy system will be employed during manhole access, Site reconnaissance, Site survey, drilling and sampling activities.

10.0 DECONTAMINATION PROCEDURES

10.1 Personnel Decontamination Procedures

Decontamination procedures will be carried out by all personnel leaving the Exclusion Zone (except under emergency evacuation). The amount of decontamination performed will be dependent on the level of personal protection currently being worn within the exclusion zone.

1. Do not remove respiratory protection until all steps have been completed.
2. Clean outer protective gloves and outer boots, if worn, with water (preferably with a pressurized washer) over designated wash tubs in the exclusion zone to remove the gross amount of contamination.
3. Deposit equipment used (tools, sampling devices, and containers) at designated drop stations - on plastic drop sheets or in plastic lined containers.
4. Rinse outer boots if worn and gloves with clean water in designated rinse tubs. Remove outer boots if worn and gloves and deposit in designated area to be determined in the field for use the next day or when necessary. If disposable outer boots are worn, remove and discard in designated container.
5. Remove hard hat & safety glasses, rinse with clean water as necessary and deposit in designated area for use the next day or when necessary.
6. Remove protective suit, if worn, and discard in designated container. Remove respirator at this time, if used; wash and rinse with clean water. Organic vapor cartridges, when used, will be replaced daily. Used cartridges will be discarded in the designated waste container. Remove inner gloves and discard in designated container.

10.2 Equipment and Sample Containers Decontamination

All decontamination will be completed by personnel in protective gear appropriate for the level of protection determined by the SHSO or designee. Manual sampling equipment that is not disposable, including scoops, hand augers, shovels and core

samplers, etc. which come into contact with the Site's media, will be cleaned with a tap water/detergent wash and a distilled water rinse. The sampling equipment will be decontaminated after each sample is collected at the Contaminant Reduction Zone (Decontamination Station). The sampling equipment wash and rinse water will be captured in plastic pails or tubs and ultimately transferred to labeled DOT 17H approved 55-gallon open top steel drums and staged on-site at a secure location.

Drill rig equipment (i.e., casing, drill rods, bits, core samplers) which comes into contact with the Site's soils will be decontaminated with a high pressure/hot water wash and/or other methods within the Contaminant Reduction Area. The cleaning will be performed prior to commencement of the test boring program and at the completion of each boring location. Equipment decontamination wastes will be transferred to labeled DOT 17H approved 55-gallon open top steel drums and staged on-site at a secure location.

Larger equipment (i.e., drill rig) which comes into contact with the Site's soils will be decontaminated with a high pressure/hot water wash and/or other methods within a decontamination pad. The decontamination procedure will focus on portions of the equipment that has come into contact with the Site's soils such as the tires and tracks. The cleaning will be performed prior to the equipment leaving the Site. Equipment decontamination wastes will be transferred to labeled DOT 17H approved 55-gallon open top steel drums and staged on-site at a secure location.

If a boat is utilized for collection of surface water/sediment samples, portions of the boat that comes into contact with water will be decontaminated at the shoreline by scrubbing with a tap water/detergent wash and a distilled water rinse. The wash/rinse water will be allowed to discharge to the shoreline.

Exterior surfaces of sample containers will be wiped clean with disposable paper towels in the decontamination zone and transferred to a clean cooler for transportation or shipment to the analytical laboratory. Sample identities will be noted and checked off against the chain-of-custody record. The disposable paper towels will be placed in the designated disposal container and disposed of as solid waste.

11.0 EMERGENCY RESPONSE PROCEDURES

THE PROJECT EMERGENCY COORDINATOR ARE:

Office Health and Safety Officer (OSHO)

Kirk Moline (CT Male) and Jonathon Carter (Barr)

Site Health and Safety Officer (HSO)

Jonathan Dippert (CT Male)

Project Manager

Kirk Moline (CT Male) and Karma Hughes (Barr)

The following standard emergency procedures will be used by on-site personnel. The Project Manager and OHSO shall be notified of any on-site emergencies and be responsible for assuring that the appropriate procedures are followed.

11.1 Personal Injury

Emergency first aid shall be administered on-site as deemed necessary and only by a trained individual, if available at the Site. If a trained individual is not available on-site, decontaminate, if feasible, and transport individual to nearest medical facility (Southwestern Vermont Medical Center). The SHSO will supply medical data sheets to appropriate medical personnel and be responsible for completing the incident report. If the SHSO is injured or controlling the emergency situation, the medical data sheets are available in Appendix B of this Health and Safety Plan. CT Male personnel shall complete a medical data safety sheet prior to working at the Site.

11.2 Personal Exposure

The recommended response to worker exposure from contaminants on-site includes the following:

SKIN CONTACT: Use generous amounts of soap and water. Wash/rinse affected area thoroughly, then provide appropriate medical attention, as necessary.

EYE CONTACT: Wash eyes thoroughly with eye wash bottles/ stations on-site or potable tepid water supply provided on-site. Eyes should be rinsed for at least 15 minutes subsequent to chemical contamination. Provide medical attention, as necessary.

INHALATION: Move worker to fresh air and outside of the exclusion zone and/or, if necessary, decontaminate and transport to hospital (Southwestern Vermont Medical Center). If respirator use is implemented at the time of inhalation, worker must not remove respirator until completely away from the exclusion zone.

INGESTION: Decontaminate, if feasible, and transport to hospital (Southwestern Vermont Medical Center).

PUNCTURE WOUND OR

LACERATION: Provide first aid at the Site and if wound needs medical attention, decontaminate, if feasible, and transport to hospital (Southwestern Vermont Medical Center).

If the affected worker is exposed to contaminants on-site and the injury or accident prevents decontamination of the individual, the emergency responders must be notified of this condition and the exposure must be kept to a minimum.

11.3 Potential or Actual Fire or Explosion

Immediately evacuate area in the event of potential or actual fire or explosion. Notify the local Fire and Police Departments, and other appropriate emergency response groups, as listed in Section 1.2. Perform off-site decontamination and contain wastes for proper disposal. If a fire or explosion occurs during work external to the facility building, all on-site personnel must meet in the designated area of the Site (established by the SHSO or designee) for an accurate head count. If there is an evacuation of the Site buildings, then CT Male, Barr and subcontractors shall meet at the Sites designated rally point as determined by Saint-Gobain and relayed to CT Male and Barr personnel and subcontractors during the Saint-Gobain Site training.

11.4 Equipment Failure

Should there be any equipment failure, breakdown, etc. the Project Manager, OHSO, SHSO shall be contacted immediately. The Project Manager, OHSO or the SHSO will make every effort to replace or repair the equipment in a timely manner.

11.5 Spill Response

The SHSO or designee shall initiate a corrective action program with the subcontractors in the event of an accidental release of a hazardous material, suspected hazardous material or petroleum. The SHSO or designee will act as the Emergency Coordinator with the subcontractors for the purposes of: spill prevention; identifying releases; implementing clean up measures; and notification of appropriate personnel.

The corrective action program will be implemented by the SHSO and subcontractor to effectively control and minimize any impact accidental releases may have to the environment.

Effective control measures will include:

- Preliminary assessment of the release.
- Control of the release source.
- Containment of the released material.
- Effective clean-up of the released material.

Potential sources of accidental releases include: hydraulic oil spills or petroleum leaks from heavy equipment; cooling oils (potentially PCB containing) for electrical equipment handling and cleaning; and spills from drums, vats, vessels, and tanks. The SHSO/Emergency Coordinator in conjunction with the subcontractor shall respond to an accidental release in the following manner:

- Identify the character, source, amount and area affected by the release.
- Have subcontractor take all reasonable steps to control the release.
- Notify facility personnel.
- Notify the VTDEC Spill Hotline at 800.641.5005, if required.
- Notify Project Manager and OSHO.

- Contain the release with sorbent material which should include speedi-dry, spill socks and sorbent pads. Use of sorbent material will need to be compatible with the material spilled.
- Prevent the release from entering sensitive receptors (i.e., catch basins and surface water) using the specified sorbent material, sandbags, or storm drain covers.
- Coordinate cleanup of the released material.
- Oversee proper handling and storage of contaminated material for proper disposal.

At no time should personal health or safety be compromised or jeopardized in an attempt to control a release. All health and safety measures as outlined in this HASP should be adhered to.

12.0 ADDITIONAL WORK PRACTICES

Workers will be expected to adhere to the established safety practices. Work on the project will be conducted according to established protocol and guidelines for the safety and health of all involved. The following will be adhered to:

- Employ the buddy system when possible, and for those work tasks which require it. Establish and maintain communications.
- Minimize contact with potentially contaminated sewage, sludge, dust, soil and water.
- Employ disposable items when possible to minimize risks during decontamination and possible cross-contamination during sample handling.
- Smoking, eating, or drinking in the exclusion zone or decontamination zone will not be allowed.
- Reduce exposure to heat and other work stress related to wearing personal protective equipment by taking breaks as necessary and drinks plenty of fluids to prevent dehydration.
- Withdrawal from a suspected or actual hazardous situation to reassess procedures is the preferred course of action. Consult the OSHO and Project Manager to complete the reassessment.
- The removal of facial hair (except mustaches – which must be trimmed to not interfere with the proper seal of the respirator) prior to working on-site will be required to allow for a proper respiratory face piece fit.
- The Project Manager, OHSO, and SHSO, and sampling personnel shall maintain records recording daily activities, meetings, facts, incidents, data, etc. relating to the project. These records will remain at the project Site during the full duration of the project so that replacement personnel may add information while maintaining continuity. These daily records will become part of the permanent project file.

13.0 AUTHORIZATIONS

Personnel authorized to enter an exclusion zone at the Saint-Gobain Performance Plastics Sites in North Bennington; Bennington County, Vermont while operations are being conducted must be certified by the OHSO or SHSO. Authorization will involve completion of appropriate training courses and review and sign off of this HASP.

Personnel authorized to perform work on-site are as follows. This list is intended to and will be updated to include other C.T. Male and Barr staff who would be working with the Site.

Personnel	Company	Personnel	Company
Kirk Moline	CT Male	Dan Reilly	CT Male
Jeffrey Marx	CT Male	Daniel King	CT Male
Dan Achtyl	CT Male	Keegan Donovan	CT Male
Steve Bieber	CT Male	Nancy Garry	CT Male
Jon Dippert	CT Male	Cliff Bondi	CT Male
Brittany Winslow	CT Male	Karma Hughes	Barr
Nicole Castagnier	CT Male	Jonathan Carter	Barr
Chris Ormsby	CT Male		

14.0 MEDICAL DATA SHEET

This medical data sheet will be completed by all on-site personnel and will be kept on-site during the duration of the project. This data sheet will accompany any personnel when medical assistance is needed or if transport to hospital facilities is required.

PROJECT: Investigations and Supplemental Investigations conducted at Saint-Gobain Performance Plastics Sites in North Bennington and Bennington, Vermont.

Name _____ Home Telephone _____

Address _____

Emergency Contact, Name and phone number

Drug or Other Allergies (PPE, food) _____

Particular Sensitivities _____

Do You Wear Contact Lenses _____

Provide a Checklist of Previous Illness or Exposure to Hazardous Chemicals

What Medications Are You Presently Using _____


Do You Have Any Physical or Medical Restrictions _____

Are You Qualified to Wear Respirator (Yes or No) _____ (Provide Fit Test Results)

Name, Address, and Telephone Number of Personal Physician:

FIGURE 1

**MAP & DIRECTIONS SHOWING ROUTE TO
SOUTHWESTERN VERMONT MEDICAL CENTER**



1030 Water St

North Bennington, VT 05257

Take VT-67A S/N Bennington Rd to Northside Dr

- ↑ 1. Head south on Water St toward River Rd 6 min (2.8 mi)

- ↑ 2. Continue onto VT-67A S/N Bennington Rd 138 ft

- ↑ 3. Continue onto VT-7A S 2.1 mi

- 📍 4. At the traffic circle, take the 2nd exit and stay on VT-7A S 0.2 mi

- 0.5 mi


Take Benmont Ave and Dewey St to Hospital Dr in Bennington

- ↘ 5. Slight right onto Northside Dr 5 min (1.6 mi)

 - ↑ 6. Continue onto Benmont Ave 0.3 mi

 - ↑ 7. Continue onto Dewey St 0.8 mi

 - ↘ 8. Turn right onto Hospital Dr 0.5 mi
 - 0.1 mi
- i Destination will be on the right



Map data ©2018 Google 1000 ft

108 Northside Dr

Bennington, VT 05201

- ↑ 1. Head southeast on Northside Dr toward Hunt St 0.3 mi

- ↑ 2. Continue onto Benmont Ave 0.8 mi


- ↑ 3. Continue onto Dewey St 0.5 mi

- ↪ 4. Turn right onto Hospital Dr 0.1 mi
i Destination will be on the right

100 Hospital Dr

Bennington, VT 05201

These directions are for planning purposes only. You may find that construction projects, traffic, weather, or other events may cause conditions to differ from the map results, and you should plan your route accordingly. You must obey all signs and notices regarding your route.



Map data ©2018 Google 1 mi

904 Houghton St

North Bennington, VT 05257

- ↑ 1. Head southwest on Houghton St/Lake Paran Rd toward Depot St

[Continue to follow Houghton St](#)

44 s (0.2 mi)

Take Water St and VT-67A S/N Bennington Rd to Northside Dr

- ↶ 2. Turn left onto Main St

453 ft

- ↑ 3. Main St turns right and becomes Water St

1.1 mi

- ↑ 4. Continue onto VT-67A S/N Bennington Rd

2.1 mi

- ↑ 5. Continue onto VT-7A S

0.2 mi

- 📍 6. At the traffic circle, take the 2nd exit and stay on VT-7A S

0.5 mi

Take Benmont Ave and Dewey St to Hospital Dr in Bennington

5 min (1.6 mi)

- ↗ 7. Slight right onto Northside Dr

0.3 mi

- ↑ 8. Continue onto Benmont Ave

0.8 mi

- ↑ 9. Continue onto Dewey St

0.5 mi

- ↘ 10. Turn right onto Hospital Dr

[Destination will be on the right](#)

0.1 mi

APPENDIX A
TRAINING CERTIFICATES

APPENDIX B
MEDICAL DATA SHEETS

EXHIBIT 1

SAFETY DATA SHEETS

SAFETY DATA SHEET

Version 4.9
Revision Date 05/24/2016
Print Date 01/08/2018

1. PRODUCT AND COMPANY IDENTIFICATION**1.1 Product identifiers**

Product name : Perfluorooctanoic acid

Product Number : 171468
Brand : Aldrich

CAS-No. : 335-67-1

1.2 Relevant identified uses of the substance or mixture and uses advised against

Identified uses : Laboratory chemicals, Synthesis of substances

1.3 Details of the supplier of the safety data sheet

Company : Sigma-Aldrich
3050 Spruce Street
SAINT LOUIS MO 63103
USA

Telephone : +1 800-325-5832
Fax : +1 800-325-5052

1.4 Emergency telephone number

Emergency Phone # : +1-703-527-3887 (CHEMTREC)

2. HAZARDS IDENTIFICATION**2.1 Classification of the substance or mixture****GHS Classification in accordance with 29 CFR 1910 (OSHA HCS)**

Acute toxicity, Oral (Category 4), H302
Acute toxicity, Inhalation (Category 4), H332
Serious eye damage (Category 1), H318
Carcinogenicity (Category 2), H351
Reproductive toxicity (Category 1B), H360
Effects on or via lactation, H362
Specific target organ toxicity - repeated exposure (Category 1), Liver, H372

For the full text of the H-Statements mentioned in this Section, see Section 16.

2.2 GHS Label elements, including precautionary statements

Pictogram



Signal word

Danger

Hazard statement(s)

H302 + H332

Harmful if swallowed or if inhaled

H318

Causes serious eye damage.

H351

Suspected of causing cancer.

H360

May damage fertility or the unborn child.

H362

May cause harm to breast-fed children.

H372

Causes damage to organs (Liver) through prolonged or repeated exposure.

Precautionary statement(s)	
P201	Obtain special instructions before use.
P202	Do not handle until all safety precautions have been read and understood.
P260	Do not breathe dust/ fume/ gas/ mist/ vapours/ spray.
P263	Avoid contact during pregnancy/ while nursing.
P264	Wash skin thoroughly after handling.
P270	Do not eat, drink or smoke when using this product.
P271	Use only outdoors or in a well-ventilated area.
P280	Wear protective gloves/ protective clothing/ eye protection/ face protection.
P301 + P312 + P330	IF SWALLOWED: Call a POISON CENTER/doctor if you feel unwell. Rinse mouth.
P304 + P340 + P312	IF INHALED: Remove person to fresh air and keep comfortable for breathing. Call a POISON CENTER/doctor if you feel unwell.
P305 + P351 + P338 + P310	IF IN EYES: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing. Immediately call a POISON CENTER/doctor.
P308 + P313	IF exposed or concerned: Get medical advice/ attention.
P405	Store locked up.
P501	Dispose of contents/ container to an approved waste disposal plant.

2.3 Hazards not otherwise classified (HNOC) or not covered by GHS - none

3. COMPOSITION/INFORMATION ON INGREDIENTS

3.1 Substances

Synonyms : Pentadecafluorooctanoic acid
Perfluorocaprylic acid
Perfluorooctanoic acid

Formula : C₈HF₁₅O₂
Molecular weight : 414.07 g/mol
CAS-No. : 335-67-1
EC-No. : 206-397-9

Hazardous components

Component	Classification	Concentration
Pentadecafluorooctanoic acid Included in the Candidate List of Substances of Very High Concern (SVHC) according to Regulation (EC) No. 1907/2006 (REACH)		
	Acute Tox. 4; Eye Dam. 1; Carc. 2; Repr. 1B; Lact. ; STOT RE 1; H302 + H332, H318, H351, H360, H362, H372	<= 100 %

For the full text of the H-Statements mentioned in this Section, see Section 16.

4. FIRST AID MEASURES

4.1 Description of first aid measures

General advice

Move out of dangerous area. Consult a physician. Show this safety data sheet to the doctor in attendance.

If inhaled

If breathed in, move person into fresh air. If not breathing, give artificial respiration. Consult a physician.

In case of skin contact

Wash off with soap and plenty of water. Take victim immediately to hospital. Consult a physician.

In case of eye contact

Continue rinsing eyes during transport to hospital. Rinse thoroughly with plenty of water for at least 15 minutes and consult a physician.

If swallowed

Never give anything by mouth to an unconscious person. Rinse mouth with water. Consult a physician.

4.2 Most important symptoms and effects, both acute and delayed

The most important known symptoms and effects are described in the labelling (see section 2.2) and/or in section 11

4.3 Indication of any immediate medical attention and special treatment needed

No data available

5. FIREFIGHTING MEASURES**5.1 Extinguishing media****Suitable extinguishing media**

Use water spray, alcohol-resistant foam, dry chemical or carbon dioxide.

5.2 Special hazards arising from the substance or mixture

No data available

5.3 Advice for firefighters

Wear self-contained breathing apparatus for firefighting if necessary.

5.4 Further information

No data available

6. ACCIDENTAL RELEASE MEASURES**6.1 Personal precautions, protective equipment and emergency procedures**

Use personal protective equipment. Avoid dust formation. Avoid breathing vapours, mist or gas. Ensure adequate ventilation. Evacuate personnel to safe areas. Avoid breathing dust.

For personal protection see section 8.

6.2 Environmental precautions

Prevent further leakage or spillage if safe to do so. Do not let product enter drains.

6.3 Methods and materials for containment and cleaning up

Pick up and arrange disposal without creating dust. Sweep up and shovel. Keep in suitable, closed containers for disposal.

6.4 Reference to other sections

For disposal see section 13.

7. HANDLING AND STORAGE**7.1 Precautions for safe handling**

Avoid contact with skin and eyes. Avoid formation of dust and aerosols. Further processing of solid materials may result in the formation of combustible dusts. The potential for combustible dust formation should be taken into consideration before additional processing occurs.

Provide appropriate exhaust ventilation at places where dust is formed.

For precautions see section 2.2.

7.2 Conditions for safe storage, including any incompatibilities

Keep container tightly closed in a dry and well-ventilated place.

Storage class (TRGS 510): Non-combustible, acute toxic Cat.3 / toxic hazardous materials or hazardous materials causing chronic effects

7.3 Specific end use(s)

Apart from the uses mentioned in section 1.2 no other specific uses are stipulated

8. EXPOSURE CONTROLS/PERSONAL PROTECTION**8.1 Control parameters****Components with workplace control parameters**

Contains no substances with occupational exposure limit values.

8.2 Exposure controls

Appropriate engineering controls

Handle in accordance with good industrial hygiene and safety practice. Wash hands before breaks and at the end of workday.

Personal protective equipment

Eye/face protection

Face shield and safety glasses Use equipment for eye protection tested and approved under appropriate government standards such as NIOSH (US) or EN 166(EU).

Skin protection

Handle with gloves. Gloves must be inspected prior to use. Use proper glove removal technique (without touching glove's outer surface) to avoid skin contact with this product. Dispose of contaminated gloves after use in accordance with applicable laws and good laboratory practices. Wash and dry hands.

Full contact

Material: Nitrile rubber

Minimum layer thickness: 0.11 mm

Break through time: > 480 min

Material tested: Dermatril® (KCL 740 / Aldrich Z677272, Size M)

Splash contact

Material: Nitrile rubber

Minimum layer thickness: 0.11 mm

Break through time: > 480 min

Material tested: Dermatril® (KCL 740 / Aldrich Z677272, Size M)

data source: KCL GmbH, D-36124 Eichenzell, phone +49 (0)6659 87300, e-mail sales@kcl.de, test method: EN374

If used in solution, or mixed with other substances, and under conditions which differ from EN 374, contact the supplier of the CE approved gloves. This recommendation is advisory only and must be evaluated by an industrial hygienist and safety officer familiar with the specific situation of anticipated use by our customers. It should not be construed as offering an approval for any specific use scenario.

Body Protection

Complete suit protecting against chemicals, The type of protective equipment must be selected according to the concentration and amount of the dangerous substance at the specific workplace.

Respiratory protection

Where risk assessment shows air-purifying respirators are appropriate use a full-face particle respirator type N100 (US) or type P3 (EN 143) respirator cartridges as a backup to engineering controls. If the respirator is the sole means of protection, use a full-face supplied air respirator. Use respirators and components tested and approved under appropriate government standards such as NIOSH (US) or CEN (EU).

Control of environmental exposure

Prevent further leakage or spillage if safe to do so. Do not let product enter drains.

9. PHYSICAL AND CHEMICAL PROPERTIES

9.1 Information on basic physical and chemical properties

- | | |
|--|---|
| a) Appearance | Form: flakes
Colour: colourless |
| b) Odour | No data available |
| c) Odour Threshold | No data available |
| d) pH | 2.6 at 1 g/l |
| e) Melting point/freezing point | Melting point/range: 55 - 56 °C (131 - 133 °F) - lit. |
| f) Initial boiling point and boiling range | 189 °C (372 °F) at 981 hPa (736 mmHg) - lit. |
| g) Flash point | No data available |

h)	Evaporation rate	No data available
i)	Flammability (solid, gas)	No data available
j)	Upper/lower flammability or explosive limits	No data available
k)	Vapour pressure	0.69 hPa (0.52 mmHg) at 25 °C (77 °F)
l)	Vapour density	No data available
m)	Relative density	0.900 g/cm ³
n)	Water solubility	No data available
o)	Partition coefficient: n-octanol/water	No data available
p)	Auto-ignition temperature	No data available
q)	Decomposition temperature	No data available
r)	Viscosity	No data available
s)	Explosive properties	No data available
t)	Oxidizing properties	No data available

9.2 Other safety information

No data available

10. STABILITY AND REACTIVITY

10.1 Reactivity

No data available

10.2 Chemical stability

Stable under recommended storage conditions.

10.3 Possibility of hazardous reactions

No data available

10.4 Conditions to avoid

No data available

10.5 Incompatible materials

Bases, Oxidizing agents, Reducing agents

10.6 Hazardous decomposition products

Hazardous decomposition products formed under fire conditions. - Carbon oxides, Hydrogen fluoride

Other decomposition products - No data available

In the event of fire: see section 5

11. TOXICOLOGICAL INFORMATION

11.1 Information on toxicological effects

Acute toxicity

Inhalation: No data available

Dermal: No data available

LD50 Intraperitoneal - Rat - 189 mg/kg

Skin corrosion/irritation

No data available

Serious eye damage/eye irritation

No data available

Respiratory or skin sensitisation

No data available

Germ cell mutagenicity

Rat
DNA damage

Rat
DNA damage

Carcinogenicity

Suspected human carcinogens

IARC: 2B - Group 2B: Possibly carcinogenic to humans (Pentadecafluorooctanoic acid)

NTP: No component of this product present at levels greater than or equal to 0.1% is identified as a known or anticipated carcinogen by NTP.

OSHA: No component of this product present at levels greater than or equal to 0.1% is identified as a carcinogen or potential carcinogen by OSHA.

Reproductive toxicity

Effects on or via lactation

Presumed human reproductive toxicant

No data available

Specific target organ toxicity - single exposure

No data available

Specific target organ toxicity - repeated exposure

Causes damage to organs through prolonged or repeated exposure. - Liver

Aspiration hazard

No data available

Additional Information

RTECS: RH0781000

Cough, Shortness of breath, Headache, Nausea, Vomiting

Stomach - Irregularities - Based on Human Evidence

Stomach - Irregularities - Based on Human Evidence

12. ECOLOGICAL INFORMATION**12.1 Toxicity**

No data available

12.2 Persistence and degradability

No data available

12.3 Bioaccumulative potential

No data available

12.4 Mobility in soil

No data available

12.5 Results of PBT and vPvB assessment

PBT/vPvB assessment not available as chemical safety assessment not required/not conducted

12.6 Other adverse effects

No data available

13. DISPOSAL CONSIDERATIONS

13.1 Waste treatment methods

Product

Offer surplus and non-recyclable solutions to a licensed disposal company. Contact a licensed professional waste disposal service to dispose of this material. Dissolve or mix the material with a combustible solvent and burn in a chemical incinerator equipped with an afterburner and scrubber.

Contaminated packaging

Dispose of as unused product.

14. TRANSPORT INFORMATION

DOT (US)

UN number: 3261 Class: 8 Packing group: III
Proper shipping name: Corrosive solid, acidic, organic, n.o.s. (Pentadecafluorooctanoic acid)
Reportable Quantity (RQ):

Poison Inhalation Hazard: No

IMDG

UN number: 3261 Class: 8 Packing group: III EMS-No: F-A, S-B
Proper shipping name: CORROSIVE SOLID, ACIDIC, ORGANIC, N.O.S. (Pentadecafluorooctanoic acid)

IATA

UN number: 3261 Class: 8 Packing group: III
Proper shipping name: Corrosive solid, acidic, organic, n.o.s. (Pentadecafluorooctanoic acid)

15. REGULATORY INFORMATION

SARA 302 Components

No chemicals in this material are subject to the reporting requirements of SARA Title III, Section 302.

SARA 313 Components

This material does not contain any chemical components with known CAS numbers that exceed the threshold (De Minimis) reporting levels established by SARA Title III, Section 313.

SARA 311/312 Hazards

Acute Health Hazard, Chronic Health Hazard

Massachusetts Right To Know Components

No components are subject to the Massachusetts Right to Know Act.

Pennsylvania Right To Know Components

	CAS-No.	Revision Date
Pentadecafluorooctanoic acid	335-67-1	

New Jersey Right To Know Components

	CAS-No.	Revision Date
Pentadecafluorooctanoic acid	335-67-1	

California Prop. 65 Components

This product does not contain any chemicals known to State of California to cause cancer, birth defects, or any other reproductive harm.

16. OTHER INFORMATION

Full text of H-Statements referred to under sections 2 and 3.

Acute Tox.	Acute toxicity
Carc.	Carcinogenicity
Eye Dam.	Serious eye damage

H302	Harmful if swallowed.
H302 + H332	Harmful if swallowed or if inhaled
H318	Causes serious eye damage.
H332	Harmful if inhaled.
H351	Suspected of causing cancer.
H360	May damage fertility or the unborn child.
H362	May cause harm to breast-fed children.
H372	Causes damage to organs through prolonged or repeated exposure.

HMIS Rating

Health hazard:	3
Chronic Health Hazard:	*
Flammability:	0
Physical Hazard	0

NFPA Rating

Health hazard:	3
Fire Hazard:	0
Reactivity Hazard:	0

Further information

Copyright 2016 Sigma-Aldrich Co. LLC. License granted to make unlimited paper copies for internal use only. The above information is believed to be correct but does not purport to be all inclusive and shall be used only as a guide. The information in this document is based on the present state of our knowledge and is applicable to the product with regard to appropriate safety precautions. It does not represent any guarantee of the properties of the product. Sigma-Aldrich Corporation and its Affiliates shall not be held liable for any damage resulting from handling or from contact with the above product. See www.sigma-aldrich.com and/or the reverse side of invoice or packing slip for additional terms and conditions of sale.

Preparation Information

Sigma-Aldrich Corporation
Product Safety – Americas Region
1-800-521-8956

Version: 4.9

Revision Date: 05/24/2016

Print Date: 01/08/2018

SECTION 1: Identification

1.1. Identification

Product form	: Substance
Substance name	: Perfluorooctanesulfonic acid
CAS No	: 1763-23-1
Product code	: 6164-3-08
Formula	: C ₈ HF ₁₇ O ₃ S
Synonyms	: 1,1,2,2,3,3,4,4,5,5,6,6,7,7,8,8,8-Heptafluorooctane-1-sulfonic acid
Other means of identification	: MFCD00042454

1.2. Relevant identified uses of the substance or mixture and uses advised against

Use of the substance/mixture	: Laboratory chemicals Manufacture of substances Scientific research and development
------------------------------	--

1.3. Details of the supplier of the safety data sheet

SynQuest Laboratories, Inc.
P.O. Box 309
Alachua, FL 32615 - United States of America
T (386) 462-0788 - F (386) 462-7097
info@synquestlabs.com - www.synquestlabs.com

1.4. Emergency telephone number

Emergency number : (844) 523-4086 (3E Company - Account 10069)

SECTION 2: Hazard(s) identification

2.1. Classification of the substance or mixture

Classification (GHS-US)

Acute Tox. 4 (Oral)	H302 - Harmful if swallowed
Skin Corr. 1B	H314 - Causes severe skin burns and eye damage
Eye Dam. 1	H318 - Causes serious eye damage
STOT SE 3	H335 - May cause respiratory irritation

Full text of H-phrases: see section 16

2.2. Label elements

GHS-US labeling

Hazard pictograms (GHS-US) :



GHS05

GHS07

Signal word (GHS-US) :

Danger

Hazard statements (GHS-US) :

H302 - Harmful if swallowed
H314 - Causes severe skin burns and eye damage
H335 - May cause respiratory irritation

Precautionary statements (GHS-US) :

P260 - Do not breathe dust, mist, spray
P264 - Wash skin thoroughly after handling
P270 - Do not eat, drink or smoke when using this product
P271 - Use only outdoors or in a well-ventilated area
P280 - Wear protective gloves/protective clothing/eye protection/face protection
P301+P312 - If swallowed: Call a POISON CENTER or doctor/ physician if you feel unwell
P301+P330+P331 - If swallowed: rinse mouth. Do NOT induce vomiting
P303+P361+P353 - If on skin (or hair): Take off immediately all contaminated clothing. Rinse skin with water/shower
P304+P340 - If inhaled: Remove person to fresh air and keep comfortable for breathing
P305+P351+P338 - If in eyes: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing
P310 - Immediately call a POISON CENTER or doctor/ physician
P321 - Specific treatment (see supplemental first aid instructions on this label)
P330 - Rinse mouth

Perfluorooctanesulfonic acid

Safety Data Sheet

according to Federal Register / Vol. 77, No. 58 / Monday, March 26, 2012 / Rules and Regulations

P363 - Wash contaminated clothing before reuse
P403+P233 - Store in a well-ventilated place. Keep container tightly closed
P405 - Store locked up
P501 - Dispose of contents/container to an approved waste disposal plant

2.3. Other hazards

No additional information available

2.4. Unknown acute toxicity (GHS US)

Not applicable

SECTION 3: Composition/information on ingredients

3.1. Substance

Substance type : Mono-constituent

Name	Product identifier	%	Classification (GHS-US)
Perfluorooctanesulfonic acid (Main constituent)	(CAS No) 1763-23-1	<= 100	Acute Tox. 4 (Oral), H302 Skin Corr. 1B, H314 Eye Dam. 1, H318 STOT SE 3, H335

Full text of H-phrases: see section 16

3.2. Mixture

Not applicable

SECTION 4: First aid measures

4.1. Description of first aid measures

First-aid measures general : In case of accident or if you feel unwell, seek medical advice immediately (show the label where possible). Move the affected personnel away from the contaminated area.

First-aid measures after inhalation : Remove person to fresh air and keep comfortable for breathing. If not breathing, give artificial respiration. Get immediate medical advice/attention.

First-aid measures after skin contact : Wash with plenty of soap and water. Remove contaminated clothing and shoes. Get immediate medical advice/attention.

First-aid measures after eye contact : Immediately flush eyes thoroughly with water for at least 15 minutes. Remove contact lenses, if present and easy to do. Continue rinsing. Get immediate medical advice/attention.

First-aid measures after ingestion : Do NOT induce vomiting. Never give anything by mouth to an unconscious person. Rinse mouth out with water. Get immediate medical advice/attention.

4.2. Most important symptoms and effects, both acute and delayed

Symptoms/injuries : The most important known symptoms and effects are described in the labelling (see section 2.2) and/or in section 11.

Symptoms/injuries after inhalation : Material is destructive to tissue of the mucous membranes and upper respiratory tract. Cough, shortness of breath, headache, nausea.

4.3. Indication of any immediate medical attention and special treatment needed

Treat symptomatically.

SECTION 5: Firefighting measures

5.1. Extinguishing media

Suitable extinguishing media : Alcohol resistant foam. Carbon dioxide. Dry powder. Water spray. Use extinguishing media appropriate for surrounding fire.

5.2. Special hazards arising from the substance or mixture

Fire hazard : Thermal decomposition generates: Carbon oxides. Hydrogen fluoride. Sulfur oxides.

5.3. Advice for firefighters

Firefighting instructions : In case of fire: Evacuate area.

Protection during firefighting : Wear gas tight chemically protective clothing in combination with self contained breathing apparatus. For further information refer to section 8: "Exposure controls/personal protection".

SECTION 6: Accidental release measures

6.1. Personal precautions, protective equipment and emergency procedures

General measures : Evacuate unnecessary personnel. Ensure adequate air ventilation. Do not breathe dust.

6.1.1. For non-emergency personnel

Emergency procedures : Only qualified personnel equipped with suitable protective equipment may intervene.

Perfluorooctanesulfonic acid

Safety Data Sheet

according to Federal Register / Vol. 77, No. 58 / Monday, March 26, 2012 / Rules and Regulations

6.1.2. For emergency responders

Protective equipment : Do not attempt to take action without suitable protective equipment. For further information refer to section 8: "Exposure controls/personal protection".

6.2. Environmental precautions

Avoid release to the environment. Notify authorities if product enters sewers or public waters.

6.3. Methods and material for containment and cleaning up

For containment : Stop leak if safe to do so.
Methods for cleaning up : Sweep or shovel spills into appropriate container for disposal. Minimize generation of dust.
Other information : For disposal of solid materials or residues refer to section 13 : "Disposal considerations".

6.4. Reference to other sections

No additional information available

SECTION 7: Handling and storage

7.1. Precautions for safe handling

Precautions for safe handling : Do not handle until all safety precautions have been read and understood. Ensure good ventilation of the work station. Do not breathe dust, mist, spray. Wear personal protective equipment. Avoid contact with skin and eyes.
Hygiene measures : Handle in accordance with good industrial hygiene and safety procedures. Do not eat, drink or smoke when using this product. Always wash hands after handling the product.

7.2. Conditions for safe storage, including any incompatibilities

Technical measures : Comply with applicable regulations.
Storage conditions : Keep container closed when not in use. Hygroscopic. Keep contents under inert gas.
Incompatible materials : Refer to Section 10 on Incompatible Materials.
Storage area : Store in dry, cool, well-ventilated area.

SECTION 8: Exposure controls/personal protection

8.1. Control parameters

No additional information available

8.2. Exposure controls

Appropriate engineering controls : Ensure good ventilation of the work station. Emergency eye wash fountains and safety showers should be available in the immediate vicinity of any potential exposure.
Hand protection : Protective gloves. 29 CFR 1910.138: Hand Protection.
Eye protection : Chemical goggles or safety glasses. Face shield. 29 CFR 1910.133: Eye and Face Protection.
Skin and body protection : Wear suitable protective clothing.
Respiratory protection : In case of inadequate ventilation wear respiratory protection. 29 CFR 1910.134: Respiratory Protection.
Other information : Safety shoes. 29 CFR 1910.136: Foot Protection.

SECTION 9: Physical and chemical properties

9.1. Information on basic physical and chemical properties

Physical state : Solid
Color : No data available
Odor : No data available
Odor threshold : No data available
pH : No data available
Melting point : No data available
Freezing point : No data available
Boiling point : 145 °C (@ 10 mm Hg)
Flash point : No data available
Relative evaporation rate (butyl acetate=1) : No data available
Flammability (solid, gas) : No data available
Explosion limits : No data available
Explosive properties : No data available

Perfluorooctanesulfonic acid

Safety Data Sheet

according to Federal Register / Vol. 77, No. 58 / Monday, March 26, 2012 / Rules and Regulations

Oxidizing properties	: No data available
Vapor pressure	: No data available
Relative density	: 1.25 (@ 25 °C)
Relative vapor density at 20 °C	: No data available
Molecular mass	: 500.13 g/mol
Solubility	: No data available
Log Pow	: No data available
Auto-ignition temperature	: No data available
Decomposition temperature	: No data available
Viscosity	: No data available
Viscosity, kinematic	: No data available
Viscosity, dynamic	: No data available

9.2. Other information

No additional information available

SECTION 10: Stability and reactivity

10.1. Reactivity

No additional information available

10.2. Chemical stability

The product is stable at normal handling and storage conditions.

10.3. Possibility of hazardous reactions

No additional information available

10.4. Conditions to avoid

Keep away from heat, sparks and flame.

10.5. Incompatible materials

Strong bases. Strong oxidizing agents.

10.6. Hazardous decomposition products

Under normal conditions of storage and use, hazardous decomposition products should not be produced. Hazardous decomposition products in case of fire, see Section 5.

SECTION 11: Toxicological information

11.1. Information on toxicological effects

Acute toxicity	: Oral: Harmful if swallowed.
Skin corrosion/irritation	: Causes severe skin burns and eye damage.
Serious eye damage/irritation	: Causes serious eye damage.
Respiratory or skin sensitization	: Not classified
Germ cell mutagenicity	: Not classified
Carcinogenicity	: Not classified
Reproductive toxicity	: Not classified
Specific target organ toxicity (single exposure)	: May cause respiratory irritation.
Specific target organ toxicity (repeated exposure)	: Not classified
Aspiration hazard	: Not classified
Symptoms/injuries after inhalation	: Material is destructive to tissue of the mucuous membranes and upper respiratory tract. Cough, shortness of breath, headache, nausea.

SECTION 12: Ecological information

12.1. Toxicity

No additional information available

12.2. Persistence and degradability

No additional information available

Perfluorooctanesulfonic acid

Safety Data Sheet

according to Federal Register / Vol. 77, No. 58 / Monday, March 26, 2012 / Rules and Regulations

12.3. Bioaccumulative potential

No additional information available

12.4. Mobility in soil

No additional information available

12.5. Other adverse effects

No additional information available

SECTION 13: Disposal considerations

13.1. Waste treatment methods

- Waste treatment methods : Remove to an authorized incinerator equipped with an afterburner and a flue gas scrubber.
Waste disposal recommendations : Dispose of contents/container in accordance with licensed collector's sorting instructions.
Additional information : Recycle the material as far as possible.

SECTION 14: Transport information

Department of Transportation (DOT)

In accordance with DOT

Transport document description : UN3261 Corrosive solid, acidic, organic, n.o.s., 8, II

UN-No.(DOT) : UN3261

Proper Shipping Name (DOT) : Corrosive solid, acidic, organic, n.o.s.

Transport hazard class(es) (DOT) : 8 - Class 8 - Corrosive material 49 CFR 173.136

Hazard labels (DOT) : 8 - Corrosive



Packing group (DOT) : II - Medium Danger

DOT Packaging Non Bulk (49 CFR 173.xxx) : 212

DOT Packaging Bulk (49 CFR 173.xxx) : 240

DOT Symbols : G - Identifies PSN requiring a technical name

DOT Special Provisions (49 CFR 172.102) : IB8 - Authorized IBCs: Metal (11A, 11B, 11N, 21A, 21B, 21N, 31A, 31B and 31N); Rigid plastics (11H1, 11H2, 21H1, 21H2, 31H1 and 31H2); Composite (11HZ1, 11HZ2, 21HZ1, 21HZ2, 31HZ1 and 31HZ2); Fiberboard (11G); Wooden (11C, 11D and 11F); Flexible (13H1, 13H2, 13H3, 13H4, 13H5, 13L1, 13L2, 13L3, 13L4, 13M1 or 13M2).
IP2 - When IBCs other than metal or rigid plastics IBCs are used, they must be offered for transportation in a closed freight container or a closed transport vehicle.
IP4 - Flexible, fiberboard or wooden IBCs must be sift-proof and water-resistant or be fitted with a sift-proof and water-resistant liner.
T3 - 2.65 178.274(d)(2) Normal..... 178.275(d)(2)
TP33 - The portable tank instruction assigned for this substance applies for granular and powdered solids and for solids which are filled and discharged at temperatures above their melting point which are cooled and transported as a solid mass. Solid substances transported or offered for transport above their melting point are authorized for transportation in portable tanks conforming to the provisions of portable tank instruction T4 for solid substances of packing group III or T7 for solid substances of packing group II, unless a tank with more stringent requirements for minimum shell thickness, maximum allowable working pressure, pressure-relief devices or bottom outlets are assigned in which case the more stringent tank instruction and special provisions shall apply. Filling limits must be in accordance with portable tank special provision TP3. Solids meeting the definition of an elevated temperature material must be transported in accordance with the applicable requirements of this subchapter.

DOT Packaging Exceptions (49 CFR 173.xxx) : 154

DOT Quantity Limitations Passenger aircraft/rail (49 CFR 173.27) : 15 kg

DOT Quantity Limitations Cargo aircraft only (49 CFR 175.75) : 50 kg

Perfluorooctanesulfonic acid

Safety Data Sheet

according to Federal Register / Vol. 77, No. 58 / Monday, March 26, 2012 / Rules and Regulations

DOT Vessel Stowage Location	: B - (i) The material may be stowed "on deck" or "under deck" on a cargo vessel and on a passenger vessel carrying a number of passengers limited to not more than the larger of 25 passengers, or one passenger per each 3 m of overall vessel length; and (ii) "On deck only" on passenger vessels in which the number of passengers specified in paragraph (k)(2)(i) of this section is exceeded.
Other information	: No supplementary information available.

TDG

No additional information available

Transport by sea

UN-No. (IMDG)	: 3261
Proper Shipping Name (IMDG)	: CORROSIVE SOLID, ACIDIC, ORGANIC, N.O.S.
Class (IMDG)	: 8 - Corrosive substances
Packing group (IMDG)	: II - substances presenting medium danger

Air transport

UN-No. (IATA)	: 3261
Proper Shipping Name (IATA)	: Corrosive solid, acidic, organic, n.o.s.
Class (IATA)	: 8 - Corrosives
Packing group (IATA)	: II - Medium Danger

SECTION 15: Regulatory information

15.1. US Federal regulations

Perfluorooctanesulfonic acid (1763-23-1)

Listed on the United States TSCA (Toxic Substances Control Act) inventory

EPA TSCA Regulatory Flag	S - S - indicates a substance that is identified in a proposed or final Significant New Uses Rule.
--------------------------	--

All components of this product are listed, or excluded from listing, on the United States Environmental Protection Agency Toxic Substances Control Act (TSCA) inventory

This product or mixture does not contain a toxic chemical or chemicals in excess of the applicable de minimis concentration as specified in 40 CFR §372.38(a) subject to the reporting requirements of section 313 of Title III of the Superfund Amendments and Reauthorization Act of 1986 and 40 CFR Part 372.

15.2. International regulations

CANADA

Perfluorooctanesulfonic acid (1763-23-1)

Listed on the Canadian NDSL (Non-Domestic Substances List)

EU-Regulations

No additional information available

National regulations

Perfluorooctanesulfonic acid (1763-23-1)

Listed on IECSC (Inventory of Existing Chemical Substances Produced or Imported in China)
Listed on the Japanese ENCS (Existing & New Chemical Substances) inventory
Japanese Pollutant Release and Transfer Register Law (PRTR Law)
Listed on INSQ (Mexican national Inventory of Chemical Substances)

15.3. US State regulations

California Proposition 65 - This product does not contain any substances known to the state of California to cause cancer and/or reproductive harm

SECTION 16: Other information

Perfluorooctanesulfonic acid

Safety Data Sheet

according to Federal Register / Vol. 77, No. 58 / Monday, March 26, 2012 / Rules and Regulations

Full text of H-phrases:

Acute Tox. 4 (Oral)	Acute toxicity (oral) Category 4
Eye Dam. 1	Serious eye damage/eye irritation Category 1
Skin Corr. 1B	Skin corrosion/irritation Category 1B
STOT SE 3	Specific target organ toxicity (single exposure) Category 3
H302	Harmful if swallowed
H314	Causes severe skin burns and eye damage
H318	Causes serious eye damage
H335	May cause respiratory irritation

NFPA health hazard


: 3 - Short exposure could cause serious temporary or residual injury even though prompt medical attention was given.

NFPA fire hazard

: 0 - Materials that will not burn.

NFPA reactivity

: 0 - Normally stable, even under fire exposure conditions, and are not reactive with water.



HMIS III Rating

Health : 3 Serious Hazard - Major injury likely unless prompt action is taken and medical treatment is given

Flammability : 0 Minimal Hazard - Materials that will not burn

Physical : 0 Minimal Hazard - Materials that are normally stable, even under fire conditions, and will NOT react with water, polymerize, decompose, condense, or self-react. Non-Explosives.

SDS US (GHS HazCom 2012)

The above information is believed to be correct but does not purport to be all inclusive and shall be used only as a guide. The information in this document is based on the present state of our knowledge and is offered solely for your consideration, investigation, and verification. It does not represent any guarantee of the properties of the product nor that the hazard precautions or procedures described are the only ones which exist. SynQuest shall not be held liable or any damage resulting from handling or from contact with the above product.