



Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	4,810.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	572.0 667.0
	Erosion Height (ft.):	2.0 2.0
	Revetment Type:	Rip-Rap None
	Revetment length:	883.0
3.2	<u>Buffer Less Than 25 ft.</u>	
3.3	<u>Riparian Corridor</u>	
	Mass Failures:	Multiple
	Average Height (ft.):	20.0
	Gullies:	None
	Average Height (ft.):	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	1
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M02 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	100.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	260.0	280.0
	Erosion Height (ft.):	4.0	4.0
	Revetment Type:	Rip-Rap	None
	Revetment length:	60.0	
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M03 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	396.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	697.0	818.0
	Erosion Height (ft.):	5.0	5.0
	Revetment Type:	Rip-Rap	None
	Revetment length:	198.0	
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	Multiple	
	Average Height (ft.):	20.0	
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	1
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	4
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	Yes	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length:	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):	0.0	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M03 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	600.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	30.0
	Erosion Height (ft.):	0.0	3.0
	Revetment Type:	None	None
	Revetment length:	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):	0.0	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M03 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	20.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	26.0	93.0
	Erosion Height (ft.):	5.0	5.0
	Revetment Type:	None	None
	Revetment length:	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):	0.0	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Keyer Brook

SGAT Version: 3

Reach: **M02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	100.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	75.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	65.0	30.0
	Erosion Height (ft.):	4.0	4.0
	Revetment Type:	Rip-Rap	None
	Revetment length:	271.0	
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	One	
	Average Height (ft.):	20.0	
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None