



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
April, 08 2026

Phase 2 - FIT - Legacy Data Report

Smith Creek

SGAT Version: **4.56**

Reach: **M01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	196.6	391.8
	Erosion Height (ft.):	3.0	3.1
	Revetment Type:	Hard Bank	Hard Bank
	Revetment length	33.3	74.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	182.09	57.12
	Average Height (ft.):	16.7	16.5
	Mass Failures:	Multiple	
	Average Heigh (ft.):	14.9	
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	16
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	1
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
April, 08 2026

Phase 2 - FIT - Legacy Data Report

Smith Creek

SGAT Version: **4.56**

Reach: **M02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	757.2 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	462.1 285.1
	Erosion Height (ft.):	3.3 3.0
	Revetment Type:	None None
	Revetment length	0.0 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	68.9 63.52
	Average Height (ft.):	8.0 8.8
	Mass Failures:	Multiple
	Average Heigh (ft.):	8.0
	Gullies:	One
	Number of Gullies	1
	Total Length of Gullies (ft.):	180.0
	Average Height of Gullies	8.0

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	7
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 2
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
April, 08 2026

Phase 2 - FIT - Legacy Data Report

Smith Creek

SGAT Version: **4.56**

Reach: **M02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	757.2	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	462.1	285.1
	Erosion Height (ft.):	3.3	3.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	68.9	63.52
	Average Height (ft.):	8.0	8.8
	Mass Failures:	Multiple	
	Average Heigh (ft.):	8.0	
	Gullies:	One	
	Number of Gullies	1	
	Total Length of Gullies (ft.):	180.0	
	Average Height of Gullies	8.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	7
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 3
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None