



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M103 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,656.6</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>48.1</b> <b>55.7</b>
	Erosion Height (ft.):	<b>3.8</b> <b>2.5</b>
	Revetment Type:	<b>Multiple</b> <b>Multiple</b>
	Revetment length	<b>488.7</b> <b>448.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>177</b> <b>127</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>63.15601</b>
	Average Height (ft.):	<b>60.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>60.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>4</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>396.2</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
April, 08 2026

## Phase 2 - FIT - Legacy Data Report

## Dishmill Brook

SGAT Version: **4.56**

Reach: **M103 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,656.6</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>48.1</b> <b>55.7</b>
	Erosion Height (ft.):	<b>3.8</b> <b>2.5</b>
	Revetment Type:	<b>Multiple</b> <b>Multiple</b>
	Revetment length	<b>488.7</b> <b>448.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>177</b> <b>127</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>63.15601</b>
	Average Height (ft.):	<b>60.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>60.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>1</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>396.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M105 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>775.8</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>140.0</b> <b>176.2</b>
	Erosion Height (ft.):	<b>3.0</b> <b>4.1</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>4.6</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>15</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>31.98973</b> <b>65.44691</b>
	Average Height (ft.):	<b>15.0</b> <b>22.3</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>21.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>9</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>11</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
April, 08 2026

## Phase 2 - FIT - Legacy Data Report

## Dishmill Brook

SGAT Version: **4.56**

Reach: **M104 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>71.6</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>114.6</b> <b>146.8</b>
	Erosion Height (ft.):	<b>3.0</b> <b>2.9</b>
	Revetment Type:	<b>Multiple</b> <b>Hard Bank</b>
	Revetment length	<b>120.5</b> <b>69.2</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>47</b> <b>86</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>40.58984</b>
	Average Height (ft.):	<b>8.6</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>8.5</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>1</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>14</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M101 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>723.9</b>	<b>25.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>197.1</b>	<b>144.8</b>
	Erosion Height (ft.):	<b>3.2</b>	<b>3.5</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>790.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>132</b>	<b>348</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>868.8</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M101 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>267.6</b> <b>381.6</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>206.1</b> <b>504.1</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>112.3</b> <b>64.4</b>
	Erosion Height (ft.):	<b>5.0</b> <b>3.0</b>
	Revetment Type:	<b>Multiple</b> <b>Multiple</b>
	Revetment length	<b>204.7</b> <b>371.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>780</b> <b>365</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>2</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>775.3</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M101 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>267.6</b>	<b>381.6</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>206.1</b>	<b>504.1</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>112.3</b>	<b>64.4</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>3.0</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>204.7</b>	<b>371.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>780</b>	<b>365</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>0</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>2</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>775.3</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M102 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>491.8</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>51.1</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>194.2</b>	<b>328.9</b>
	Erosion Height (ft.):	<b>3.4</b>	<b>3.9</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>343.3</b>	<b>277.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>278</b>	<b>249</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>Multiple</b>	
	Number of Gullies	<b>3</b>	
	Total Length of Gullies (ft.):	<b>23.0</b>	
	Average Height of Gullies	<b>36.7</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>1</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>5</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>504.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M102 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>491.8</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>51.1</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>194.2</b>	<b>328.9</b>
	Erosion Height (ft.):	<b>3.4</b>	<b>3.9</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>343.3</b>	<b>277.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>278</b>	<b>249</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>Multiple</b>	
	Number of Gullies	<b>3</b>	
	Total Length of Gullies (ft.):	<b>23.0</b>	
	Average Height of Gullies	<b>36.7</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>0</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>5</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>504.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: T1.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>65.7</b>	<b>116.0</b>
	Erosion Height (ft.):	<b>1.0</b>	<b>1.9</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>63.7</b>	<b>90.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>4</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>235.9</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M102 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>99.3</b> <b>143.7</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>49.6</b> <b>39.1</b>
	Erosion Height (ft.):	<b>5.3</b> <b>4.0</b>
	Revetment Type:	<b>Multiple</b> <b>Multiple</b>
	Revetment length	<b>360.1</b> <b>401.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>349</b> <b>151</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>17.41981</b>
	Average Height (ft.):	<b>8.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>8.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>0</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>2</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M105 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>47.3</b> <b>365.8</b>
	Erosion Height (ft.):	<b>16.4</b> <b>4.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>26.4</b> <b>8.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>60</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>47.10736</b> <b>47.68135</b>
	Average Height (ft.):	<b>16.5</b> <b>28.9</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>19.5</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>Small Bypass</b>
	Use:	<b>Recreation</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>9</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>