



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M104 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	71.6 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	114.6 146.8
	Erosion Height (ft.):	3.0 2.9
	Revetment Type:	Multiple Hard Bank
	Revetment length	120.5 69.2
3.2	<u>Buffer Less Than 25 ft.</u>	47 86
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	40.58984
	Average Height (ft.):	8.6
	Mass Failures:	Multiple
	Average Heigh (ft.):	8.5
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 1	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	5
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	14
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M101 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	723.9	25.3
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	197.1	144.8
	Erosion Height (ft.):	3.2	3.5
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	790.4
3.2	<u>Buffer Less Than 25 ft.</u>	132	348
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	868.8
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M101 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	267.6	381.6
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	206.1	504.1
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	112.3	64.4
	Erosion Height (ft.):	5.0	3.0
	Revetment Type:	Multiple	Multiple
	Revetment length	204.7	371.6
3.2	<u>Buffer Less Than 25 ft.</u>	780	365
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 2	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	775.3
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M101 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	267.6	381.6
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	206.1	504.1
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	112.3	64.4
	Erosion Height (ft.):	5.0	3.0
	Revetment Type:	Multiple	Multiple
	Revetment length	204.7	371.6
3.2	<u>Buffer Less Than 25 ft.</u>	780	365
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	2
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	775.3
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M102 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	491.8	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	51.1	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	194.2	328.9
	Erosion Height (ft.):	3.4	3.9
	Revetment Type:	Multiple	Multiple
	Revetment length	343.3	277.5
3.2	<u>Buffer Less Than 25 ft.</u>	278	249
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	Multiple	
	Number of Gullies	3	
	Total Length of Gullies (ft.):	23.0	
	Average Height of Gullies	36.7	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	1
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	5
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	504.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M102 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	491.8	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	51.1	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	194.2	328.9
	Erosion Height (ft.):	3.4	3.9
	Revetment Type:	Multiple	Multiple
	Revetment length	343.3	277.5
3.2	<u>Buffer Less Than 25 ft.</u>	278	249
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	Multiple	
	Number of Gullies	3	
	Total Length of Gullies (ft.):	23.0	
	Average Height of Gullies	36.7	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 1
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	5
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	504.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: T1.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	65.7	116.0
	Erosion Height (ft.):	1.0	1.9
	Revetment Type:	Multiple	Multiple
	Revetment length	63.7	90.9
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	5
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 4	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	235.9
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
June, 17 2026

Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: **4.56**

Reach: **M103 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,656.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	48.1 55.7
	Erosion Height (ft.):	3.8 2.5
	Revetment Type:	Multiple Multiple
	Revetment length	488.7 448.7
3.2	<u>Buffer Less Than 25 ft.</u>	177 127
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	63.15601
	Average Height (ft.):	60.0
	Mass Failures:	One
	Average Heigh (ft.):	60.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 4	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	396.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M103 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,656.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	48.1 55.7
	Erosion Height (ft.):	3.8 2.5
	Revetment Type:	Multiple Multiple
	Revetment length	488.7 448.7
3.2	<u>Buffer Less Than 25 ft.</u>	177 127
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	63.15601
	Average Height (ft.):	60.0
	Mass Failures:	One
	Average Heigh (ft.):	60.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	396.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M105 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	775.8 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	140.0 176.2
	Erosion Height (ft.):	3.0 4.1
	Revetment Type:	Rip-Rap None
	Revetment length	4.6 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	15 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	31.98973 65.44691
	Average Height (ft.):	15.0 22.3
	Mass Failures:	Multiple
	Average Heigh (ft.):	21.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	9
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	11
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M102 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	99.3 143.7
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	49.6 39.1
	Erosion Height (ft.):	5.3 4.0
	Revetment Type:	Multiple Multiple
	Revetment length	360.1 401.8
3.2	<u>Buffer Less Than 25 ft.</u>	349 151
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	17.41981
	Average Height (ft.):	8.0
	Mass Failures:	One
	Average Heigh (ft.):	8.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	2
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Dishmill Brook

SGAT Version: 4.56

Reach: **M105 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	47.3	365.8
	Erosion Height (ft.):	16.4	4.4
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	26.4	8.9
3.2	<u>Buffer Less Than 25 ft.</u>	60	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	47.10736	47.68135
	Average Height (ft.):	16.5	28.9
	Mass Failures:	Multiple	
	Average Heigh (ft.):	19.5	
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	Small Bypass
	Use:	Recreation
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	9
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None