



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	474.3	0.0
	Railroad Lenth (ft.):	544.7	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	83.0	241.0
	Erosion Height (ft.):	5.0	5.6
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	24.2	25.2
3.2	<u>Buffer Less Than 25 ft.</u>	793	926
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,541.3
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.04 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	3,301.6 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	3,409.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	525.3 445.8
	Erosion Height (ft.):	5.7 4.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	45.0 164.9
3.2	<u>Buffer Less Than 25 ft.</u>	0 326
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	4
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.12 -D

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	291.4	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	178.8	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	23.7
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	926.1
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.07 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	29.8	0.0
	Erosion Height (ft.):	5.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	989.2	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	160.4
	Erosion Height (ft.):	0.0	5.7
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	197.9
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	76.28	
	Average Height (ft.):	40.0	
	Mass Failures:	One	
	Average Heigh (ft.):	40.0	
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,271.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.04 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	1,519.8	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	Rip-Rap	None
	Revetment length	371.4	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.11 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	450.3 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	423.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	370.7 230.8
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	98.0 275.9
	Erosion Height (ft.):	2.0 3.9
	Revetment Type:	Rip-Rap None
	Revetment length	48.7 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	256 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	145.5857
	Average Height (ft.):	20.0
	Mass Failures:	One
	Average Heigh (ft.):	20.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
Overland Flow	2 Road Ditch	0
Field Ditch	0 Tile Drain	0
Other	0 Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	613.3
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.06 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	2,019.4	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	38.2	93.0
	Erosion Height (ft.):	5.0	7.6
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	312.46	
	Average Height (ft.):	120.0	
	Mass Failures:	One	
	Average Heigh (ft.):	120.0	
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
Overland Flow	1 Road Ditch	0
Field Ditch	0 Tile Drain	0
Other	0 Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.03 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	119.1	0.0
	Erosion Height (ft.):	5.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.03 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	5,382.6 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	1,082.8 892.1
	Erosion Height (ft.):	4.9 4.5
	Revetment Type:	None Rip-Rap
	Revetment length	0.0 694.9
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	166.96 136.14
	Average Height (ft.):	34.8 40.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	34.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,427.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	342.5	327.5
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	287.1	855.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	62.9	63.6
	Erosion Height (ft.):	3.0	2.5
	Revetment Type:	Multiple	Multiple
	Revetment length	885.1	608.3
3.2	<u>Buffer Less Than 25 ft.</u>	458	569
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 4	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,023.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	342.5	327.5
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	287.1	855.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	62.9	63.6
	Erosion Height (ft.):	3.0	2.5
	Revetment Type:	Multiple	Multiple
	Revetment length	885.1	608.3
3.2	<u>Buffer Less Than 25 ft.</u>	458	569
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	1
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,023.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	342.5	327.5
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	287.1	855.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	62.9	63.6
	Erosion Height (ft.):	3.0	2.5
	Revetment Type:	Multiple	Multiple
	Revetment length	885.1	608.3
3.2	<u>Buffer Less Than 25 ft.</u>	458	569
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	0
	Tile Drain	1
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,023.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	342.5	327.5
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	287.1	855.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	62.9	63.6
	Erosion Height (ft.):	3.0	2.5
	Revetment Type:	Multiple	Multiple
	Revetment length	885.1	608.3
3.2	<u>Buffer Less Than 25 ft.</u>	458	569
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,023.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.12 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	865.3	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	362.7	670.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	159.0	52.6
	Erosion Height (ft.):	2.9	3.2
	Revetment Type:	Multiple	Multiple
	Revetment length	480.7	692.9
3.2	<u>Buffer Less Than 25 ft.</u>	798	596
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	One	
	Number of Gullies	1	
	Total Length of Gullies (ft.):	2.0	
	Average Height of Gullies	1.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 3	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,012.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.12 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	865.3	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	362.7	670.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	159.0	52.6
	Erosion Height (ft.):	2.9	3.2
	Revetment Type:	Multiple	Multiple
	Revetment length	480.7	692.9
3.2	<u>Buffer Less Than 25 ft.</u>	798	596
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	One	
	Number of Gullies	1	
	Total Length of Gullies (ft.):	2.0	
	Average Height of Gullies	1.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,012.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	4,347.8 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 87.7
	Erosion Height (ft.):	0.0 4.3
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	26.2 25.6
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	71.19 52.98
	Average Height (ft.):	37.9 40.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	38.3
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.07 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	353.6	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.12 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	599.9	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	322.5	248.5
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	23.2	0.0
	Erosion Height (ft.):	4.0	0.0
	Revetment Type:	Multiple	Multiple
	Revetment length	72.8	249.2
3.2	<u>Buffer Less Than 25 ft.</u>	25	207
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 1	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	385.8
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S3.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	521.2	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	44.4
	Erosion Height (ft.):	0.0	4.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	42.8	22.2
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.04 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	1,582.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	232.6	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	27.0	188.4
	Erosion Height (ft.):	4.0	5.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	237
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.02 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	549.8	0.0
	Road Length (ft.):	596.9	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	733.5	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	832.4	723.8
	Erosion Height (ft.):	6.5	7.3
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	1211	608
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	71.95	
	Average Height (ft.):	70.3	
	Mass Failures:	Multiple	
	Average Heigh (ft.):	70.0	
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	7
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,050.0
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.04 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	177.6	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	4,243.9 1,187.2
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	536.4 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	368.3 79.7
	Erosion Height (ft.):	5.6 8.0
	Revetment Type:	Rip-Rap None
	Revetment length	532.4 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0 111
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	229.76
	Average Height (ft.):	71.2
	Mass Failures:	Multiple
	Average Heigh (ft.):	73.3
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	616.8 320.0
	Erosion Height (ft.):	4.5 4.5
	Revetment Type:	None None
	Revetment length	0.0 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0 804
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	130.67
	Average Height (ft.):	27.4
	Mass Failures:	Multiple
	Average Heigh (ft.):	27.5
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.02 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	3,019.9 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	1,520.5 993.1
	Erosion Height (ft.):	5.6 5.2
	Revetment Type:	None None
	Revetment length	0.0 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	299.75
	Average Height (ft.):	61.1
	Mass Failures:	Multiple
	Average Heigh (ft.):	57.5
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.12 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	531.3	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	273.8	264.9
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	74.2	55.1
	Erosion Height (ft.):	3.8	4.5
	Revetment Type:	Multiple	Multiple
	Revetment length	365.4	287.2
3.2	<u>Buffer Less Than 25 ft.</u>	321	124
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S3.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	1,660.4	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	106.6	245.8
	Erosion Height (ft.):	2.0	2.5
	Revetment Type:	Multiple	Multiple
	Revetment length	241.2	91.5
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	201.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	108.9 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 0.0
	Erosion Height (ft.):	0.0 0.0
	Revetment Type:	None Rip-Rap
	Revetment length	0.0 35.2
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	364.8
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

West Branch Passumpsic

SGAT Version: 4.56

Reach: T3.S1.02 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	1,557.2	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	241.6	707.4
	Erosion Height (ft.):	5.8	5.6
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	231.2
3.2	<u>Buffer Less Than 25 ft.</u>	1087	1974
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	172.4	
	Average Height (ft.):	55.2	
	Mass Failures:	Multiple	
	Average Heigh (ft.):	47.5	
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,180.5
	Dredging:	Dredging