



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: **T105 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>635.5</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>47.4</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>2.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>13.6</b>	<b>15.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1638</b>	<b>1553</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>0</b>	<b>0</b>
	Average Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,308.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: **T104 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>116.8</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>399</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>0</b>	<b>0</b>
	Average Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>672.7</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: T102 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>1032</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>244.58</b>	<b>0</b>
	Average Height (ft.):	<b>31.2</b>	<b>0.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: T105 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	4
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
		<u>Both</u>		Use:	
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs	
	Path Length (ft.):	0.0		Overland Flow	Road Ditch
	Road Length (ft.):	0.0		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	0.0		Other	Ub Strm Wtr Pipe
	Development Length:	0.0	4.9	Beaver Dams:	1
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	500.0
	Erosion Length (ft.):	0.0	5.2	Migration Features	
	Erosion Height (ft.):	0.0		Flood Chutes:	0
	Revetment Type:	None		Neck Cutoffs:	0
	Revetment length	0.0		Channel Avulsions:	0
3.2	<u>Buffer Less Than 25 ft.</u>	0		Braiding:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:	0		Steep Riffles:	1
	Average Height (ft.):	0.0		Head Cuts:	0
	Mass Failures:	None	5.4	Animal Crossings:	Yes
	Average Heigh (ft.):	0.0	5.5	Channel Alterations	
	Gullies:	None		Straightening:	Straightening
	Number of Gullies			Length (ft.):	441.5
	Total Length of Gullies (ft.):			Dredging:	None
	Average Height of Gullies	0.0			



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
April, 08 2026

## Phase 2 - FIT - Legacy Data Report

## Sucker Brook Tribs

SGAT Version: **4.56**

Reach: **T105 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>844.8</b>	<b>287.4</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>359.0</b>	<b>304.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1150</b>	<b>194</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>0</b>	<b>0</b>
	Average Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>574.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: T101 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>580.7</b>	<b>395.7</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2220</b>	<b>2316</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>0</b>	<b>0</b>
	Average Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: T102 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b> <b>0.0</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>20</b> <b>606</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>3.85</b> <b>0</b>
	Average Height (ft.):	<b>10.0</b> <b>0.0</b>
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	<b>0.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	<b>0.0</b>

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: T104 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>72.3</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>96.4</b>	<b>121.4</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>2.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>49.82</b>	<b>93.46</b>
	Average Height (ft.):	<b>12.0</b>	<b>10.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Sucker Brook Tribs

SGAT Version: 4.56

Reach: T103 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>144</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>0</b>	<b>0</b>
	Average Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>9</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>200.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>459.4</b>
	Dredging:	<b>None</b>