



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.03 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	20.0	40.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.08 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	256.6	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.10 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: M14 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	470.5	407.1
	Erosion Height (ft.):	3.0	3.0
	Revetment Type:	None	Other
	Revetment length	0.0	31.3
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	141.21	71.18
	Average Height (ft.):	42.2	60.0
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	5
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: M15 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	809.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	548.4	130.4
	Erosion Height (ft.):	3.0	3.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	327	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	105.23	
	Average Height (ft.):	24.8	
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	287.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	30.0	30.0
	Erosion Height (ft.):	1.0	1.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.06 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	2,827.9	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	40.0	30.0
	Erosion Height (ft.):	4.0	1.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	200.0	300.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 2	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M06 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	306.5 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	378.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	221.9 119.1
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	223.0 475.9
	Erosion Height (ft.):	3.0 3.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	492.2 251.6
3.2	<u>Buffer Less Than 25 ft.</u>	140 144
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,661.8
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M12 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	671.5	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	172.8	148.1
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	242.5
	Erosion Height (ft.):	0.0	7.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	31.0	75.1
3.2	<u>Buffer Less Than 25 ft.</u>	697	81
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M12 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	505.4	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	445.8	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	60.2	298.1
	Erosion Height (ft.):	6.0	3.6
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	244.3
3.2	<u>Buffer Less Than 25 ft.</u>	0	451
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	59.36	
	Average Height (ft.):	40.0	
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M19 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	57.7
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	510.7	446.3
	Erosion Height (ft.):	2.0	2.1
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	51	65
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	53.17	
	Average Height (ft.):	18.0	
	Mass Failures:	One	
	Average Heigh (ft.):	18.0	
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	4
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: M11 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	5,286.3 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 76.1
	Erosion Height (ft.):	0.0 2.0
	Revetment Type:	Rip-Rap None
	Revetment length	2,662.2 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	2813 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 12
	Field Ditch	0 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	5
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: M11 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	5,286.3 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 76.1
	Erosion Height (ft.):	0.0 2.0
	Revetment Type:	Rip-Rap None
	Revetment length	2,662.2 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	2813 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 1	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	5
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M08 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	706.3	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	67.9	80.2
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	62	82
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M05 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	1,738.1	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	262.2	25.3
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,018.8	780.4
	Erosion Height (ft.):	4.4	5.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	73.7	483.2
3.2	<u>Buffer Less Than 25 ft.</u>	145	189
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	2
	Channel Avulsions:	0
	Braiding:	3
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,018.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.08 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	2,189.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	337.0	113.5
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	78.6
3.2	<u>Buffer Less Than 25 ft.</u>	0	70
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	69.5	36.24
	Average Height (ft.):	8.0	8.0
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M12 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	132.4	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M13 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	342.3	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	275.9	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	697.5	198.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	756.4	930.1
	Erosion Height (ft.):	3.4	3.6
	Revetment Type:	Multiple	Multiple
	Revetment length	398.1	196.7
3.2	<u>Buffer Less Than 25 ft.</u>	558	487
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	251.35	206.96
	Average Height (ft.):	17.5	14.2
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	5
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	11
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	6
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	792.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M08 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	Yes	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	117.2	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	938.3	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	697.4	233.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	70.0
	Erosion Height (ft.):	0.0	5.0
	Revetment Type:	Hard Bank	Hard Bank
	Revetment length	275.6	254.7
3.2	<u>Buffer Less Than 25 ft.</u>	110	409
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	1
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.03 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	833.5	347.3
	Erosion Height (ft.):	3.6	3.8
	Revetment Type:	Other	None
	Revetment length	232.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	340.84	
	Average Height (ft.):	16.9	
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	4
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M07 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	Yes
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	1,212.8 0.0
	Path Length (ft.):	864.4 0.0
	Road Length (ft.):	547.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	870.0 993.2
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	585.3 722.6
	Erosion Height (ft.):	4.5 4.3
	Revetment Type:	Rip-Rap Multiple
	Revetment length	1,138.7 1,041.3
3.2	<u>Buffer Less Than 25 ft.</u>	250 401
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	318.52
	Average Height (ft.):	14.0
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	1,212.3
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M18 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	353.0	281.9
	Erosion Height (ft.):	4.0	2.4
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	196.69	187.67
	Average Height (ft.):	17.7	12.6
	Mass Failures:	Multiple	
	Average Heigh (ft.):	14.3	
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	17
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	14
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	6
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.02 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>		<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None		4.4	Number of Debris Jams:	1
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	None
	Berm Length (ft.):	0.0	0.0		Use:	
	Path Length (ft.):	0.0	0.0	4.7	Stormwater Inputs	
	Road Length (ft.):	0.0	0.0		Overland Flow	Road Ditch
	Railroad Lenth (ft.):	0.0	0.0		Field Ditch	Tile Drain
	Development Length:	0.0	0.0		Other	Ub Strm Wtr Pipe
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	0
	Erosion Length (ft.):	0.0	0.0		Affected length (ft.):	0.0
	Erosion Height (ft.):	0.0	0.0	5.2	Migration Features	
	Revetment Type:	None	None		Flood Chutes:	1
	Revetment length	0.0	0.0		Neck Cutoffs:	0
3.2	<u>Buffer Less Than 25 ft.</u>				Channel Avulsions:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>		Braiding:	1
	Mass Failures:			5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):				Steep Riffles:	0
	Mass Failures:				Head Cuts:	0
	Average Heigh (ft.):			5.4	Animal Crossings:	No
	Gullies:			5.5	Channel Alterations	
	Number of Gullies				Straightening:	None
	Total Length of Gullies (ft.):				Length (ft.):	0.0
	Average Height of Gullies				Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.09 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	735.3	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.03 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	153.8	0.0
	Erosion Height (ft.):	4.0	0.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	94.75	
	Average Height (ft.):	35.0	
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M16 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	722.8 0.0
	Road Length (ft.):	455.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 139.5
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	605.8 454.9
	Erosion Height (ft.):	1.8 1.6
	Revetment Type:	Multiple Multiple
	Revetment length	54.0 49.5
3.2	<u>Buffer Less Than 25 ft.</u>	734 269
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	66.88
	Average Height (ft.):	6.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	6.0
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	7
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 2
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	7
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M16 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	722.8 0.0
	Road Length (ft.):	455.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 139.5
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	605.8 454.9
	Erosion Height (ft.):	1.8 1.6
	Revetment Type:	Multiple Multiple
	Revetment length	54.0 49.5
3.2	<u>Buffer Less Than 25 ft.</u>	734 269
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	66.88
	Average Height (ft.):	6.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	6.0
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	7
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 2	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	7
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: M17 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	461.7	326.3
	Erosion Height (ft.):	3.0	4.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	131.75	41.29
	Average Height (ft.):	72.4	10.0
	Mass Failures:	Multiple	
	Average Heigh (ft.):	50.0	
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	6
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	3
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.04 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	218.4	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	30.0	30.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	40.0	30.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 1	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T3.07 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	1,422.6	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	40.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 1	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M06 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	1,475.7 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	500.6 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	998.5 1,074.1
	Erosion Height (ft.):	4.5 3.8
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	192.2 631.6
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	327.79
	Average Height (ft.):	14.4
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	5
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	4
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	2,966.3
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	344.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 39.1
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	1,038.6 249.9
	Erosion Height (ft.):	4.7 5.6
	Revetment Type:	Rip-Rap None
	Revetment length	56.4 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	99 1496
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	2,013.3	713.1
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	378.2	156.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	243.9	299.2
	Erosion Height (ft.):	8.0	5.5
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	696.0	1,135.3
3.2	<u>Buffer Less Than 25 ft.</u>	311	1228
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	1
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	2
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.04 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	234.6	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	35.4
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	425.8	234.9
	Erosion Height (ft.):	3.0	3.0
	Revetment Type:	Hard Bank	Hard Bank
	Revetment length	32.3	19.8
3.2	<u>Buffer Less Than 25 ft.</u>	39	51
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	30.86	
	Average Height (ft.):	15.0	
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	222.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.07 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	Yes
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 46.2
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	571.3 565.7
	Erosion Height (ft.):	2.3 1.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	361.2 121.5
3.2	<u>Buffer Less Than 25 ft.</u>	563 146
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	823.9
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.02 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,598.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	69.7 35.5
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	180.9 695.0
	Erosion Height (ft.):	4.0 4.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	42.2 46.7
3.2	<u>Buffer Less Than 25 ft.</u>	230 132
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	339.98
	Average Height (ft.):	24.8
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 3
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	6
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.06 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	255.0	587.3
	Erosion Height (ft.):	2.3	2.8
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	6
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	3,015.7 0.0
	Road Length (ft.):	584.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	116.4 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	653.8 364.7
	Erosion Height (ft.):	6.2 6.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	81.9 753.5
3.2	<u>Buffer Less Than 25 ft.</u>	255 287
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
November, 22 2024

Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: **4.56**

Reach: **M04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	99.1	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	611.2	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	123.8	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,919.0	1,287.2
	Erosion Height (ft.):	4.0	4.3
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	73.7	907.6
3.2	<u>Buffer Less Than 25 ft.</u>	1047	1548
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	199.31	
	Average Height (ft.):	12.0	
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 2	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	1
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	667.8
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: **M13 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	68.5	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	207.6	268.4
	Erosion Height (ft.):	7.0	5.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	29.8
3.2	<u>Buffer Less Than 25 ft.</u>	37	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.04 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	1
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
	Berm Length (ft.):	0.0		Use:	
	Path Length (ft.):	145.0	4.7	Stormwater Inputs	
	Road Length (ft.):	0.0		Overland Flow	Road Ditch
	Railroad Lenth (ft.):	0.0		Field Ditch	Tile Drain
	Development Length:	0.0		Other	Ub Strm Wtr Pipe
3.1	<u>Erosion - Bank</u>	<u>Left</u>	4.9	Beaver Dams:	0
	Erosion Length (ft.):	303.0		Affected length (ft.):	0.0
	Erosion Height (ft.):	5.4	5.2	Migration Features	
	Revetment Type:	None		Flood Chutes:	3
	Revetment length	0.0		Neck Cutoffs:	2
3.2	<u>Buffer Less Than 25 ft.</u>	197		Channel Avulsions:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>		Braiding:	0
	Mass Failures:		5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):			Steep Riffles:	1
	Mass Failures:	None		Head Cuts:	0
	Average Heigh (ft.):		5.4	Animal Crossings:	No
	Gullies:	None	5.5	Channel Alterations	
	Number of Gullies			Straightening:	Straightening
	Total Length of Gullies (ft.):			Length (ft.):	1,248.0
	Average Height of Gullies			Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.07 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	89.1	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	425.8	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	52.3
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	364.5	623.4
	Erosion Height (ft.):	2.5	3.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	81	67
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	2,897.7	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	53.0	34.3
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	811.3
3.2	<u>Buffer Less Than 25 ft.</u>	55	1278
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 4
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Middlebury River

SGAT Version: 4.56

Reach: T4.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	2
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
		<u>Both</u>		Use:	
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs	
	Path Length (ft.):	0.0		Overland Flow	Road Ditch
	Road Length (ft.):	0.0		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	0.0		Other	Ub Strm Wtr Pipe
	Development Length:	0.0	4.9	Beaver Dams:	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	0.0
	Erosion Length (ft.):	424.4	5.2	Migration Features	
	Erosion Height (ft.):	2.0		Flood Chutes:	1
	Revetment Type:	None		Neck Cutoffs:	0
	Revetment length	0.0		Channel Avulsions:	0
3.2	<u>Buffer Less Than 25 ft.</u>	0		Braiding:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:			Steep Riffles:	0
	Average Height (ft.):			Head Cuts:	0
	Mass Failures:	None	5.4	Animal Crossings:	No
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	None		Straightening:	Straightening
	Number of Gullies			Length (ft.):	740.4
	Total Length of Gullies (ft.):			Dredging:	None
	Average Height of Gullies				