



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>484.7</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>188.2</b> <b>231.2</b>
	Erosion Height (ft.):	<b>3.0</b> <b>2.8</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>57.9</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>499</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>37.26</b>
	Average Height (ft.):	<b>10.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>10.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>7</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M18 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>139.8</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,397.4</b> <b>42.3</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>217.4</b> <b>241.6</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>193.5</b> <b>0.0</b>
	Erosion Height (ft.):	<b>3.0</b> <b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>69.5</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>324</b> <b>148</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>92.5</b>
	Average Height (ft.):	<b>30.0</b>
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>5</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.3S1.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>742.2</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>162.5</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>260.9</b>	<b>305.5</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>2.7</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>718</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>1,371.6</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.02 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>163.7</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>190</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>2</b>
	Affected length (ft.):	<b>375.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M12 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>1,925.5</b> <b>1,885.8</b>
	Erosion Height (ft.):	<b>7.0</b> <b>7.0</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>123</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>157.98</b>
	Average Height (ft.):	<b>12.0</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>12.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>7,200.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>2</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M15 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>604.7</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>425.8</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,059.5</b>	<b>1,352.5</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>3.3</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>278.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>105</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>2</b>
	Affected length (ft.):	<b>4.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>6</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,916.3</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.3S6.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>3,115.3</b>	<b>298.7</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>853.1</b>	<b>369.6</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>319.3</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>4.8</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1268</b>	<b>1105</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>5</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,574.1</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>2,119.6</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>1,534.2</b> <b>0.0</b>
	Development Length:	<b>549.1</b> <b>102.7</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>516.5</b> <b>228.8</b>
	Erosion Height (ft.):	<b>3.5</b> <b>4.3</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>169.8</b> <b>9.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>101</b> <b>728</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>829.8</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M19 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>		<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>		4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>None</b>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>		Use:	
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs	
	Road Length (ft.):	<b>33.7</b>	<b>0.0</b>	Overland Flow	Road Ditch	
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>	Field Ditch	Tile Drain	
	Development Length:	<b>341.2</b>	<b>0.0</b>	Other	Ub Strm Wtr Pipe	
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>1</b>
	Erosion Length (ft.):	<b>578.9</b>	<b>462.9</b>		Affected length (ft.):	<b>100.0</b>
	Erosion Height (ft.):	<b>4.8</b>	<b>4.6</b>	5.2	Migration Features	
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>	Flood Chutes:	<b>0</b>	
	Revetment length	<b>0.0</b>	<b>445.3</b>	Neck Cutoffs:	<b>0</b>	
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>	Channel Avulsions:	<b>0</b>	
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	<b>0</b>	
	Mass Failures:			5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):			Steep Riffles:	<b>0</b>	
	Mass Failures:	<b>None</b>		Head Cuts:	<b>0</b>	
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>No</b>
	Gullies:	<b>None</b>		5.5	Channel Alterations	
	Number of Gullies			Straightening:	<b>Straightening</b>	
	Total Length of Gullies (ft.):			Length (ft.):	<b>371.8</b>	
	Average Height of Gullies			Dredging:	<b>None</b>	



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M19 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>1</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>	Use:	<b>Other</b>	
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs	
	Road Length (ft.):	<b>1,693.1</b>	<b>1,335.0</b>	Overland Flow	Road Ditch	
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>	Field Ditch	Tile Drain	
	Development Length:	<b>0.0</b>	<b>72.1</b>	Other	Ub Strm Wtr Pipe	
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>4</b>
	Erosion Length (ft.):	<b>1,180.9</b>	<b>547.9</b>	Affected length (ft.):	<b>300.0</b>	
	Erosion Height (ft.):	<b>3.5</b>	<b>4.2</b>	5.2	Migration Features	
	Revetment Type:	<b>Rip-Rap</b>	<b>Multiple</b>	Flood Chutes:	<b>0</b>	
	Revetment length	<b>841.4</b>	<b>1,207.0</b>	Neck Cutoffs:	<b>1</b>	
3.2	<u>Buffer Less Than 25 ft.</u>	<b>286</b>	<b>1150</b>	Channel Avulsions:	<b>0</b>	
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	<b>0</b>	
	Mass Failures:			5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):			Steep Riffles:	<b>0</b>	
	Mass Failures:	<b>None</b>		Head Cuts:	<b>0</b>	
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>Yes</b>
	Gullies:	<b>None</b>		5.5	Channel Alterations	
	Number of Gullies			Straightening:	<b>Straightening</b>	
	Total Length of Gullies (ft.):			Length (ft.):	<b>6,407.9</b>	
	Average Height of Gullies			Dredging:	<b>Gravel Mining</b>	



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.06 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	0
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
		<u>Both</u>		Use:	
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs	
	Path Length (ft.):	0.0		Overland Flow	Road Ditch
	Road Length (ft.):	1,917.7		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	0.0		Other	Ub Strm Wtr Pipe
	Development Length:	114.9	4.9	Beaver Dams:	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	0.0
	Erosion Length (ft.):	0.0	5.2	Migration Features	
	Erosion Height (ft.):	0.0		Flood Chutes:	0
	Revetment Type:	None		Neck Cutoffs:	0
	Revetment length	0.0		Channel Avulsions:	0
3.2	<u>Buffer Less Than 25 ft.</u>	0		Braiding:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:			Steep Riffles:	0
	Average Height (ft.):			Head Cuts:	0
	Mass Failures:	None	5.4	Animal Crossings:	Yes
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	None		Straightening:	None
	Number of Gullies			Length (ft.):	0.0
	Total Length of Gullies (ft.):			Dredging:	None
	Average Height of Gullies				



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.05 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	11
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
		<u>Both</u>		Use:	
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs	
	Path Length (ft.):	0.0		Overland Flow	Road Ditch
	Road Length (ft.):	0.0		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	0.0		Other	Ub Strm Wtr Pipe
	Development Length:	0.0	4.9	Beaver Dams:	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	0.0
	Erosion Length (ft.):	0.0	5.2	Migration Features	
	Erosion Height (ft.):	0.0		Flood Chutes:	4
	Revetment Type:	None		Neck Cutoffs:	0
	Revetment length	0.0		Channel Avulsions:	1
3.2	<u>Buffer Less Than 25 ft.</u>	0		Braiding:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:			Steep Riffles:	0
	Average Height (ft.):			Head Cuts:	0
	Mass Failures:	None	5.4	Animal Crossings:	No
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	None		Straightening:	None
	Number of Gullies			Length (ft.):	0.0
	Total Length of Gullies (ft.):			Dredging:	None
	Average Height of Gullies				



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M12 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>75.2</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>161.4</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>8.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>72.0</b>	<b>87.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>314</b>	<b>772</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>Multiple</b>	
	Number of Gullies	<b>2</b>	
	Total Length of Gullies (ft.):	<b>45.0</b>	
	Average Height of Gullies	<b>5.5</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>437.3</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.03 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>153.5</b>	<b>218.1</b>
	Erosion Height (ft.):	<b>3.8</b>	<b>3.1</b>
	Revetment Type:	<b>Other</b>	<b>None</b>
	Revetment length	<b>62.4</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M21 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>334.7</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>66.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b> <b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>57.3</b> <b>58.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>43.91</b>
	Average Height (ft.):	<b>12.0</b>
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>1</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Lewis Creek

SGAT Version: **4.56**

Reach: **M21 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>334.7</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>66.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>57.3</b>	<b>58.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>43.91</b>	
	Average Height (ft.):	<b>12.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>1</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M21 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>101.5</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>650.0</b>	<b>953.0</b>
	Erosion Height (ft.):	<b>5.1</b>	<b>3.8</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>127.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>543</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>3</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>617.9</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M17 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>39.7</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,317.3</b>	<b>1,495.5</b>
	Erosion Height (ft.):	<b>4.2</b>	<b>4.4</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>275.4</b>	<b>54.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>189</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>6</b>
	Affected length (ft.):	<b>1,750.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>2</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>862.7</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M17 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>310.7</b> <b>334.9</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>924.9</b> <b>871.7</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>395.0</b> <b>42.7</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>162.1</b> <b>270.2</b>
	Erosion Height (ft.):	<b>3.0</b> <b>3.0</b>
	Revetment Type:	<b>None</b> <b>Rip-Rap</b>
	Revetment length	<b>0.0</b> <b>197.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>94</b> <b>551</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>1,287.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.05 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>496.4</b>	<b>312.4</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>376.1</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>81.8</b>	<b>104.3</b>
	Erosion Height (ft.):	<b>2.5</b>	<b>3.0</b>
	Revetment Type:	<b>Multiple</b>	<b>Rip-Rap</b>
	Revetment length	<b>137.0</b>	<b>59.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>110</b>	<b>170</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>1</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,888.5</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.05 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>496.4</b>	<b>312.4</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>376.1</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>81.8</b>	<b>104.3</b>
	Erosion Height (ft.):	<b>2.5</b>	<b>3.0</b>
	Revetment Type:	<b>Multiple</b>	<b>Rip-Rap</b>
	Revetment length	<b>137.0</b>	<b>59.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>110</b>	<b>170</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>2</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,888.5</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.04 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>199.4</b>	<b>745.2</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>157.0</b>	<b>32.9</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>93.2</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>2.4</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>112.8</b>	<b>150.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>359</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,094.8</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M12 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>611.5</b>	<b>568.3</b>
	Erosion Height (ft.):	<b>6.5</b>	<b>7.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>1020</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>10</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>338.3</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.06 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0      0.0
	Path Length (ft.):	0.0      0.0
	Road Length (ft.):	2,285.1      0.0
	Railroad Lenth (ft.):	0.0      0.0
	Development Length:	686.2      0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0      0.0
	Erosion Height (ft.):	0.0      0.0
	Revetment Type:	None      None
	Revetment length	0.0      0.0
3.2	<u>Buffer Less Than 25 ft.</u>	2779      2783
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	Small Run of River
	Use:	Recreation
4.7	Stormwater Inputs	
	Overland Flow	0      Road Ditch      2
	Field Ditch	0      Tile Drain      0
	Other	0      Ub Strm Wtr Pipe      0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	181.8
	Dredging:	None





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M09 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	<b>None</b>
		<u>Both</u>		Use:	
	Berm Length (ft.):	<b>0.0</b>	4.7	Stormwater Inputs	
	Path Length (ft.):	<b>0.0</b>		Overland Flow	Road Ditch
	Road Length (ft.):	<b>1,004.4</b>		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	<b>0.0</b>		Other	Ub Strm Wtr Pipe
	Development Length:	<b>317.2</b>	4.9	Beaver Dams:	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	<b>0.0</b>
	Erosion Length (ft.):	<b>0.0</b>	5.2	Migration Features	
	Erosion Height (ft.):	<b>0.0</b>		Flood Chutes:	<b>0</b>
	Revetment Type:	<b>None</b>		Neck Cutoffs:	<b>0</b>
	Revetment length	<b>0.0</b>		Channel Avulsions:	<b>0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>605</b>		Braiding:	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:			Steep Riffles:	<b>0</b>
	Average Height (ft.):			Head Cuts:	<b>0</b>
	Mass Failures:	<b>None</b>	5.4	Animal Crossings:	<b>No</b>
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	<b>None</b>		Straightening:	<b>Straightening</b>
	Number of Gullies			Length (ft.):	<b>487.2</b>
	Total Length of Gullies (ft.):			Dredging:	<b>None</b>
	Average Height of Gullies				



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M15 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>164.5</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>167.0</b>	<b>65.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>954.0</b>	<b>782.9</b>
	Erosion Height (ft.):	<b>3.1</b>	<b>3.2</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>47.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>498</b>	<b>153</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>One</b>	
	Number of Gullies	<b>1</b>	
	Total Length of Gullies (ft.):	<b>75.0</b>	
	Average Height of Gullies	<b>4.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	1 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>2.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>2,120.9</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M06 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>128.5</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,471.2</b>	<b>1,543.8</b>
	Erosion Height (ft.):	<b>4.6</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>162.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>49.8</b>	<b>86.48</b>
	Average Height (ft.):	<b>60.0</b>	<b>8.0</b>
	Mass Failures:	<b>Multiple</b>	
	Average Heigh (ft.):	<b>34.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>1</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>8</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,838.3</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M14 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>3,002.9</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>645.1</b> <b>49.7</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b> <b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>47.3</b> <b>125.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>141</b> <b>1175</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow    0      Road Ditch	<b>2</b>
	Field Ditch      0      Tile Drain	<b>0</b>
	Other            0      Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M14 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>		
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>1</b>		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>Small Withdrawal</b>	
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>	Use:	<b>Other</b>		
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs		
	Road Length (ft.):	<b>3,002.9</b>	<b>0.0</b>	Overland Flow	<b>1</b>	Road Ditch	<b>0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>	Field Ditch	<b>0</b>	Tile Drain	<b>0</b>
	Development Length:	<b>645.1</b>	<b>49.7</b>	Other	<b>0</b>	Ub Strm Wtr Pipe	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>0</b>	
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>	Affected length (ft.):	<b>0.0</b>		
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>	5.2	Migration Features		
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>	Flood Chutes:	<b>0</b>		
	Revetment length	<b>47.3</b>	<b>125.9</b>	Neck Cutoffs:	<b>0</b>		
3.2	<u>Buffer Less Than 25 ft.</u>	<b>141</b>	<b>1175</b>	Channel Avulsions:	<b>0</b>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	<b>1</b>		
	Mass Failures:			5.3	Steep Riffles and Head Cuts		
	Average Height (ft.):			Steep Riffles:	<b>0</b>		
	Mass Failures:	<b>None</b>		Head Cuts:	<b>0</b>		
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>No</b>	
	Gullies:	<b>None</b>		5.5	Channel Alterations		
	Number of Gullies			Straightening:	<b>None</b>		
	Total Length of Gullies (ft.):			Length (ft.):	<b>0.0</b>		
	Average Height of Gullies			Dredging:	<b>None</b>		



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M14 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0      0.0
	Path Length (ft.):	0.0      0.0
	Road Length (ft.):	3,002.9      0.0
	Railroad Lenth (ft.):	0.0      0.0
	Development Length:	645.1      49.7
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0      0.0
	Erosion Height (ft.):	0.0      0.0
	Revetment Type:	Rip-Rap      Rip-Rap
	Revetment length	47.3      125.9
3.2	<u>Buffer Less Than 25 ft.</u>	141      1175
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	Small Withdrawal
	Use:	Other
4.7	Stormwater Inputs	
	Overland Flow	0      Road Ditch      0
	Field Ditch	0      Tile Drain      0
	Other	1      Ub Strm Wtr Pipe      0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M20 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>402.2</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>690.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>289.3</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>238.7</b>	<b>61.3</b>
	Erosion Height (ft.):	<b>3.2</b>	<b>4.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>29.8</b>	<b>52.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>264</b>	<b>286</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>2</b>
	Affected length (ft.):	<b>202.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>3</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>232.2</b>
	Dredging:	<b>Dredging</b>





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M10 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>741.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>317.7</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>308.5</b>	<b>166.5</b>
	Erosion Height (ft.):	<b>2.2</b>	<b>2.4</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>209</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M10 -F**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>82.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>54.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>43.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>3</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.05 -D

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>179.3</b> <b>359.2</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>271.7</b> <b>129.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>307.5</b> <b>452.2</b>
	Erosion Height (ft.):	<b>2.9</b> <b>2.2</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>113.4</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>741</b> <b>394</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>27.59</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>Small Store and Release</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>1</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.05 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>268.3</b>	<b>388.6</b>
	Erosion Height (ft.):	<b>2.6</b>	<b>2.4</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>83.85</b>	<b>76.3</b>
	Average Height (ft.):	<b>35.2</b>	<b>100.0</b>
	Mass Failures:	<b>Multiple</b>	
	Average Heigh (ft.):	<b>53.3</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>869.3</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>39.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>596.8</b>	<b>673.8</b>
	Erosion Height (ft.):	<b>5.8</b>	<b>5.6</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1935</b>	<b>797</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,585.1</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M22 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>425.2</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,061.1</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>163.1</b> <b>218.8</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>1,870.9</b> <b>1,448.9</b>
	Erosion Height (ft.):	<b>3.2</b> <b>3.1</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>739.3</b> <b>259.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2113</b> <b>2682</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>42.7</b>
	Average Height (ft.):	<b>9.0</b>
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
Overland Flow	<b>1</b> Road Ditch	<b>0</b>
Field Ditch	<b>0</b> Tile Drain	<b>0</b>
Other	<b>0</b> Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>4</b>
	Affected length (ft.):	<b>203.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>13</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>3,905.5</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>604.6</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>849.3</b>	<b>703.4</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>93</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M08 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>194.3</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>35.1</b>	<b>1,410.7</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>323.3</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,069.2</b>	<b>1,386.1</b>
	Erosion Height (ft.):	<b>4.7</b>	<b>5.6</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>187.4</b>	<b>82.2</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>905</b>	<b>535</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>161.06</b>	
	Average Height (ft.):	<b>12.0</b>	
	Mass Failures:	<b>One</b>	
	Average Heigh (ft.):	<b>12.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>1</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>305.2</b>
	Dredging:	<b>Dredging</b>





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M10 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>125.5</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>253.8</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>5.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.05 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M23 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>709.9</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>2,113.8</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>315.8</b> <b>14.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>478.4</b> <b>454.5</b>
	Erosion Height (ft.):	<b>3.1</b> <b>3.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>62.8</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1451</b> <b>101</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>2</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M23 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>709.9</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>2,113.8</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>315.8</b> <b>14.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>478.4</b> <b>454.5</b>
	Erosion Height (ft.):	<b>3.1</b> <b>3.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>62.8</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1451</b> <b>101</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>5</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>108.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>552</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,318.2</b>	<b>1,120.1</b>
	Erosion Height (ft.):	<b>7.1</b>	<b>6.9</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>736</b>	<b>1324</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>992.8</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>791.3</b> <b>124.5</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,021.2</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>237.9</b> <b>178.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>735.5</b> <b>791.5</b>
	Erosion Height (ft.):	<b>3.2</b> <b>2.8</b>
	Revetment Type:	<b>Multiple</b> <b>Multiple</b>
	Revetment length	<b>259.0</b> <b>232.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1350</b> <b>1455</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>76.69</b>
	Average Height (ft.):	<b>30.3</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>26.5</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>9</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>6</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,112.2</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T3.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>		
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>1</b>		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>None</b>	
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>		Use:		
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs		
	Road Length (ft.):	<b>347.4</b>	<b>0.0</b>	Overland Flow	<b>0</b>	Road Ditch	<b>0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>	Field Ditch	<b>0</b>	Tile Drain	<b>1</b>
	Development Length:	<b>0.0</b>	<b>54.5</b>	Other	<b>0</b>	Ub Strm Wtr Pipe	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>0</b>	
	Erosion Length (ft.):	<b>452.9</b>	<b>258.3</b>		Affected length (ft.):	<b>0.0</b>	
	Erosion Height (ft.):	<b>3.9</b>	<b>4.0</b>	5.2	Migration Features		
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>		Flood Chutes:	<b>2</b>	
	Revetment length	<b>0.0</b>	<b>62.8</b>		Neck Cutoffs:	<b>0</b>	
3.2	<u>Buffer Less Than 25 ft.</u>	<b>726</b>	<b>138</b>		Channel Avulsions:	<b>0</b>	
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>		Braiding:	<b>0</b>	
	Mass Failures:			5.3	Steep Riffles and Head Cuts		
	Average Height (ft.):				Steep Riffles:	<b>0</b>	
	Mass Failures:	<b>None</b>			Head Cuts:	<b>0</b>	
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>No</b>	
	Gullies:	<b>None</b>		5.5	Channel Alterations		
	Number of Gullies				Straightening:	<b>Straightening</b>	
	Total Length of Gullies (ft.):				Length (ft.):	<b>1,380.9</b>	
	Average Height of Gullies				Dredging:	<b>Dredging</b>	





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M11 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>803.4</b>	<b>548.6</b>
	Erosion Height (ft.):	<b>7.0</b>	<b>7.7</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>1574</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>3</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>1,200.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M10 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	<b>None</b>
		<u>Both</u>		Use:	
	Berm Length (ft.):	<b>0.0</b>	4.7	Stormwater Inputs	
	Path Length (ft.):	<b>0.0</b>		Overland Flow	Road Ditch
	Road Length (ft.):	<b>0.0</b>		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	<b>0.0</b>		Other	Ub Strm Wtr Pipe
	Development Length:	<b>0.0</b>	4.9	Beaver Dams:	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	<b>0.0</b>
	Erosion Length (ft.):	<b>312.4</b>	5.2	Migration Features	
	Erosion Height (ft.):	<b>3.7</b>		Flood Chutes:	<b>3</b>
	Revetment Type:	<b>None</b>		Neck Cutoffs:	<b>0</b>
	Revetment length	<b>0.0</b>		Channel Avulsions:	<b>0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>		Braiding:	<b>1</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:			Steep Riffles:	<b>0</b>
	Average Height (ft.):			Head Cuts:	<b>0</b>
	Mass Failures:	<b>None</b>	5.4	Animal Crossings:	<b>No</b>
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	<b>None</b>		Straightening:	<b>Straightening</b>
	Number of Gullies			Length (ft.):	<b>1,025.8</b>
	Total Length of Gullies (ft.):			Dredging:	<b>None</b>
	Average Height of Gullies				



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.06 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>		<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>		4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>None</b>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>		Use:	
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs	
	Road Length (ft.):	<b>1,791.4</b>	<b>0.0</b>	Overland Flow	Road Ditch	
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>	Field Ditch	Tile Drain	
	Development Length:	<b>333.4</b>	<b>0.0</b>	Other	Ub Strm Wtr Pipe	
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>6</b>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>		Affected length (ft.):	<b>910.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>	5.2	Migration Features	
	Revetment Type:	<b>None</b>	<b>None</b>	Flood Chutes:	<b>0</b>	
	Revetment length	<b>0.0</b>	<b>0.0</b>	Neck Cutoffs:	<b>0</b>	
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>	Channel Avulsions:	<b>0</b>	
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	<b>2</b>	
	Mass Failures:			5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):			Steep Riffles:	<b>1</b>	
	Mass Failures:	<b>None</b>		Head Cuts:	<b>0</b>	
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>No</b>
	Gullies:	<b>None</b>		5.5	Channel Alterations	
	Number of Gullies			Straightening:	<b>With Windrowing</b>	
	Total Length of Gullies (ft.):			Length (ft.):	<b>448.5</b>	
	Average Height of Gullies			Dredging:	<b>None</b>	



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M13 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>		<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>		4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>None</b>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>		Use:	
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs	
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>		Overland Flow	Road Ditch
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>		Field Ditch	Tile Drain
	Development Length:	<b>0.0</b>	<b>0.0</b>		Other	Ub Strm Wtr Pipe
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>3</b>
	Erosion Length (ft.):	<b>681.3</b>	<b>730.7</b>		Affected length (ft.):	<b>2,950.0</b>
	Erosion Height (ft.):	<b>7.3</b>	<b>7.0</b>	5.2	Migration Features	
	Revetment Type:	<b>None</b>	<b>None</b>		Flood Chutes:	<b>0</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>		Neck Cutoffs:	<b>0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>413</b>	<b>0</b>		Channel Avulsions:	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>		Braiding:	<b>1</b>
	Mass Failures:			5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):				Steep Riffles:	<b>0</b>
	Mass Failures:	<b>None</b>			Head Cuts:	<b>0</b>
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>No</b>
	Gullies:	<b>None</b>		5.5	Channel Alterations	
	Number of Gullies				Straightening:	<b>Straightening</b>
	Total Length of Gullies (ft.):				Length (ft.):	<b>1,733.9</b>
	Average Height of Gullies				Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M09 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>		
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>0</b>		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	<b>Small Run of River</b>	
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>	Use:	<b>Other</b>		
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.7	Stormwater Inputs		
	Road Length (ft.):	<b>301.0</b>	<b>0.0</b>	Overland Flow	<b>0</b>	Road Ditch	<b>1</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>	Field Ditch	<b>0</b>	Tile Drain	<b>0</b>
	Development Length:	<b>297.8</b>	<b>41.1</b>	Other	<b>0</b>	Ub Strm Wtr Pipe	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	<b>0</b>	
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>	Affected length (ft.):	<b>0.0</b>		
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>	5.2	Migration Features		
	Revetment Type:	<b>None</b>	<b>None</b>	Flood Chutes:	<b>0</b>		
	Revetment length	<b>0.0</b>	<b>0.0</b>	Neck Cutoffs:	<b>0</b>		
3.2	<u>Buffer Less Than 25 ft.</u>	<b>168</b>	<b>0</b>	Channel Avulsions:	<b>0</b>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	<b>0</b>		
	Mass Failures:			5.3	Steep Riffles and Head Cuts		
	Average Height (ft.):			Steep Riffles:	<b>0</b>		
	Mass Failures:	<b>None</b>		Head Cuts:	<b>0</b>		
	Average Heigh (ft.):			5.4	Animal Crossings:	<b>No</b>	
	Gullies:	<b>None</b>		5.5	Channel Alterations		
	Number of Gullies			Straightening:	<b>None</b>		
	Total Length of Gullies (ft.):			Length (ft.):	<b>0.0</b>		
	Average Height of Gullies			Dredging:	<b>None</b>		



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T3.02 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>		
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	2		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	Small Withdrawal	
	Berm Length (ft.):	0.0	0.0	Use:	Other		
	Path Length (ft.):	654.9	0.0	4.7	Stormwater Inputs		
	Road Length (ft.):	0.0	0.0	Overland Flow	5	Road Ditch	0
	Railroad Lenth (ft.):	0.0	0.0	Field Ditch	0	Tile Drain	0
	Development Length:	0.0	0.0	Other	0	Ub Strm Wtr Pipe	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	1	
	Erosion Length (ft.):	61.2	87.7	Affected length (ft.):	300.0		
	Erosion Height (ft.):	4.0	4.0	5.2	Migration Features		
	Revetment Type:	None	None	Flood Chutes:	2		
	Revetment length	0.0	0.0	Neck Cutoffs:	0		
3.2	<u>Buffer Less Than 25 ft.</u>	0	560	Channel Avulsions:	0		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	0		
	Mass Failures:			5.3	Steep Riffles and Head Cuts		
	Average Height (ft.):			Steep Riffles:	0		
	Mass Failures:	None		Head Cuts:	0		
	Average Heigh (ft.):			5.4	Animal Crossings:	No	
	Gullies:	Multiple		5.5	Channel Alterations		
	Number of Gullies	5		Straightening:	None		
	Total Length of Gullies (ft.):			Length (ft.):	0.0		
	Average Height of Gullies	2.2		Dredging:	None		



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: M05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	0
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
		<u>Both</u>		Use:	
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs	
	Path Length (ft.):	0.0		Overland Flow	Road Ditch
	Road Length (ft.):	1,058.1		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	0.0		Other	Ub Strm Wtr Pipe
	Development Length:	414.6	4.9	Beaver Dams:	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	0.0
	Erosion Length (ft.):	154.7	5.2	Migration Features	
	Erosion Height (ft.):	4.0		Flood Chutes:	0
	Revetment Type:	None		Neck Cutoffs:	0
	Revetment length	0.0		Channel Avulsions:	0
3.2	<u>Buffer Less Than 25 ft.</u>	333		Braiding:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:	86.5		Steep Riffles:	0
	Average Height (ft.):	12.0		Head Cuts:	0
	Mass Failures:	One	5.4	Animal Crossings:	No
	Average Heigh (ft.):	12.0	5.5	Channel Alterations	
	Gullies:	None		Straightening:	None
	Number of Gullies			Length (ft.):	0.0
	Total Length of Gullies (ft.):			Dredging:	None
	Average Height of Gullies				



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M17 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>62.9</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>607.0</b>	<b>488.7</b>
	Erosion Height (ft.):	<b>4.4</b>	<b>4.5</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>393.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2100</b>	<b>2621</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>152.27</b>	
	Average Height (ft.):	<b>60.5</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>3</b>
	Affected length (ft.):	<b>700.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.03 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>116</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T3.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	3	
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None	
		<u>Both</u>		Use:		
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs		
	Path Length (ft.):	0.0	Overland Flow	0	Road Ditch	0
	Road Length (ft.):	463.8	Field Ditch	0	Tile Drain	0
	Railroad Lenth (ft.):	0.0	Other	1	Ub Strm Wtr Pipe	0
	Development Length:	280.7	4.9	Beaver Dams:	1	
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	10.0	
	Erosion Length (ft.):	177.7	5.2	Migration Features		
	Erosion Height (ft.):	3.0	Flood Chutes:	5		
	Revetment Type:	Rip-Rap	Neck Cutoffs:	1		
	Revetment length	246.3	Channel Avulsions:	0		
3.2	<u>Buffer Less Than 25 ft.</u>	180	Braiding:	3		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts		
	Mass Failures:		Steep Riffles:	2		
	Average Height (ft.):		Head Cuts:	0		
	Mass Failures:	None	5.4	Animal Crossings:	No	
	Average Heigh (ft.):		5.5	Channel Alterations		
	Gullies:	None	Straightening:	Straightening		
	Number of Gullies		Length (ft.):	145.8		
	Total Length of Gullies (ft.):		Dredging:	None		
	Average Height of Gullies					



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.02 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.04 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	<b>None</b>
		<u>Both</u>		Use:	
	Berm Length (ft.):	<b>0.0</b>	4.7	Stormwater Inputs	
	Path Length (ft.):	<b>0.0</b>		Overland Flow	Road Ditch
	Road Length (ft.):	<b>0.0</b>		Field Ditch	Tile Drain
	Railroad Lenth (ft.):	<b>0.0</b>		Other	Ub Strm Wtr Pipe
	Development Length:	<b>0.0</b>	4.9	Beaver Dams:	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	<b>0.0</b>
	Erosion Length (ft.):	<b>0.0</b>	5.2	Migration Features	
	Erosion Height (ft.):	<b>0.0</b>		Flood Chutes:	<b>0</b>
	Revetment Type:	<b>None</b>		Neck Cutoffs:	<b>0</b>
	Revetment length	<b>0.0</b>		Channel Avulsions:	<b>0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>		Braiding:	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:			Steep Riffles:	<b>0</b>
	Average Height (ft.):			Head Cuts:	<b>0</b>
	Mass Failures:	<b>None</b>	5.4	Animal Crossings:	<b>Yes</b>
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	<b>None</b>		Straightening:	<b>Straightening</b>
	Number of Gullies			Length (ft.):	<b>480.7</b>
	Total Length of Gullies (ft.):			Dredging:	<b>None</b>
	Average Height of Gullies				



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M10 -E**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>321.5</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,110.2</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>220.2</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>238.6</b> <b>171.5</b>
	Erosion Height (ft.):	<b>3.3</b> <b>3.7</b>
	Revetment Type:	<b>Multiple</b> <b>None</b>
	Revetment length	<b>149.2</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>635</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>761.6</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.05 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>437.2</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>562.5</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>476.1</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>129.0</b> <b>43.9</b>
	Erosion Height (ft.):	<b>3.0</b> <b>8.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>232.4</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>561</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>47.1</b>
	Average Height (ft.):	<b>10.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>10.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
Overland Flow	<b>1</b> Road Ditch	<b>0</b>
Field Ditch	<b>0</b> Tile Drain	<b>0</b>
Other	<b>0</b> Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>582.8</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T2.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>29.0</b>	<b>59.7</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>2</b>
	Affected length (ft.):	<b>750.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.3S6.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>2,127.8</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>155.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1209</b>	<b>1392</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,480.3</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M16 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,256.8</b>	<b>2,848.1</b>
	Erosion Height (ft.):	<b>5.9</b>	<b>6.0</b>
	Revetment Type:	<b>Other</b>	<b>Other</b>
	Revetment length	<b>379.7</b>	<b>835.2</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1961</b>	<b>2514</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>1.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M20 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>173.8</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>73.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>205.7</b>	<b>261.0</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.9</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>206.8</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>602</b>	<b>360</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,531.8</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.02 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>4,118.1</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>424.1</b> <b>94.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>695.1</b> <b>499.5</b>
	Erosion Height (ft.):	<b>3.2</b> <b>2.9</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>955.1</b> <b>71.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2153</b> <b>1516</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>80.39</b> <b>190.11</b>
	Average Height (ft.):	<b>4.0</b> <b>13.7</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>12.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>3</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>2,827.0</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T4.02 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,451.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>720.1</b> <b>51.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>346.4</b> <b>90.2</b>
	Erosion Height (ft.):	<b>3.3</b> <b>2.0</b>
	Revetment Type:	<b>Other</b> <b>None</b>
	Revetment length	<b>88.3</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>887</b> <b>466</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>36.58</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>2</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>6</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M10 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>41.3</b>	<b>335.5</b>
	Erosion Height (ft.):	<b>10.0</b>	<b>2.5</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>283.62</b>	
	Average Height (ft.):	<b>46.0</b>	
	Mass Failures:	<b>One</b>	
	Average Heigh (ft.):	<b>46.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M13 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>92.6</b>	<b>88.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>93.6</b>	<b>98.4</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>165.4</b>	<b>99.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>760</b>	<b>1788</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>1</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>594.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: **M07 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>744.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>1,541.1</b>	<b>175.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>166.5</b>	<b>167.9</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>2.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>227.2</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>217</b>	<b>279</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>125.78</b>	
	Average Height (ft.):	<b>35.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Lewis Creek

SGAT Version: 4.56

Reach: T6.02 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>