



Phase 2 - FIT - Legacy Data Report

Missisquoi - BlackHungerford

SGAT Version: 3

Reach: **R4S3.01 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	321.6	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	551.8	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	85.9
	Erosion Height (ft.):	0.0	3.5
	Revetment Type:	Hard Bank	Hard Bank
	Revetment length:	10.6	62.4
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	Multiple	
	Average Height (ft.):	5.0	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Missisquoi - BlackHungerford

SGAT Version: 3

Reach: **R4S1.1S1.01 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	60.2	296.8
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	444.4	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	427.7	621.9
	Erosion Height (ft.):	2.3	2.4
	Revetment Type:	Hard Bank	Hard Bank
	Revetment length:	19.4	18.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	Multiple	
	Average Height (ft.):	6.8	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	6
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	2
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	8
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Missisquoi - BlackHungerford

SGAT Version: 3

Reach: **R4S3.01 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:		
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.7	Stormwater Inputs	
4.9	Beaver Dams:	
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Missisquoi - BlackHungerford

SGAT Version: 3

Reach: **R4S3.01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	186.8	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	397.5	231.5
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	169.9	137.8
	Erosion Height (ft.):	1.9	1.8
	Revetment Type:	None	Hard Bank
	Revetment length:	0.0	17.3
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	One	
	Average Height (ft.):	3.0	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Missisquoi - BlackHungerford

SGAT Version: 3

Reach: **R4S1.1S1.01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	244.9	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	138.3	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	None	None
	Revetment length:	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):	0.0	
	Gullies:	None	
	Average Height (ft.):	0.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None