



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M06 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	220.0	220.0
	Erosion Height (ft.):	1.5	1.5
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	30.0	30.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	2
	Affected length:	500
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **T1.04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,464.0	1,464.0
	Erosion Height (ft.):	0.5	0.5
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	35.0	35.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.7	Stormwater Inputs	3
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	1
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	2,698.0	2,698.0
	Erosion Height (ft.):	3.0	3.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	100.0	100.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	540.0	540.0
	Erosion Height (ft.):	1.5	1.5
	Revetment Type:	None	None
	Revetment length:	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	1
	Affected length:	300
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M07 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:	None	None
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,850.0	1,850.0
	Erosion Height (ft.):	1.8	1.8
	Revetment Type:	None	Other
	Revetment length:	0.0	300.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	12
4.7	Stormwater Inputs	3
4.9	Beaver Dams:	1
	Affected length:	250
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M04 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	495.0	495.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	10.0	20.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	7
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M05 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,900.0	1,900.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	Other	None
	Revetment length:	230.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	Multiple	
	Average Height (ft.):	20.0	
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	6
4.7	Stormwater Inputs	2
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	2
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: **3**

Reach: **T1.02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,656.0	1,656.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	150.0	230.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	6
4.7	Stormwater Inputs	4
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **T1.03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,506.0	1,506.0
	Erosion Height (ft.):	1.5	1.5
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	50.0	50.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	8
4.7	Stormwater Inputs	3
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	2,616.0	2,616.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	None	None
	Revetment length:	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	Multiple	
	Average Height (ft.):	6.0	
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	8
4.7	Stormwater Inputs	4
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M04 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>		<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None		4.4	Number of Debris Jams:	5
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.7	Stormwater Inputs	0
	Berm Length (ft.):			4.9	Beaver Dams:	0
	Path Length (ft.):				Affected length:	
	Road Length (ft.):			5.2	Migration Features	
	Railroad Lenth (ft.):				Flood Chutes:	1
	Development Length:				Neck Cutoffs:	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>		Channel Avulsions:	0
	Erosion Length (ft.):	675.0	675.0		Braiding:	0
	Erosion Height (ft.):	1.0	1.0	5.3	Steep Riffles and Head Cuts	
	Revetment Type:	None	None		Steep Riffles:	0
	Revetment length:	0.0	0.0		Head Cuts:	0
3.2	<u>Buffer Less Than 25 ft.</u>			5.4	Animal Crossings:	No
3.3	<u>Riparian Corridor</u>			5.5	Channel Alterations	
	Mass Failures:	None			Straightening:	None
	Average Height (ft.):				Dredging:	None
	Gullies:	None				
	Average Height (ft.):					



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M06 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	539.0	539.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	None	None
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M07 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:	None	None
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	None	
	Average Height (ft.):		
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.7	Stormwater Inputs	0
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Dredging:	



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	500.0	1,100.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length:	600.0	910.0
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	One	
	Average Height (ft.):	15.0	
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.7	Stormwater Inputs	6
4.9	Beaver Dams:	0
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M02 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	300.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	350.0	740.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	1,320.0	1,320.0
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	None	None
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	One	
	Average Height (ft.):	6.0	
	Gullies:	None	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.7	Stormwater Inputs	2
4.9	Beaver Dams:	0
	Affected length:	0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Dredging:	None