



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,616.0</b>	<b>2,616.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>6.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>8</b>
4.7	Stormwater Inputs	<b>4</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M04 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>675.0</b>	<b>675.0</b>
	Erosion Height (ft.):	<b>1.0</b>	<b>1.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M06 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>539.0</b>	<b>539.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M07 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>500.0</b>	<b>1,100.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>600.0</b>	<b>910.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>15.0</b>	
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>6</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,698.0</b>	<b>2,698.0</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>3.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>100.0</b>	<b>100.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>540.0</b>	<b>540.0</b>
	Erosion Height (ft.):	<b>1.5</b>	<b>1.5</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length:	<b>300</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M04 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>495.0</b>	<b>495.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>10.0</b>	<b>20.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>7</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>





# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Munroe Brook

SGAT Version: **3**

Reach: **M05 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,900.0</b>	<b>1,900.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>Other</b>	<b>None</b>
	Revetment length:	<b>230.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>20.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.7	Stormwater Inputs	<b>2</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>2</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.02 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,656.0</b>	<b>1,656.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>150.0</b>	<b>230.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.7	Stormwater Inputs	<b>4</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.03 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,506.0</b>	<b>1,506.0</b>
	Erosion Height (ft.):	<b>1.5</b>	<b>1.5</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>50.0</b>	<b>50.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>8</b>
4.7	Stormwater Inputs	<b>3</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Munroe Brook

SGAT Version: 3

Reach: **M06 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>220.0</b>	<b>220.0</b>
	Erosion Height (ft.):	<b>1.5</b>	<b>1.5</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>30.0</b>	<b>30.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>2</b>
	Affected length:	<b>500</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.04 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,464.0</b>	<b>1,464.0</b>
	Erosion Height (ft.):	<b>0.5</b>	<b>0.5</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>35.0</b>	<b>35.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.7	Stormwater Inputs	<b>3</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: **M07 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Munroe Brook

SGAT Version: 3

Reach: T1.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,850.0</b>	<b>1,850.0</b>
	Erosion Height (ft.):	<b>1.8</b>	<b>1.8</b>
	Revetment Type:	<b>None</b>	<b>Other</b>
	Revetment length:	<b>0.0</b>	<b>300.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>12</b>
4.7	Stormwater Inputs	<b>3</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length:	<b>250</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Munroe Brook

SGAT Version: 3

Reach: **M02 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	4.4	Number of Debris Jams:	<b>4</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.7	Stormwater Inputs	<b>2</b>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.9	Beaver Dams:	<b>0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>		Affected length:	<b>0</b>
	Road Length (ft.):	<b>300.0</b>	<b>0.0</b>	5.2	Migration Features	
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>		Flood Chutes:	<b>0</b>
	Development Length:	<b>350.0</b>	<b>740.0</b>		Neck Cutoffs:	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>		Channel Avulsions:	<b>0</b>
	Erosion Length (ft.):	<b>1,320.0</b>	<b>1,320.0</b>		Braiding:	<b>0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>	5.3	Steep Riffles and Head Cuts	
	Revetment Type:	<b>None</b>	<b>None</b>		Steep Riffles:	<b>0</b>
	Revetment length:				Head Cuts:	<b>0</b>
3.2	<u>Buffer Less Than 25 ft.</u>			5.4	Animal Crossings:	<b>No</b>
3.3	<u>Riparian Corridor</u>			5.5	Channel Alterations	
	Mass Failures:	<b>One</b>			Straightening:	<b>Straightening</b>
	Average Height (ft.):	<b>6.0</b>			Dredging:	<b>None</b>
	Gullies:	<b>None</b>				
	Average Height (ft.):					