



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	155.6	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	29.5
	Erosion Height (ft.):	0.0	6.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	258.4	243.2
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	1,568.9
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.06 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	Rip-Rap	None
	Revetment length	95.7	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	6
	Affected length (ft.):	1,100.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	111.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.02 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	2,416.7 528.6
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 53.9
	Erosion Height (ft.):	0.0 3.6
	Revetment Type:	None None
	Revetment length	0.0 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0 296
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	54.42 81.49
	Average Height (ft.):	6.0 11.3
	Mass Failures:	Multiple
	Average Heigh (ft.):	9.7
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
Overland Flow	2 Road Ditch	0
Field Ditch	0 Tile Drain	0
Other	0 Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	5
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	845.4
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M103 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	1,390.7	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	230.2	415.3
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	118.5	165.5
	Erosion Height (ft.):	4.9	4.6
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	218.0	140.2
3.2	<u>Buffer Less Than 25 ft.</u>	781	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	Small Bypass
	Use:	Hydro-electric
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	488.9
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.02 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	563.2	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	Rip-Rap	None
	Revetment length	40.3	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	436	230
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 2	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	12
	Affected length (ft.):	1,325.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	877.2
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	592.8	0.0
	Road Length (ft.):	331.5	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	441.5	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	194.6	546.2
	Erosion Height (ft.):	2.4	3.6
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	1,374.5	816.1
3.2	<u>Buffer Less Than 25 ft.</u>	2492	2591
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 3	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,232.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	592.8 0.0
	Road Length (ft.):	331.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	441.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	194.6 546.2
	Erosion Height (ft.):	2.4 3.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	1,374.5 816.1
3.2	<u>Buffer Less Than 25 ft.</u>	2492 2591
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
Overland Flow	1 Road Ditch	0
Field Ditch	0 Tile Drain	0
Other	0 Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,232.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	592.8 0.0
	Road Length (ft.):	331.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	441.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	194.6 546.2
	Erosion Height (ft.):	2.4 3.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	1,374.5 816.1
3.2	<u>Buffer Less Than 25 ft.</u>	2492 2591
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 3
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,232.7
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.02 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	592.8 0.0
	Road Length (ft.):	331.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	441.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	194.6 546.2
	Erosion Height (ft.):	2.4 3.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	1,374.5 816.1
3.2	<u>Buffer Less Than 25 ft.</u>	2492 2591
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 1
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,232.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.02 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	592.8 0.0
	Road Length (ft.):	331.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	441.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	194.6 546.2
	Erosion Height (ft.):	2.4 3.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	1,374.5 816.1
3.2	<u>Buffer Less Than 25 ft.</u>	2492 2591
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 1	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,232.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.03 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,914.9 116.6
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	237.1 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 107.0
	Erosion Height (ft.):	0.0 4.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	171.1 922.5
3.2	<u>Buffer Less Than 25 ft.</u>	0 208
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	60.79
	Average Height (ft.):	8.0
	Mass Failures:	One
	Average Heigh (ft.):	8.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 1	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,055.4
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.03 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,914.9 116.6
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	237.1 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 107.0
	Erosion Height (ft.):	0.0 4.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	171.1 922.5
3.2	<u>Buffer Less Than 25 ft.</u>	0 208
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	60.79
	Average Height (ft.):	8.0
	Mass Failures:	One
	Average Heigh (ft.):	8.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 6
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,055.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.03 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	168.8 0.0
	Road Length (ft.):	449.9 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	32.6 0.0
	Erosion Height (ft.):	2.0 0.0
	Revetment Type:	Rip-Rap None
	Revetment length	112.0 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	133 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	771.5
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	3,400.4 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	244.3 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	77.5 197.7
	Erosion Height (ft.):	4.3 4.1
	Revetment Type:	Rip-Rap Multiple
	Revetment length	326.1 763.1
3.2	<u>Buffer Less Than 25 ft.</u>	29 196
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	85.06
	Average Height (ft.):	11.1
	Mass Failures:	Multiple
	Average Heigh (ft.):	11.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	4
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 6
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	8
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	4
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	4
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	2,818.6
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.07 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	251.8	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	859.6	147.6
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	203.5	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	48.9	75.4
	Erosion Height (ft.):	2.0	2.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	142.7
3.2	<u>Buffer Less Than 25 ft.</u>	233	29
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	24
4.5	Flow Regulation Type:	Small Withdrawal
	Use:	Other
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	4
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	20
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	4
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,826.3
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M106 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	101.3	408.1
	Erosion Height (ft.):	4.1	3.9
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	37.4
3.2	<u>Buffer Less Than 25 ft.</u>	0	1051
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	1
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	924.2
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M106 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	96.8 0.0
	Road Length (ft.):	528.4 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	115.0 100.3
	Erosion Height (ft.):	4.1 4.0
	Revetment Type:	Rip-Rap None
	Revetment length	64.3 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	87 397
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	53.49
	Average Height (ft.):	20.0
	Mass Failures:	One
	Average Heigh (ft.):	20.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	1
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	4
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.02 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	837.2	272.2
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	846.0	92.5
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	75.4	57.0
	Erosion Height (ft.):	3.7	3.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	370.3	195.3
3.2	<u>Buffer Less Than 25 ft.</u>	300	534
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,086.7
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.06 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	0	
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None	
		<u>Both</u>		Use:		
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs		
	Path Length (ft.):	0.0	Overland Flow	0	Road Ditch	2
	Road Length (ft.):	648.5	Field Ditch	0	Tile Drain	0
	Railroad Lenth (ft.):	0.0	Other	0	Ub Strm Wtr Pipe	0
	Development Length:	0.0	4.9	Beaver Dams:	1	
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	50.0	
	Erosion Length (ft.):	0.0	5.2	Migration Features		
	Erosion Height (ft.):	0.0	Flood Chutes:	4		
	Revetment Type:	Rip-Rap	Neck Cutoffs:	0		
	Revetment length	28.7	Channel Avulsions:	0		
3.2	<u>Buffer Less Than 25 ft.</u>	0	Braiding:	0		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts		
	Mass Failures:		Steep Riffles:	3		
	Average Height (ft.):		Head Cuts:	0		
	Mass Failures:	None	5.4	Animal Crossings:	No	
	Average Heigh (ft.):		5.5	Channel Alterations		
	Gullies:	None	Straightening:	Straightening		
	Number of Gullies	0	Length (ft.):	524.2		
	Total Length of Gullies (ft.):	0.0	Dredging:	None		
	Average Height of Gullies					



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M103 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	477.2 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,434.9 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	554.8 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 91.3
	Erosion Height (ft.):	0.0 4.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	789.6 533.0
3.2	<u>Buffer Less Than 25 ft.</u>	1007 415
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	2,203.6
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M102 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	213.4	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	113.3	255.1
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	0.0
	Erosion Height (ft.):	0.0	0.0
	Revetment Type:	Multiple	Hard Bank
	Revetment length	231.4	66.7
3.2	<u>Buffer Less Than 25 ft.</u>	360	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	Small Bypass
	Use:	Hydro-electric
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	1
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	353.1
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M107 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,414.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	937.1 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	374.0 83.9
	Erosion Height (ft.):	6.4 6.0
	Revetment Type:	None Rip-Rap
	Revetment length	0.0 195.6
3.2	<u>Buffer Less Than 25 ft.</u>	0 892
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	4
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	2,066.0
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M101 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	60.4 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	513.9 391.4
	Railroad Lenth (ft.):	2,103.9 0.0
	Development Length:	755.4 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	99.6 484.3
	Erosion Height (ft.):	4.0 5.1
	Revetment Type:	Multiple Multiple
	Revetment length	620.9 308.8
3.2	<u>Buffer Less Than 25 ft.</u>	27 997
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 1	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,601.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M101 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	60.4 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	513.9 391.4
	Railroad Lenth (ft.):	2,103.9 0.0
	Development Length:	755.4 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	99.6 484.3
	Erosion Height (ft.):	4.0 5.1
	Revetment Type:	Multiple Multiple
	Revetment length	620.9 308.8
3.2	<u>Buffer Less Than 25 ft.</u>	27 997
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 2
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,601.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M101 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	60.4 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	513.9 391.4
	Railroad Lenth (ft.):	2,103.9 0.0
	Development Length:	755.4 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	99.6 484.3
	Erosion Height (ft.):	4.0 5.1
	Revetment Type:	Multiple Multiple
	Revetment length	620.9 308.8
3.2	<u>Buffer Less Than 25 ft.</u>	27 997
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
Overland Flow	1 Road Ditch	0
Field Ditch	0 Tile Drain	0
Other	0 Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	3
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,601.7
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.07 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,295.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	189.7 155.4
	Erosion Height (ft.):	4.4 4.6
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	93.3 92.6
3.2	<u>Buffer Less Than 25 ft.</u>	0 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	9
4.5	Flow Regulation Type:	Small Bypass
	Use:	Recreation
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 3
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	6
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,029.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.04 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	776.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	192.0	638.8
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	19.2
	Erosion Height (ft.):	0.0	2.0
	Revetment Type:	Multiple	Rip-Rap
	Revetment length	204.5	291.6
3.2	<u>Buffer Less Than 25 ft.</u>	36	1231
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 2
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	1,204.6
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.07 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	469.7	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	19.4
	Erosion Height (ft.):	0.0	3.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	13
4.5	Flow Regulation Type:	Small Run of River
	Use:	Recreation
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	6
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	2
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	494.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.02 -B

Step	Description	Value
1.2	Alluvial Fan:	None
1.3	Encroachments - Side	One Both
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	2,357.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	1,764.4 0.0
3.1	Erosion - Bank	Left Right
	Erosion Length (ft.):	0.0 37.3
	Erosion Height (ft.):	0.0 2.0
	Revetment Type:	Multiple Rip-Rap
	Revetment length	1,808.1 333.5
3.2	Buffer Less Than 25 ft.	638 0
3.3	Riparian Corridor	Left Right
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

Step	Description	Value
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	5
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	2,524.4
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.02 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	2,357.6	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	1,764.4	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	37.3
	Erosion Height (ft.):	0.0	2.0
	Revetment Type:	Multiple	Rip-Rap
	Revetment length	1,808.1	333.5
3.2	<u>Buffer Less Than 25 ft.</u>	638	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 2
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	5
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	2,524.4
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.06 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	140.8 0.0
	Road Length (ft.):	632.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 0.0
	Erosion Height (ft.):	0.0 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	50.4 468.4
3.2	<u>Buffer Less Than 25 ft.</u>	0 32
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	40.06
	Average Height (ft.):	20.0
	Mass Failures:	One
	Average Heigh (ft.):	20.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 2
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	4
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	560.5
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.06 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	140.8 0.0
	Road Length (ft.):	632.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 0.0
	Erosion Height (ft.):	0.0 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	50.4 468.4
3.2	<u>Buffer Less Than 25 ft.</u>	0 32
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	40.06
	Average Height (ft.):	20.0
	Mass Failures:	One
	Average Heigh (ft.):	20.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	2
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 1	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	4
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	560.5
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M105 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	68.7 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	1,324.5 1,029.8
	Erosion Height (ft.):	4.8 4.8
	Revetment Type:	Rip-Rap Multiple
	Revetment length	273.6 819.4
3.2	<u>Buffer Less Than 25 ft.</u>	501 30
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	39.86
	Average Height (ft.):	12.0
	Mass Failures:	One
	Average Heigh (ft.):	12.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 3
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	4,187.2
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.04 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	Yes
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	61.2 0.0
	Erosion Height (ft.):	2.8 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	511.2 327.8
3.2	<u>Buffer Less Than 25 ft.</u>	614 730
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	0 Tile Drain 1
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	914.4
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.04 -A

Step	Description	Value
1.2	Alluvial Fan:	None
1.3	Encroachments - Side	One Both
	Berm Length (ft.):	51.2 610.9
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	Erosion - Bank	Left Right
	Erosion Length (ft.):	55.8 331.8
	Erosion Height (ft.):	2.0 3.1
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	158.3 313.9
3.2	Buffer Less Than 25 ft.	1328 1712
3.3	Riparian Corridor	Left Right
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

Step	Description	Value
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	0 Tile Drain 2
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	1,702.0
	Dredging:	Dredging



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.03 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	297.7	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	196.2	194.4
	Erosion Height (ft.):	2.7	3.7
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	327.2	154.9
3.2	<u>Buffer Less Than 25 ft.</u>	1350	796
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	One	
	Number of Gullies	1	
	Total Length of Gullies (ft.):	5.0	
	Average Height of Gullies	3.0	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 2	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,210.1
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.04 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,806.3 604.5
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	388.8 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0 0.0
	Erosion Height (ft.):	0.0 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	243.1 743.2
3.2	<u>Buffer Less Than 25 ft.</u>	208 586
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	71.79 126.76
	Average Height (ft.):	12.0 9.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	10.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	3
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 2
	Field Ditch	0 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	6
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,506.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	1,593.9	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	22.8
	Erosion Height (ft.):	0.0	2.0
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	154.3	421.4
3.2	<u>Buffer Less Than 25 ft.</u>	0	89
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	1
	Field Ditch	0
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With Windrowing
	Length (ft.):	1,119.9
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.02 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	259.5	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	253.1	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	36.1	69.7
	Erosion Height (ft.):	3.0	4.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	33.3
3.2	<u>Buffer Less Than 25 ft.</u>	237	34
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	Large Store and Release
	Use:	Recreation
4.7	Stormwater Inputs	
	Overland Flow	0
	Road Ditch	0
	Field Ditch	1
	Tile Drain	0
	Other	0
	Ub Strm Wtr Pipe	0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	426.4
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M107 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	0
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
		<u>Both</u>		Use:	
	Berm Length (ft.):	0.0	4.7	Stormwater Inputs	
	Path Length (ft.):	486.2	Overland Flow	Road Ditch	
	Road Length (ft.):	0.0	Field Ditch	Tile Drain	
	Railroad Lenth (ft.):	0.0	Other	Ub Strm Wtr Pipe	
	Development Length:	0.0	4.9	Beaver Dams:	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>		Affected length (ft.):	0.0
	Erosion Length (ft.):	0.0	5.2	Migration Features	
	Erosion Height (ft.):	0.0	Flood Chutes:	1	
	Revetment Type:	Rip-Rap	Neck Cutoffs:	0	
	Revetment length	100.4	Channel Avulsions:	0	
3.2	<u>Buffer Less Than 25 ft.</u>	0	Braiding:	0	
3.3	<u>Riparian Corridor</u>	<u>Left</u>	5.3	Steep Riffles and Head Cuts	
	Mass Failures:		Steep Riffles:	0	
	Average Height (ft.):		Head Cuts:	0	
	Mass Failures:	None	5.4	Animal Crossings:	No
	Average Heigh (ft.):		5.5	Channel Alterations	
	Gullies:	None	Straightening:	Straightening	
	Number of Gullies	0	Length (ft.):	687.6	
	Total Length of Gullies (ft.):	0.0	Dredging:	None	
	Average Height of Gullies				



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M107 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	390.6 0.0
	Road Length (ft.):	2,023.7 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	273.3 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	52.4 0.0
	Erosion Height (ft.):	4.2 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	590.4 1,005.6
3.2	<u>Buffer Less Than 25 ft.</u>	239 413
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	82.95
	Average Height (ft.):	8.7
	Mass Failures:	Multiple
	Average Heigh (ft.):	9.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	1 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,116.9
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M107 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	390.6 0.0
	Road Length (ft.):	2,023.7 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	273.3 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	52.4 0.0
	Erosion Height (ft.):	4.2 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	590.4 1,005.6
3.2	<u>Buffer Less Than 25 ft.</u>	239 413
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	82.95
	Average Height (ft.):	8.7
	Mass Failures:	Multiple
	Average Heigh (ft.):	9.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 5
	Field Ditch	0 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,116.9
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M107 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	390.6 0.0
	Road Length (ft.):	2,023.7 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	273.3 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	52.4 0.0
	Erosion Height (ft.):	4.2 0.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	590.4 1,005.6
3.2	<u>Buffer Less Than 25 ft.</u>	239 413
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	82.95
	Average Height (ft.):	8.7
	Mass Failures:	Multiple
	Average Heigh (ft.):	9.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	0 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 1
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	3,116.9
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.03 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	230.1	0.0
	Road Length (ft.):	266.1	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	145.2
	Erosion Height (ft.):	0.0	4.2
	Revetment Type:	Rip-Rap	Rip-Rap
	Revetment length	297.9	318.9
3.2	<u>Buffer Less Than 25 ft.</u>	490	824
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,417.4
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.S1.06 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Length (ft.):	0.0
	Dredging:	



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **M104 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	242.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	479.2 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	83.9 58.2
	Erosion Height (ft.):	5.5 3.0
	Revetment Type:	None Multiple
	Revetment length	0.0 83.1
3.2	<u>Buffer Less Than 25 ft.</u>	146 153
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	56.39 147.7
	Average Height (ft.):	15.0 25.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	18.3
	Gullies:	Multiple
	Number of Gullies	2
	Total Length of Gullies (ft.):	260.0
	Average Height of Gullies	4.5

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 1	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	8
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	5
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	689.6
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: **M104 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	242.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	479.2 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	83.9 58.2
	Erosion Height (ft.):	5.5 3.0
	Revetment Type:	None Multiple
	Revetment length	0.0 83.1
3.2	<u>Buffer Less Than 25 ft.</u>	146 153
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	56.39 147.7
	Average Height (ft.):	15.0 25.0
	Mass Failures:	Multiple
	Average Heigh (ft.):	18.3
	Gullies:	Multiple
	Number of Gullies	2
	Total Length of Gullies (ft.):	260.0
	Average Height of Gullies	4.5

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 6
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	8
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	5
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	689.6
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.02 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	839.6 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	58.8 88.7
	Erosion Height (ft.):	2.5 4.3
	Revetment Type:	None None
	Revetment length	0.0 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	292 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	102.18 74.15
	Average Height (ft.):	13.3 12.6
	Mass Failures:	Multiple
	Average Heigh (ft.):	12.4
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	Small Bypass
	Use:	Hydro-electric
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 0
	Field Ditch 1	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	1
	Affected length (ft.):	50.0
5.2	Migration Features	
	Flood Chutes:	13
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	3
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	2,346.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	174.1	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	59.1	0.0
	Erosion Height (ft.):	2.6	0.0
	Revetment Type:	Multiple	Rip-Rap
	Revetment length	524.0	375.0
3.2	<u>Buffer Less Than 25 ft.</u>	400	390
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	7
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 3
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	11
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	3
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	12
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	2,387.0
	Dredging:	Dredging



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	73.3 0.0
	Path Length (ft.):	38.2 0.0
	Road Length (ft.):	2,542.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	2,126.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	199.6 132.9
	Erosion Height (ft.):	4.0 2.7
	Revetment Type:	Multiple Rip-Rap
	Revetment length	855.2 323.3
3.2	<u>Buffer Less Than 25 ft.</u>	123 324
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	8.84
	Average Height (ft.):	10.0
	Mass Failures:	One
	Average Heigh (ft.):	10.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	48
4.5	Flow Regulation Type:	Small
	Use:	Withdrawal
	Use:	Other
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	0 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 3
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	24
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	22
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With
	Length (ft.):	Windrowing
	Dredging:	4,256.6
		Gravel Mining



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.05 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>		
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	48		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.5	Flow Regulation Type:	Small Withdrawal	
	Berm Length (ft.):	73.3	0.0	Use:	Other		
	Path Length (ft.):	38.2	0.0	4.7	Stormwater Inputs		
	Road Length (ft.):	2,542.2	0.0	Overland Flow	0	Road Ditch	0
	Railroad Lenth (ft.):	0.0	0.0	Field Ditch	3	Tile Drain	0
	Development Length:	2,126.5	0.0	Other	0	Ub Strm Wtr Pipe	0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>	4.9	Beaver Dams:	0	
	Erosion Length (ft.):	199.6	132.9	Affected length (ft.):	0.0		
	Erosion Height (ft.):	4.0	2.7	5.2	Migration Features		
	Revetment Type:	Multiple	Rip-Rap	Flood Chutes:	24		
	Revetment length	855.2	323.3	Neck Cutoffs:	0		
3.2	<u>Buffer Less Than 25 ft.</u>	123	324	Channel Avulsions:	0		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>	Braiding:	0		
	Mass Failures:		8.84	5.3	Steep Riffles and Head Cuts		
	Average Height (ft.):		10.0	Steep Riffles:	22		
	Mass Failures:	One		Head Cuts:	0		
	Average Heigh (ft.):	10.0		5.4	Animal Crossings:	Yes	
	Gullies:	None		5.5	Channel Alterations		
	Number of Gullies	0		Straightening:	With Windrowing		
	Total Length of Gullies (ft.):	0.0		Length (ft.):	4,256.6		
	Average Height of Gullies			Dredging:	Gravel Mining		



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	73.3 0.0
	Path Length (ft.):	38.2 0.0
	Road Length (ft.):	2,542.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	2,126.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	199.6 132.9
	Erosion Height (ft.):	4.0 2.7
	Revetment Type:	Multiple Rip-Rap
	Revetment length	855.2 323.3
3.2	<u>Buffer Less Than 25 ft.</u>	123 324
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	8.84
	Average Height (ft.):	10.0
	Mass Failures:	One
	Average Heigh (ft.):	10.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	48
4.5	Flow Regulation Type:	Small
	Use:	Withdrawal
	Use:	Other
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 0
	Field Ditch	0 Tile Drain 3
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	24
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	22
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With
	Length (ft.):	Windrowing
	Dredging:	4,256.6
		Gravel Mining



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T1.05 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	73.3 0.0
	Path Length (ft.):	38.2 0.0
	Road Length (ft.):	2,542.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	2,126.5 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	199.6 132.9
	Erosion Height (ft.):	4.0 2.7
	Revetment Type:	Multiple Rip-Rap
	Revetment length	855.2 323.3
3.2	<u>Buffer Less Than 25 ft.</u>	123 324
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	8.84
	Average Height (ft.):	10.0
	Mass Failures:	One
	Average Heigh (ft.):	10.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	48
4.5	Flow Regulation Type:	Small
	Use:	Withdrawal
	Use:	Other
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 10
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	24
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	22
	Head Cuts:	0
5.4	Animal Crossings:	Yes
5.5	Channel Alterations	
	Straightening:	With
	Length (ft.):	Windrowing
	Dredging:	4,256.6
		Gravel Mining



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T2.03 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None	4.4	Number of Debris Jams:	1
1.3	<u>Encroachments - Side</u>	<u>One</u>	4.5	Flow Regulation Type:	None
	Berm Length (ft.):	0.0		Use:	
	Path Length (ft.):	0.0	4.7	Stormwater Inputs	
	Road Length (ft.):	73.0		Overland Flow	Road Ditch
	Railroad Lenth (ft.):	0.0		Field Ditch	Tile Drain
	Development Length:	0.0		Other	Ub Strm Wtr Pipe
3.1	<u>Erosion - Bank</u>	<u>Left</u>	4.9	Beaver Dams:	0
	Erosion Length (ft.):	243.4		Affected length (ft.):	0.0
	Erosion Height (ft.):	2.7	5.2	Migration Features	
	Revetment Type:	Rip-Rap		Flood Chutes:	0
	Revetment length	27.4		Neck Cutoffs:	0
3.2	<u>Buffer Less Than 25 ft.</u>	266		Channel Avulsions:	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>		Braiding:	0
	Mass Failures:		5.3	Steep Riffles and Head Cuts	
	Average Height (ft.):			Steep Riffles:	0
	Mass Failures:	None		Head Cuts:	0
	Average Heigh (ft.):		5.4	Animal Crossings:	No
	Gullies:	None	5.5	Channel Alterations	
	Number of Gullies	0		Straightening:	Straightening
	Total Length of Gullies (ft.):	0.0		Length (ft.):	815.3
	Average Height of Gullies			Dredging:	None



Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: 4.56

Reach: T2.S1.06 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Length (ft.):	0.0
	Dredging:	



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
July, 17 2024

Phase 2 - FIT - Legacy Data Report

Stevens River

SGAT Version: **4.56**

Reach: **T1.02 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	1,794.2 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	0.0 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	122.0 0.0
	Erosion Height (ft.):	3.0 0.0
	Revetment Type:	Rip-Rap None
	Revetment length	65.5 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	193 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	72.8
	Average Height (ft.):	25.0
	Mass Failures:	One
	Average Heigh (ft.):	25.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	0 Road Ditch 1
	Field Ditch	0 Tile Drain 0
	Other	0 Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	1,519.8
	Dredging:	None