



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M14 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>4,643.6</b>	<b>1,264.1</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>620.3</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>710.5</b>	<b>813.8</b>
	Erosion Height (ft.):	<b>3.6</b>	<b>3.1</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>264.5</b>	<b>436.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>26.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M10 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>Yes</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>428.3</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>1,659.5</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,289.9</b>	<b>2,248.0</b>
	Erosion Height (ft.):	<b>4.2</b>	<b>5.1</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>1,223.0</b>	<b>621.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>15.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>5,856.6</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>8,866.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,305.8</b>	<b>914.5</b>
	Erosion Height (ft.):	<b>17.2</b>	<b>13.7</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>590.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>40.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M05 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>258.3</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,463.5</b>	<b>1,302.4</b>
	Erosion Height (ft.):	<b>8.8</b>	<b>15.6</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>26.9</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M11 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>1,598.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>553.3</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>137.1</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>98.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M12 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>936.5</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>49.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>250.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **T01.04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>7,697.0</b>	<b>6,444.0</b>
	Erosion Height (ft.):	<b>6.0</b>	<b>6.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>398.0</b>	<b>326.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **T01.07 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,170.0</b>	<b>2,841.0</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>5</b>
	Affected length:	<b>750</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):		
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>282.0</b>	<b>4,189.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>26.7</b>	
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>24</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>11</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>4</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>17</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,712.0</b>	<b>3,070.0</b>
	Erosion Height (ft.):	<b>12.0</b>	<b>12.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M14 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>3,637.7</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>198.9</b>	<b>197.5</b>
	Erosion Height (ft.):	<b>4.6</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>789.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M11 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>879.3</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>148.7</b>	<b>850.1</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>97.6</b>	<b>199.0</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>167.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M17 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>143.8</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>3.3</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M15 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>85.0</b>	<b>998.0</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>35.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>2</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M07 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>4,216.6</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>746.7</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>3,297.8</b> <b>3,600.2</b>
	Erosion Height (ft.):	<b>6.3</b> <b>6.5</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length:	<b>1,065.7</b> <b>552.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	
3.3	<u>Riparian Corridor</u>	
	Mass Failures:	<b>None</b>
	Average Height (ft.):	<b>0.0</b>
	Gullies:	<b>None</b>
	Average Height (ft.):	<b>0.0</b>

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>7</b>
	Neck Cutoffs:	<b>4</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M06 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>260.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,692.4</b>	<b>1,019.2</b>
	Erosion Height (ft.):	<b>6.7</b>	<b>8.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M08 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>3,182.2</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>1,970.3</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>3,522.1</b>	<b>3,725.1</b>
	Erosion Height (ft.):	<b>5.6</b>	<b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>4,792.0</b>	<b>1,158.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>22.5</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>8</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>12</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M16 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>234.6</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>826.8</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>402.9</b>	<b>391.4</b>
	Erosion Height (ft.):	<b>3.2</b>	<b>3.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **T01.02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>453.0</b>	<b>994.0</b>
	Erosion Height (ft.):	<b>7.0</b>	<b>7.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length:	<b>105.0</b>	
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>30.0</b>	
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>312.6</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,322.0</b>	<b>1,531.6</b>
	Erosion Height (ft.):	<b>26.9</b>	<b>9.1</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>70.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M16 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>69.2</b>	<b>153.9</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>3.7</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>37.5</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M17 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>1,318.7</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>519.4</b>	<b>544.9</b>
	Erosion Height (ft.):	<b>5.5</b>	<b>4.6</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>137.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>20.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>11</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M09 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>876.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>6.0</b>	
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>1,198.0</b>	<b>561.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:		
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>Dredging, Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **T01.01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>3,252.0</b>	<b>2,712.0</b>
	Erosion Height (ft.):	<b>6.0</b>	<b>6.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>7.5</b>	
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M12 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>699.6</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>467.9</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>53.3</b>	<b>243.9</b>
	Erosion Height (ft.):	<b>6.0</b>	<b>3.0</b>
	Revetment Type:	<b>Multiple</b>	<b>None</b>
	Revetment length:	<b>340.7</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M16 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>435.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **T01.03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>6,909.0</b>	<b>6,011.0</b>
	Erosion Height (ft.):	<b>8.0</b>	<b>8.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>Multiple</b>	
	Average Height (ft.):	<b>12.5</b>	
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **T01.06 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,492.0</b>	<b>2,841.0</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>2</b>
	Affected length:	<b>6000</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M17 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>305.0</b>	<b>542.0</b>
	Erosion Height (ft.):	<b>3.9</b>	<b>4.9</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length:	<b>56.7</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>9</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M09 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,186.0</b>	<b>351.0</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>514.0</b>	<b>472.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:		
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>2</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>2</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>Dredging, Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M13 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>145.1</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>3,588.0</b>	<b>1,292.9</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>275.2</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>464.9</b>	<b>1,498.8</b>
	Erosion Height (ft.):	<b>3.9</b>	<b>4.3</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>718.2</b>	<b>179.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>2</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Poultney - Hubbardton River

SGAT Version: 3

Reach: **M14 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>4,403.8</b>	<b>484.6</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,274.9</b>	<b>836.8</b>
	Erosion Height (ft.):	<b>3.2</b>	<b>3.5</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>634.6</b>	<b>312.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>15.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):	<b>0.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>7</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>