



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R47S2.01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>54.8</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>53.4</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>167.4</b>	<b>16.7</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>3.0</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>589.2</b>	<b>578.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>575</b>	<b>593</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>593.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R48 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>445.9</b>	<b>131.2</b>
	Erosion Height (ft.):	<b>1.9</b>	<b>3.1</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>695</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R47S2.01 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Multiple</b>
	Revetment length	<b>117.6</b>	<b>158.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>73</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>73.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R44 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>297.1</b> <b>206.8</b>
	Erosion Height (ft.):	<b>4.7</b> <b>4.9</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>95.1</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>401</b> <b>509</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>94.3474</b>
	Average Height (ft.):	<b>16.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>16.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S2.2S1.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Length (ft.):	0.0
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R48 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>99.7</b>	<b>164.5</b>
	Erosion Height (ft.):	<b>2.5</b>	<b>1.9</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>1</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R40 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>766.0</b>	<b>954.7</b>
	Erosion Height (ft.):	<b>5.6</b>	<b>5.5</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>334.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1205</b>	<b>334</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>2</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.07 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>2,499.3</b> <b>199.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>944.7</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>389.5</b> <b>579.7</b>
	Erosion Height (ft.):	<b>5.5</b> <b>6.7</b>
	Revetment Type:	<b>Multiple</b> <b>Multiple</b>
	Revetment length	<b>424.6</b> <b>846.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1238</b> <b>992</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>199.24</b>
	Average Height (ft.):	<b>35.0</b>
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>1</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.02 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>862.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.06 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>421.6</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>325.7</b>	<b>153.5</b>
	Erosion Height (ft.):	<b>8.0</b>	<b>6.1</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>219.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>451</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>225.59</b>	
	Average Height (ft.):	<b>38.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R41 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>3,804.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>370.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>5,393.8</b> <b>4,669.3</b>
	Erosion Height (ft.):	<b>5.6</b> <b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>329.9</b> <b>892.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3854</b> <b>5528</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>37.14524</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>10</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>0</b>
	Field Ditch	<b>1</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>15</b>
	Neck Cutoffs:	<b>4</b>
	Channel Avulsions:	<b>6</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,504.5</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R41 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>3,804.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>370.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>5,393.8</b> <b>4,669.3</b>
	Erosion Height (ft.):	<b>5.6</b> <b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>329.9</b> <b>892.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3854</b> <b>5528</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>37.14524</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>10</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>1</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>15</b>
	Neck Cutoffs:	<b>4</b>
	Channel Avulsions:	<b>6</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,504.5</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R41 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>3,804.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>370.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>5,393.8</b> <b>4,669.3</b>
	Erosion Height (ft.):	<b>5.6</b> <b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>329.9</b> <b>892.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3854</b> <b>5528</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>37.14524</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>10</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>0</b>
	Field Ditch	<b>0</b> Tile Drain <b>1</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>15</b>
	Neck Cutoffs:	<b>4</b>
	Channel Avulsions:	<b>6</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,504.5</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S2.2S1.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>953.2</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>103.6</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>4.8</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>290.9</b>	<b>146.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>571</b>	<b>84</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R48 -E

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>163.2</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>179.4</b> <b>226.7</b>
	Erosion Height (ft.):	<b>2.9</b> <b>2.3</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>106</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>31.79</b>
	Average Height (ft.):	<b>22.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>22.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>Small Bypass</b>
	Use:	<b>Recreation</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>338.4</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R43 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>484.2</b>	<b>541.3</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.2</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>395</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R47 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>419.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>92.4</b>	<b>112.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>301.4</b>	<b>479.5</b>
	Erosion Height (ft.):	<b>4.3</b>	<b>3.3</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>949.8</b>	<b>265.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>268</b>	<b>1038</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>1</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>2</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>327.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R47 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>419.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>92.4</b>	<b>112.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>301.4</b>	<b>479.5</b>
	Erosion Height (ft.):	<b>4.3</b>	<b>3.3</b>
	Revetment Type:	<b>Multiple</b>	<b>Multiple</b>
	Revetment length	<b>949.8</b>	<b>265.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>268</b>	<b>1038</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>1</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>2</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>327.2</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Upper Missisquoi

SGAT Version: **4.56**

Reach: **R28 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>204.8</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>572.3</b>	<b>441.3</b>
	Erosion Height (ft.):	<b>4.2</b>	<b>5.5</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>125.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1370</b>	<b>1156</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R45S3.1S1.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>75.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R44T6.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>411.0</b>	<b>509.6</b>
	Erosion Height (ft.):	<b>3.6</b>	<b>4.1</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>113.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>288</b>	<b>1461</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>1</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>3</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R35 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>260.7</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>996.9</b>	<b>1,707.9</b>
	Erosion Height (ft.):	<b>5.7</b>	<b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>225.3</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3967</b>	<b>2260</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Use:	<b>Irrigation</b>
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>0</b>
	Field Ditch	<b>1</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R44 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>302.7</b> <b>328.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>42.9</b>
	Erosion Height (ft.):	<b>0.0</b> <b>7.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>80.4</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>186</b> <b>62</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>Large Run of River</b>
	Use:	<b>Hydro-electric</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R34 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R28T1.05 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>534.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>424.5</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>449.9</b>	<b>162.5</b>
	Erosion Height (ft.):	<b>5.6</b>	<b>6.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>252.0</b>	<b>263.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1473</b>	<b>676</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>0</b>
	Field Ditch	<b>1</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>6</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R28T1.05 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>1,715.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>88.7</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,222.9</b>	<b>177.5</b>
	Erosion Height (ft.):	<b>5.3</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>511.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>226</b>	<b>1646</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>12</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>14</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R29 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>625.5</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,232.3</b>	<b>810.7</b>
	Erosion Height (ft.):	<b>6.7</b>	<b>6.3</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2283</b>	<b>1726</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>1</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R42 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>143.3</b>	<b>274.8</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>3.9</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>252.5</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>103</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R48 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>203.0</b>	<b>252.1</b>
	Erosion Height (ft.):	<b>2.6</b>	<b>2.5</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>1</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R45S3.02 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>214.8</b>	<b>269.4</b>
	Erosion Height (ft.):	<b>2.3</b>	<b>1.7</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>2</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Upper Missisquoi

SGAT Version: **4.56**

Reach: **R44 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>34.4</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>126.1</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>62</b>	<b>607</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R45S3.02 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>416.7</b>	<b>495.4</b>
	Erosion Height (ft.):	<b>3.3</b>	<b>3.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R35T3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>271.3</b>	<b>376.4</b>
	Erosion Height (ft.):	<b>5.5</b>	<b>5.2</b>
	Revetment Type:	<b>Multiple</b>	<b>Rip-Rap</b>
	Revetment length	<b>194.2</b>	<b>130.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1439</b>	<b>1583</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>0</b>
	Field Ditch	<b>2</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>2</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>880.6</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.3S2.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>27.3</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S3.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Length (ft.):	0.0
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R37 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>335.4</b>	<b>317.1</b>
	Erosion Height (ft.):	<b>3.7</b>	<b>5.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>74.5</b>	<b>188.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>35</b>	<b>320</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R34 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0      0.0
	Path Length (ft.):	0.0      0.0
	Road Length (ft.):	0.0      0.0
	Railroad Lenth (ft.):	0.0      0.0
	Development Length:	0.0      0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	0.0      0.0
	Erosion Height (ft.):	0.0      0.0
	Revetment Type:	None      None
	Revetment length	0.0      0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0      0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	Large Run of River
	Use:	Hydro-electric
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R25 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>505.2</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>1,689.3</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,281.2</b>	<b>1,233.2</b>
	Erosion Height (ft.):	<b>6.6</b>	<b>6.2</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>167.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2153</b>	<b>799</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R23 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,936.6</b>	<b>3,330.7</b>
	Erosion Height (ft.):	<b>10.4</b>	<b>7.6</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1359</b>	<b>1782</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>3</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R45S3.1S1.01 -D

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Length (ft.):	0.0
	Dredging:	





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R48S1.01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:		
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):		
	Path Length (ft.):		
	Road Length (ft.):		
	Railroad Lenth (ft.):		
	Development Length:		
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):		
	Erosion Height (ft.):		
	Revetment Type:		
	Revetment length		
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:		
	Average Heigh (ft.):		
	Gullies:		
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	
4.5	Flow Regulation Type:	
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	
	Affected length (ft.):	
5.2	Migration Features	
	Flood Chutes:	
	Neck Cutoffs:	
	Channel Avulsions:	
	Braiding:	
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	
	Head Cuts:	
5.4	Animal Crossings:	
5.5	Channel Alterations	
	Straightening:	
	Length (ft.):	<b>0.0</b>
	Dredging:	



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R35 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>925.6</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>315.8</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,799.7</b>	<b>3,552.1</b>
	Erosion Height (ft.):	<b>6.1</b>	<b>7.4</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>339.7</b>	<b>337.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>7916</b>	<b>6383</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>1</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R48 -D

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>198.1</b>	<b>180.4</b>
	Erosion Height (ft.):	<b>2.3</b>	<b>2.8</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>3</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R35T3.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>3,106.8</b>	<b>2,077.8</b>
	Erosion Height (ft.):	<b>4.3</b>	<b>4.5</b>
	Revetment Type:	<b>Multiple</b>	<b>Rip-Rap</b>
	Revetment length	<b>240.0</b>	<b>19.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>10062</b>	<b>9299</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>5</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>8</b>
	Affected length (ft.):	<b>2,800.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>6</b>
	Neck Cutoffs:	<b>2</b>
	Channel Avulsions:	<b>29</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R35T3.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>3,106.8</b>	<b>2,077.8</b>
	Erosion Height (ft.):	<b>4.3</b>	<b>4.5</b>
	Revetment Type:	<b>Multiple</b>	<b>Rip-Rap</b>
	Revetment length	<b>240.0</b>	<b>19.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>10062</b>	<b>9299</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>4</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>0</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>1</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>8</b>
	Affected length (ft.):	<b>2,800.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>6</b>
	Neck Cutoffs:	<b>2</b>
	Channel Avulsions:	<b>29</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S3.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>762.2</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>142.9</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>162.9</b> <b>26.6</b>
	Erosion Height (ft.):	<b>2.9</b> <b>2.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>16.2</b> <b>27.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>4</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
November, 22 2024

## Phase 2 - FIT - Legacy Data Report

## Upper Missisquoi

SGAT Version: 4.56

Reach: **R45 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>326.8</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,080.7</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>159.7</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>522.0</b> <b>798.8</b>
	Erosion Height (ft.):	<b>2.7</b> <b>4.6</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>178.6</b> <b>312.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>985</b> <b>657</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>234.7663</b>
	Average Height (ft.):	<b>18.4</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>17.8</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>0</b>
	Field Ditch	<b>1</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>13</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>4</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.3S2.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>60.9</b>	<b>39.2</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>26.77</b>	
	Average Height (ft.):	<b>10.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R28T1.5S2.01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R45S3.01 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>129.8</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,444.6</b>	<b>1,501.6</b>
	Erosion Height (ft.):	<b>3.1</b>	<b>2.9</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>14.5</b>	<b>15.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>507</b>	<b>33</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>39.12</b>	
	Average Height (ft.):	<b>10.0</b>	
	Mass Failures:	<b>One</b>	
	Average Heigh (ft.):	<b>10.0</b>	
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>1</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>8</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>7</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R38 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,583.4</b>	<b>1,927.9</b>
	Erosion Height (ft.):	<b>5.2</b>	<b>6.5</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>220.0</b>	<b>158.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3937</b>	<b>2163</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>5</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.03 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>878.9</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>640.2</b>	<b>410.7</b>
	Erosion Height (ft.):	<b>4.3</b>	<b>3.5</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>235</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>6</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.3S2.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>142.4</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>152.0</b>	<b>97.0</b>
	Erosion Height (ft.):	<b>4.6</b>	<b>4.1</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>96.2</b>	<b>74.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>1</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>2</b>
	Affected length (ft.):	<b>82.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R48S1.01 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>542.8</b>	<b>260.5</b>
	Erosion Height (ft.):	<b>2.5</b>	<b>2.1</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>12</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>2</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R37 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>593.2</b>	<b>928.4</b>
	Erosion Height (ft.):	<b>5.4</b>	<b>5.7</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>399.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1904</b>	<b>1650</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R34 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>1,655.9</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>386.2</b> <b>452.3</b>
	Erosion Height (ft.):	<b>8.4</b> <b>5.2</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>293</b> <b>2004</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>325.1393</b>
	Average Height (ft.):	<b>24.4</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>24.5</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>1</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R46 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,614.5</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>606.3</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>633.1</b> <b>1,017.8</b>
	Erosion Height (ft.):	<b>4.2</b> <b>5.1</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>55.5</b> <b>542.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>689</b> <b>2145</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>130.3246</b> <b>78.16998</b>
	Average Height (ft.):	<b>57.3</b> <b>21.0</b>
	Mass Failures:	<b>Multiple</b>
	Average Heigh (ft.):	<b>44.3</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>6</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>3</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>834.6</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R45S3.1S1.01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>47.1</b> <b>0.0</b>
	Erosion Height (ft.):	<b>2.0</b> <b>0.0</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>3</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R36 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>277.2</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>302.4</b> <b>47.2</b>
	Erosion Height (ft.):	<b>5.9</b> <b>5.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>54.7</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>594</b> <b>266</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>0</b>
	Field Ditch	<b>0</b> Tile Drain <b>1</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R44T6.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>180.0</b>	<b>50.3</b>
	Erosion Height (ft.):	<b>3.4</b>	<b>6.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R38 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>1,119.9</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>920.3</b>	<b>746.9</b>
	Erosion Height (ft.):	<b>5.3</b>	<b>4.2</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>1778</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,020.1</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.01 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>813.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>332.8</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>6.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>144.1</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>512.9</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S3.01 -B

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>81.1</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>46.7</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>374</b>	<b>825</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>4</b>
	Affected length (ft.):	<b>580.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>3</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S2.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>79.7</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>503.5</b>	<b>408.3</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>7.6</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>58.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>7</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>2</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R35T3.1S1.01 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>1,052.9</b> <b>955.2</b>
	Erosion Height (ft.):	<b>4.4</b> <b>5.3</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>76.5</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1474</b> <b>1443</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>0</b>
	Field Ditch	<b>0</b> Tile Drain <b>2</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>4</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>21</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R25 -A

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>2,093.5</b>	<b>1,846.7</b>
	Erosion Height (ft.):	<b>5.7</b>	<b>5.6</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1447</b>	<b>2323</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R27 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>452.2</b>	<b>803.0</b>
	Erosion Height (ft.):	<b>5.6</b>	<b>5.7</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>130</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R34 -D

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>332.2</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>337.9</b>	<b>726.8</b>
	Erosion Height (ft.):	<b>4.7</b>	<b>5.2</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>789</b>	<b>904</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>3</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R44 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R45S3.02 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>96.9</b> <b>47.9</b>
	Erosion Height (ft.):	<b>2.4</b> <b>2.3</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R47S2.01 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>88.1</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length	<b>46.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>172</b>	<b>172</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>172.8</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R35T3.1S1.01 -B

Step	Description	Value
1.2	Alluvial Fan:	None
1.3	Encroachments - Side	One Both
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	0.0 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	467.2 540.6
3.1	Erosion - Bank	Left Right
	Erosion Length (ft.):	72.4 341.4
	Erosion Height (ft.):	8.0 3.0
	Revetment Type:	Rip-Rap Rip-Rap
	Revetment length	641.9 679.8
3.2	Buffer Less Than 25 ft.	1069 1235
3.3	Riparian Corridor	Left Right
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

Step	Description	Value
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	558.9
	Dredging:	None





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R45 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>320.7</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>487.9</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>415.8</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>200.0</b> <b>493.0</b>
	Erosion Height (ft.):	<b>4.7</b> <b>4.2</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>446.2</b> <b>130.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1192</b> <b>1332</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R45 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>453.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>962.1</b>	<b>1,319.9</b>
	Erosion Height (ft.):	<b>2.9</b>	<b>3.7</b>
	Revetment Type:	<b>Multiple</b>	<b>Rip-Rap</b>
	Revetment length	<b>124.7</b>	<b>431.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>748</b>	<b>808</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>2</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>14</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>6</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>12</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>425.2</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R44 -E

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>79.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b> <b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>45.7</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>148</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S2.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>782.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>321.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>337.5</b>	<b>87.1</b>
	Erosion Height (ft.):	<b>6.8</b>	<b>4.1</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>30.5</b>	<b>62.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>145</b>	<b>231</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>50</b>	
	Average Height (ft.):	<b>20.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>1</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>5</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>7</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S2.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>782.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>321.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>337.5</b>	<b>87.1</b>
	Erosion Height (ft.):	<b>6.8</b>	<b>4.1</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>30.5</b>	<b>62.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>145</b>	<b>231</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>50</b>	
	Average Height (ft.):	<b>20.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>0</b>	Tile Drain <b>1</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>5</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>7</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R28T1.5S2.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>782.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>321.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>337.5</b>	<b>87.1</b>
	Erosion Height (ft.):	<b>6.8</b>	<b>4.1</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>30.5</b>	<b>62.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>145</b>	<b>231</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>50</b>	
	Average Height (ft.):	<b>20.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>2</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>5</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>7</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R33 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>1,894.4</b> <b>218.3</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>3,758.9</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>955.0</b> <b>402.8</b>
	Erosion Height (ft.):	<b>10.5</b> <b>4.9</b>
	Revetment Type:	<b>None</b> <b>Rip-Rap</b>
	Revetment length	<b>0.0</b> <b>730.3</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1046</b> <b>2692</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R47 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,267.4</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>2,267.2</b> <b>2,740.8</b>
	Erosion Height (ft.):	<b>2.6</b> <b>3.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>21.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3629</b> <b>4008</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>37.52176</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>1</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>16</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>18</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>9</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Gravel Mining</b>





Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: **R47 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>0.0</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,267.4</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>2,267.2</b> <b>2,740.8</b>
	Erosion Height (ft.):	<b>2.6</b> <b>3.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>21.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>3629</b> <b>4008</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>37.52176</b>
	Average Height (ft.):	<b>15.0</b>
	Mass Failures:	<b>One</b>
	Average Heigh (ft.):	<b>15.0</b>
	Gullies:	<b>None</b>
	Number of Gullies	<b>0</b>
	Total Length of Gullies (ft.):	<b>0.0</b>
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>3</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>16</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>18</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>9</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>Gravel Mining</b>



Phase 2 - FIT - Legacy Data Report

Upper Missisquoi

SGAT Version: 4.56

Reach: R45S3.1S1.01 -C

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>Yes</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>149.0</b>	<b>281.9</b>
	Erosion Height (ft.):	<b>2.9</b>	<b>2.4</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies	<b>0</b>	
	Total Length of Gullies (ft.):	<b>0.0</b>	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>1</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>