



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M09 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>59.3</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>368.9</b>	<b>207.0</b>
	Erosion Height (ft.):	<b>2.8</b>	<b>3.7</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>383</b>	<b>376</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>6</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>1</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>225.7</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M06 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>294.2</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>4,876.1</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>2,213.8</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>1,714.3</b> <b>2,038.5</b>
	Erosion Height (ft.):	<b>3.9</b> <b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>762.3</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>2471</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b> Road Ditch <b>1</b>
	Field Ditch	<b>0</b> Tile Drain <b>0</b>
	Other	<b>0</b> Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>2,281.2</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M10 -F**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>100.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>74.1</b>	<b>85.3</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>3.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>55.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>25</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>5</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M01 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>748.1</b>	<b>36.2</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>189.2</b>	<b>213.7</b>
	Erosion Height (ft.):	<b>10.0</b>	<b>7.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>81</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>Small Bypass</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,081.6</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M10 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>267.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>36.5</b>	<b>43.8</b>
	Erosion Height (ft.):	<b>3.0</b>	<b>3.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length	<b>0.0</b>	<b>160.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>42</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>341.1</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M03 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>1,051.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>1,591.7</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,653.8</b>	<b>2,173.2</b>
	Erosion Height (ft.):	<b>4.6</b>	<b>5.9</b>
	Revetment Type:	<b>Multiple</b>	<b>None</b>
	Revetment length	<b>206.3</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>810</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>82.73</b>	
	Average Height (ft.):	<b>50.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	<b>0</b>
	Road Ditch	<b>1</b>
	Field Ditch	<b>0</b>
	Tile Drain	<b>0</b>
	Other	<b>0</b>
	Ub Strm Wtr Pipe	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>10</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,770.2</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M09 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>126</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>3</b>
	Affected length (ft.):	<b>400.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M08 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>78.6</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,444.9</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>432.9</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>1,136.3</b> <b>1,045.8</b>
	Erosion Height (ft.):	<b>3.9</b> <b>3.9</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>83.9</b> <b>172.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>350</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>1</b>
	Field Ditch <b>0</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length (ft.):	<b>100.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>7</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>909.5</b>
	Dredging:	<b>Dredging</b>





Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M10 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>661.2</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>99.6</b>	<b>44.4</b>
	Erosion Height (ft.):	<b>3.2</b>	<b>2.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>89.5</b>	<b>138.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>50</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>603.6</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M04 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>762.3</b>	<b>324.6</b>
	Erosion Height (ft.):	<b>4.1</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M10 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M01 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>2,549.5</b> <b>1,475.9</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,000.5</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>868.2</b> <b>1,931.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>176.6</b> <b>386.6</b>
	Erosion Height (ft.):	<b>6.0</b> <b>5.2</b>
	Revetment Type:	<b>Multiple</b> <b>Rip-Rap</b>
	Revetment length	<b>1,011.9</b> <b>448.2</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1259</b> <b>749</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>Small Withdrawal</b>
	Use:	<b>Other</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>5,097.6</b>
	Dredging:	<b>Commercial Mining, Dredging</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M07 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>1,239.2</b> <b>375.4</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>3,345.7</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>2,804.1</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>613.5</b> <b>659.2</b>
	Erosion Height (ft.):	<b>5.5</b> <b>5.4</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>928.8</b> <b>238.5</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>319</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>3,206.9</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M02 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>36.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>473.2</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M10 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>97.5</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>148</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>Small Run of River</b>
	Use:	<b>Recreation</b>
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>148.1</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M10 -E**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>1,664.4</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>679.4</b>	<b>693.9</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length	<b>319.7</b>	<b>723.8</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>604</b>	<b>1639</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,805.7</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M07 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>319.2</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,463.4</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>14.6</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>88.8</b>
	Erosion Height (ft.):	<b>0.0</b> <b>4.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>None</b>
	Revetment length	<b>399.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>501</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	<b>39.54</b>
	Average Height (ft.):	<b>40.0</b>
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>1</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>789.4</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M07 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>307.8</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>1,377.6</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>755.4</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>0.0</b> <b>158.5</b>
	Erosion Height (ft.):	<b>0.0</b> <b>10.0</b>
	Revetment Type:	<b>Rip-Rap</b> <b>Rip-Rap</b>
	Revetment length	<b>1,202.4</b> <b>319.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1228</b> <b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Length (ft.):	<b>1,377.6</b>
	Dredging:	<b>Dredging</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M05 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>94.5</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,215.0</b>	<b>1,113.5</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>5.3</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>0</b>	<b>0</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	<b>49.97</b>	
	Average Height (ft.):	<b>70.0</b>	
	Mass Failures:	<b>None</b>	
	Average Heigh (ft.):		
	Gullies:	<b>None</b>	
	Number of Gullies		
	Total Length of Gullies (ft.):		
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Length (ft.):	<b>0.0</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Otter Creek - Cold River

SGAT Version: 4.56

Reach: **M01 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>Yes</b>
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	<b>356.7</b> <b>0.0</b>
	Path Length (ft.):	<b>0.0</b> <b>0.0</b>
	Road Length (ft.):	<b>0.0</b> <b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b> <b>0.0</b>
	Development Length:	<b>0.0</b> <b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	<b>2,500.7</b> <b>1,667.6</b>
	Erosion Height (ft.):	<b>7.3</b> <b>7.2</b>
	Revetment Type:	<b>None</b> <b>None</b>
	Revetment length	<b>0.0</b> <b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>	<b>1950</b> <b>1018</b>
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	<b>None</b>
	Average Heigh (ft.):	
	Gullies:	<b>None</b>
	Number of Gullies	
	Total Length of Gullies (ft.):	
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.5	Flow Regulation Type:	<b>None</b>
	Use:	
4.7	Stormwater Inputs	
	Overland Flow <b>0</b>	Road Ditch <b>0</b>
	Field Ditch <b>1</b>	Tile Drain <b>0</b>
	Other <b>0</b>	Ub Strm Wtr Pipe <b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length (ft.):	<b>0.0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>3</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>With Windrowing</b>
	Length (ft.):	<b>38.8</b>
	Dredging:	<b>Dredging</b>