



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1507 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>170.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>61.2</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>48.8</b>	<b>103.6</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: **4.53**

Reach: **R1505 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>291.6</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>559.1</b>	<b>6.9</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>407.3</b>	<b>210.8</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>83.8</b>	<b>26.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length:	<b>150</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>4</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1505 -E**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>396.0</b>	<b>587.7</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length:	<b>700</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1501 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>148.2</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>586.6</b>	<b>672.1</b>
	Erosion Height (ft.):	<b>5.0</b>	<b>5.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>47.4</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>4</b>
	Affected length:	<b>1252</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>1</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1504 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>165.3</b>	<b>176.8</b>
	Erosion Height (ft.):	<b>3.5</b>	<b>2.6</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>154.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>1</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>3</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: **4.53**

Reach: **R1504 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>291.3</b>	<b>345.0</b>
	Erosion Height (ft.):	<b>6.4</b>	<b>3.6</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>One</b>	
	Average Height (ft.):	<b>15.0</b>	
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>2</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>4</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1506 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>222.5</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>77.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>3.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>1</b>
	Affected length:	<b>330</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
July, 17 2024

## Phase 2 - FIT - Legacy Data Report

## Centerville Brook

SGAT Version: **4.53**

Reach: **R1505 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>177.8</b>	<b>124.7</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>27.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>122.3</b>	<b>59.9</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>





Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: R1502 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>98.9</b>	<b>47.1</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>59.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>3.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length:	<b>48.8</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1504 -D**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>284.9</b>	<b>184.8</b>
	Erosion Height (ft.):	<b>4.3</b>	<b>3.6</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
July, 17 2024

## Phase 2 - FIT - Legacy Data Report

## Centerville Brook

SGAT Version: **4.53**

Reach: **R1506 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>759.9</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>24.8</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>989.4</b>	<b>751.0</b>
	Erosion Height (ft.):	<b>3.8</b>	<b>4.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length:	<b>21.7</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: R1508 -0

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>5</b>
	Affected length:	<b>1500</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1501 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>238.3</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>142.3</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>1,003.7</b>	<b>1,010.3</b>
	Erosion Height (ft.):	<b>5.3</b>	<b>5.7</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>39.7</b>	<b>43.7</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>2</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1504 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>		<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	<b>None</b>		4.4	Number of Debris Jams:	<b>0</b>
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>	4.7	Stormwater Inputs	<b>0</b>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>	4.9	Beaver Dams:	<b>0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>		Affected length:	<b>0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>	5.2	Migration Features	
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>		Flood Chutes:	<b>1</b>
	Development Length:	<b>0.0</b>	<b>0.0</b>		Neck Cutoffs:	<b>0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>		Channel Avulsions:	<b>0</b>
	Erosion Length (ft.):	<b>77.6</b>	<b>107.4</b>		Braiding:	<b>0</b>
	Erosion Height (ft.):	<b>2.0</b>	<b>2.0</b>	5.3	Steep Riffles and Head Cuts	
	Revetment Type:	<b>None</b>	<b>None</b>		Steep Riffles:	<b>0</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>		Head Cuts:	<b>0</b>
3.2	<u>Buffer Less Than 25 ft.</u>			5.4	Animal Crossings:	<b>No</b>
3.3	<u>Riparian Corridor</u>			5.5	Channel Alterations	
	Mass Failures:	<b>None</b>			Straightening:	<b>None</b>
	Average Height (ft.):				Dredging:	<b>None</b>
	Gullies:	<b>None</b>				
	Average Height (ft.):					



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1505 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>116.4</b>	<b>0.0</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>89.7</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>None</b>
	Revetment length:	<b>0.0</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: **4.53**

Reach: **R1503 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>123.6</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Erosion Height (ft.):	<b>0.0</b>	<b>0.0</b>
	Revetment Type:	<b>None</b>	<b>Rip-Rap</b>
	Revetment length:	<b>0.0</b>	<b>81.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>1</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>None</b>
	Dredging:	<b>None</b>





# Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov  
July, 17 2024

## Phase 2 - FIT - Legacy Data Report

## Centerville Brook

SGAT Version: **4.53**

Reach: **R1507 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>588.1</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>47.4</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>232.0</b>	<b>464.9</b>
	Erosion Height (ft.):	<b>5.3</b>	<b>3.2</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>None</b>
	Revetment length:	<b>148.2</b>	<b>0.0</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>None</b>	
	Average Height (ft.):		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>1</b>
4.9	Beaver Dams:	<b>0</b>
	Affected length:	<b>0</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>1</b>
	Head Cuts:	<b>1</b>
5.4	Animal Crossings:	<b>Yes</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>



Phase 2 - FIT - Legacy Data Report

Centerville Brook

SGAT Version: 4.53

Reach: **R1505 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	<b>None</b>	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Path Length (ft.):	<b>0.0</b>	<b>0.0</b>
	Road Length (ft.):	<b>823.2</b>	<b>0.0</b>
	Railroad Lenth (ft.):	<b>0.0</b>	<b>0.0</b>
	Development Length:	<b>0.0</b>	<b>152.7</b>
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	<b>875.7</b>	<b>635.6</b>
	Erosion Height (ft.):	<b>4.0</b>	<b>4.0</b>
	Revetment Type:	<b>Rip-Rap</b>	<b>Rip-Rap</b>
	Revetment length:	<b>191.2</b>	<b>142.1</b>
3.2	<u>Buffer Less Than 25 ft.</u>		
3.3	<u>Riparian Corridor</u>		
	Mass Failures:	<b>None</b>	
	Average Height (ft.):		
	Gullies:	<b>One</b>	
	Average Height (ft.):	<b>4.0</b>	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	<b>0</b>
4.7	Stormwater Inputs	<b>0</b>
4.9	Beaver Dams:	<b>12</b>
	Affected length:	<b>6000</b>
5.2	Migration Features	
	Flood Chutes:	<b>0</b>
	Neck Cutoffs:	<b>0</b>
	Channel Avulsions:	<b>0</b>
	Braiding:	<b>0</b>
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	<b>0</b>
	Head Cuts:	<b>0</b>
5.4	Animal Crossings:	<b>No</b>
5.5	Channel Alterations	
	Straightening:	<b>Straightening</b>
	Dredging:	<b>None</b>