



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
March, 24 2026

Phase 2 - FIT - Legacy Data Report

Foote Brook

SGAT Version: **4.56**

Reach: **R13S0303 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	103.7	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	60.7
	Erosion Height (ft.):	0.0	5.0
	Revetment Type:	None	Rip-Rap
	Revetment length	0.0	53.2
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	0
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
March, 24 2026

Phase 2 - FIT - Legacy Data Report

Foote Brook

SGAT Version: **4.56**

Reach: **R13S0301 -A**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	71.2	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	153.0	84.7
	Erosion Height (ft.):	4.3	3.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow 0	Road Ditch 1
	Field Ditch 0	Tile Drain 0
	Other 0	Ub Strm Wtr Pipe 0
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	1
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
March, 24 2026

Phase 2 - FIT - Legacy Data Report

Foote Brook

SGAT Version: **4.56**

Reach: **R13S0301 -C**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	222.6 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	136.9 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	27.5 294.1
	Erosion Height (ft.):	4.0 3.6
	Revetment Type:	Multiple Rip-Rap
	Revetment length	483.6 87.6
3.2	<u>Buffer Less Than 25 ft.</u>	104 98
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	72.2
	Average Height (ft.):	40.0
	Mass Failures:	One
	Average Heigh (ft.):	40.0
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	1
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	2
	Head Cuts:	1
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	543.4
	Dredging:	None



Stream Geomorphic Assessment

Agency of Natural Resources



Vermont.gov
March, 24 2026

Phase 2 - FIT - Legacy Data Report

Foote Brook

SGAT Version: **4.56**

Reach: **R13S0302 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>
1.2	Alluvial Fan:	None
1.3	<u>Encroachments - Side</u>	<u>One</u> <u>Both</u>
	Berm Length (ft.):	0.0 0.0
	Path Length (ft.):	0.0 0.0
	Road Length (ft.):	64.5 0.0
	Railroad Lenth (ft.):	0.0 0.0
	Development Length:	58.9 0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u> <u>Right</u>
	Erosion Length (ft.):	80.6 0.0
	Erosion Height (ft.):	6.0 0.0
	Revetment Type:	Rip-Rap None
	Revetment length	109.8 0.0
3.2	<u>Buffer Less Than 25 ft.</u>	69 0
3.3	<u>Riparian Corridor</u>	<u>Left</u> <u>Right</u>
	Mass Failures:	
	Average Height (ft.):	
	Mass Failures:	None
	Average Heigh (ft.):	
	Gullies:	None
	Number of Gullies	0
	Total Length of Gullies (ft.):	0.0
	Average Height of Gullies	

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	1
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	Straightening
	Length (ft.):	33.2
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Foote Brook

SGAT Version: 4.56

Reach: **R13S0304 -0**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	0.0	59.3
	Erosion Height (ft.):	0.0	4.0
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:		
	Average Height (ft.):		
	Mass Failures:	None	
	Average Heigh (ft.):		
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	2
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None



Phase 2 - FIT - Legacy Data Report

Foote Brook

SGAT Version: 4.56

Reach: **R13S0301 -B**

<u>Step</u>	<u>Description</u>	<u>Value</u>	
1.2	Alluvial Fan:	None	
1.3	<u>Encroachments - Side</u>	<u>One</u>	<u>Both</u>
	Berm Length (ft.):	0.0	0.0
	Path Length (ft.):	0.0	0.0
	Road Length (ft.):	0.0	0.0
	Railroad Lenth (ft.):	0.0	0.0
	Development Length:	0.0	0.0
3.1	<u>Erosion - Bank</u>	<u>Left</u>	<u>Right</u>
	Erosion Length (ft.):	63.5	177.7
	Erosion Height (ft.):	4.0	4.9
	Revetment Type:	None	None
	Revetment length	0.0	0.0
3.2	<u>Buffer Less Than 25 ft.</u>	0	0
3.3	<u>Riparian Corridor</u>	<u>Left</u>	<u>Right</u>
	Mass Failures:	51.91	
	Average Height (ft.):	35.0	
	Mass Failures:	One	
	Average Heigh (ft.):	35.0	
	Gullies:	None	
	Number of Gullies	0	
	Total Length of Gullies (ft.):	0.0	
	Average Height of Gullies		

<u>Step</u>	<u>Description</u>	<u>Value</u>
4.4	Number of Debris Jams:	0
4.5	Flow Regulation Type:	None
	Use:	
4.7	Stormwater Inputs	
	Overland Flow	Road Ditch
	Field Ditch	Tile Drain
	Other	Ub Strm Wtr Pipe
4.9	Beaver Dams:	0
	Affected length (ft.):	0.0
5.2	Migration Features	
	Flood Chutes:	1
	Neck Cutoffs:	0
	Channel Avulsions:	0
	Braiding:	0
5.3	Steep Riffles and Head Cuts	
	Steep Riffles:	0
	Head Cuts:	0
5.4	Animal Crossings:	No
5.5	Channel Alterations	
	Straightening:	None
	Length (ft.):	0.0
	Dredging:	None