

APPENDIX C

MRGP Road Segment Prioritization and Scope of Work Table (11"x17")

Seg ID	Road Name	Date	Reason	Road Type	Slope	Crown	Berm / windrow	Drainage	Conveyance	Driveway Culvert	Drainage Culvert	Status	Priority	FEA Water Quality Rank	FEA Water Quality Percentile	Work Needed
121864	LACLAIR RD	9/5/2018	Initial Inventory	Gravel	13.0	F	P	F	D	D		Does Not Meet	Very High	1	0.2%	Remove grader berm. Stabilize conveyance to the stream. Install culvert header(s) and stone apron at the culvert outlet.
28648	CROSS HILL RD	9/13/2018	Initial Inventory	Gravel	14.0	F	D	F	D		P	Does Not Meet	Very High	10	2%	Remove grader berm. Stabilize unstable ditch and conveyance/turnout with stone. Install stone apron at the drainage culvert outlet and headers at the culvert inlet and outlet..
188169	TRUMBULL HILL RD	8/24/2018	Initial Inventory	Gravel	17.0	F	D	P	F			Does Not Meet	Very High	27	5%	Remove grader berm. Install stone-lined ditch.
7723	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	11.0	F	D	F	F	P		Does Not Meet	Very High	29	5%	Remove grader berm. Install culvert headers at the inlet and outlet.
188168	TRUMBULL HILL RD	8/24/2018	Initial Inventory	Gravel	11.0	F		D	F			Does Not Meet	Very High	31	6%	Install stone-lined ditch with cross-culvert(s) as needed.
165881	SHAFTSBURY HOLLOW RD	9/6/2018	Initial Inventory	Gravel	11.0	F	D	P	F			Does Not Meet	Very High	34	6%	Remove grader berm. Install stone-lined ditch.
10409	BLUEBERRY HILL RD	9/4/2018	Initial Inventory	Gravel	13.0	F	P	F	D			Does Not Meet	Very High	45	8%	Remove grader berm. Stabilize conveyance with stone.
137805	MURPHY HILL RD	9/5/2018	Initial Inventory	Gravel	13.0	F	P	F	D			Does Not Meet	Very High	45	8%	Remove grader berm. Stabilize conveyance/turnout.
188178	TRUMBULL HILL RD	8/23/2018	Initial Inventory	Gravel	11.0	F	P	D	F			Does Not Meet	Very High	45	8%	Remove grader berm. Install stone-lined ditch.
188179	TRUMBULL HILL RD	8/23/2018	Initial Inventory	Gravel	12.0	F	F	D	F			Does Not Meet	Very High	52	10%	Install stone-lined ditch and cross culvert(s) as needed.
94244	EAST RD	8/17/2018	Initial Inventory	Gravel	11.0	F	D	F	F			Does Not Meet	Very High	67	13%	Remove grader berm.
28639	CROSS HILL RD	9/13/2018	Initial Inventory	Gravel	11.0	F	D	F	F	F		Does Not Meet	Very High	92	17%	Remove grader berm.
28640	CROSS HILL RD	9/13/2018	Initial Inventory	Gravel	12.0	F	D	F	F	F		Does Not Meet	Very High	92	17%	Remove grader berm.
10411	BLUEBERRY HILL RD	9/4/2018	Initial Inventory	Gravel	11.0	F	D	F	F			Does Not Meet	Very High	120	22%	Remove grader berm.
94243	EAST RD	8/17/2018	Initial Inventory	Gravel	12.0	F	D	F	F			Does Not Meet	Very High	120	22%	Remove grader berm.
153064	POTTER MONTGOMERY RD	8/24/2018	Initial Inventory	Gravel	8.0	F	P	P	F		P	Does Not Meet	High	2	0.4%	Remove grader berm. Install stone-lined ditch. Stabilize drainage culvert headers.
138046	MYERS RD	9/13/2018	Initial Inventory	Gravel	10.0	F	D	F	D		P	Does Not Meet	High	3	1%	Remove grader berm. Stabilize unstable ditch and conveyance/turnout with stone. Install stone apron at the drainage culvert outlet.
165874	SHAFTSBURY HOLLOW RD	9/6/2018	Initial Inventory	Gravel	7.0	D	D	P	D			Does Not Meet	High	4	1%	Remove grader berm. Improve road crown. Install stone or grass-lined ditch. Stabilize conveyance to stream.
30786	DANIELS RD	9/19/2018	Initial Inventory	Gravel	10.0	F	D	F	D	F		Does Not Meet	High	5	1%	Remove grader berm. Stabilize conveyance/turnout with stone or vegetation.
137801	MURPHY HILL RD	9/5/2018	Initial Inventory	Gravel	10.0	F	P	F	D	F		Does Not Meet	High	7	1%	Remove grader berm. Stabilize conveyance to the stream.
141393	NORTH RD	8/31/2018	Initial Inventory	Gravel	10.0	F	P	P	D			Does Not Meet	High	8	1%	Remove grader berm. Install stone-lined ditch. Stabilize conveyance with stone or vegetation.
137818	MURPHY HILL RD	9/5/2018	Initial Inventory	Gravel	10.0	F	F	F	F	D	F	Does Not Meet	High	9	2%	Install driveway culvert header(s) and stone apron at the culvert outlet.
129720	MAPLE HILL RD	8/16/2018	Initial Inventory	Gravel	8.0	F	P	D	F	P		Does Not Meet	High	11	2%	Remove grader berm. Install stone or grass-lined ditch. Unclog and stabilize driveway culvert headers and outlet with stone.

Seg ID	Road Name	Date	Reason	Road Type	Slope	Crown	Berm / windrow	Drainage	Conveyance	Driveway Culvert	Drainage Culvert	Status	Priority	FEA Water Quality Rank	FEA Water Quality Percentile	Work Needed
7722	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	6.0	F	D	F	F		D	Does Not Meet	High	12	2%	Remove grader berm. Unclog culvert. Install culvert headers at the inlet and outlet. Install stone apron at the outlet.
116365	JACK CROSS RD	8/17/2018	Initial Inventory	Gravel	8.0	P	P	D	D			Does Not Meet	High	13	2%	Remove grader berm. Install stone-lined ditch. Improve road crown and stabilize conveyances as needed.
188159	TRUMBULL HILL RD	8/23/2018	Initial Inventory	Gravel	10.0	F	P	P	F		P	Does Not Meet	High	14	3%	Remove grader berm. Install stone-lined ditch. Unblock culvert outlet and stabilize header(s).
114341	HORTON HILL RD	9/19/2018	Initial Inventory	Gravel	9.0	F	D	P	D	F		Does Not Meet	High	15	3%	Remove grader berm. Install stone-lined ditch. Stabilize conveyance/turnout with stone.
160065	ROLLIN RD	9/21/2018	Initial Inventory	Gravel	8.0	F	D	F	F		D	Does Not Meet	High	16	3%	Remove grader berm. Install culvert headers at the inlet and outlet. Install stone apron at the outlet.
22429	CIDER MILL RD	8/23/2018	Initial Inventory	Gravel	9.0	F	P	P	F		P	Does Not Meet	High	17	3%	Remove grader berm. Install stone-lined ditch. Stabilize culvert outlet with stone.
138038	MYERS RD	9/13/2018	Initial Inventory	Gravel	10.0	F	D	P	D			Does Not Meet	High	18	3%	Remove grader berm. Install stone-lined ditch. Stabilize conveyance with stone.
188172	TRUMBULL HILL RD	8/24/2018	Initial Inventory	Gravel	8.0	F	P	F	D	F		Does Not Meet	High	19	4%	Remove grader berm. Stabilize conveyance/turnout.
153053	POTTER MONTGOMERY RD	8/24/2018	Initial Inventory	Gravel	9.0	F	F	D	D			Does Not Meet	High	20	4%	Install stone-lined ditch. Stabilize conveyance with stone.
153065	POTTER MONTGOMERY RD	8/24/2018	Initial Inventory	Gravel	8.0	F	P	D	F			Does Not Meet	High	21	4%	Remove grader berm. Install stone-lined ditch.
165873	SHAFTSBURY HOLLOW RD	9/6/2018	Initial Inventory	Gravel	6.0	P	D	D	F			Does Not Meet	High	22	4%	Remove grader berm. Improve road crown. Install stone or grass-lined ditch.
22462	CIDER MILL RD	8/23/2018	Initial Inventory	Gravel	9.0	F	P	F	D		F	Does Not Meet	High	24	4%	Remove grader berm. Stabilize conveyance.
94233	EAST RD	8/17/2018	Initial Inventory	Gravel	9.0	F	F	P	D	P		Does Not Meet	High	25	5%	Install stone-lined ditch. Stabilize conveyance/turnout. Replace poor-condition driveway culvert.
114825	HOWARD PARK RD	8/30/2018	Initial Inventory	Gravel	8.0	F	F	F	D		F	Does Not Meet	High	26	5%	Stabilize eroding conveyance to wetland.
11365	BOUPLON HOLLOW RD	9/5/2018	Initial Inventory	Gravel	10.0	F	D	P	F			Does Not Meet	High	27	5%	Remove grader berm. Install stone-lined ditch.
153052	POTTER MONTGOMERY RD	8/24/2018	Initial Inventory	Gravel	10.0	F	F	P	D			Does Not Meet	High	30	6%	Install stone-lined ditch. Stabilize conveyance to intermittent stream with stone.
147368	PARAN RD	9/21/2018	Initial Inventory	Gravel	5.0	F	D	F	D		F	Does Not Meet	High	32	6%	Remove grader berm. Stabilize conveyance/turnout with stone or vegetation.
22463	CIDER MILL RD	8/23/2018	Initial Inventory	Gravel	10.0	F	D	F	D			Does Not Meet	High	35	7%	Remove grader berm. Stabilize conveyance/turnout with stone or vegetation.
7725	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	7.0	F	D	P	D			Does Not Meet	High	36	7%	Remove grader berm. Install stone or grass-lined ditch. Stabilize conveyance/turnout.
153075	POTTER MONTGOMERY RD	8/24/2018	Initial Inventory	Gravel	7.0	F	P	F	F		D	Does Not Meet	High	39	7%	Remove grader berm. Install drainage culvert header(s).
187416	TOWN LINE RD	8/30/2018	Initial Inventory	Gravel	5.0	F	D	P	F	F		Does Not Meet	High	40	7%	Remove grader berm. Stabilize existing ditch with stone or grass as needed. Clean out driveway culvert.
165878	SHAFTSBURY HOLLOW RD	9/6/2018	Initial Inventory	Gravel	7.0	F	D	P	F			Does Not Meet	High	50	9%	Remove grader berm. Install stone or grass-lined ditch.
114342	HORTON HILL RD	9/21/2018	Initial Inventory	Gravel	10.0	F	D	F	F	P		Does Not Meet	High	53	10%	Remove grader berm.
102862	GLASTENVIEW DR	9/19/2018	Initial Inventory	Gravel	8.0	F	D	F	F	F	F	Does Not Meet	High	55	10%	Remove grader berm.

Seg ID	Road Name	Date	Reason	Road Type	Slope	Crown	Berm / windrow	Drainage	Conveyance	Driveway Culvert	Drainage Culvert	Status	Priority	FEA Water Quality Rank	FEA Water Quality Percentile	Work Needed
165877	SHAFTSBURY HOLLOW RD	9/6/2018	Initial Inventory	Gravel	8.0	F	D	D	F			Does Not Meet	High	56	10%	Remove grader berm. Install stone-lined ditch.
127682	LOWER EAST RD	8/30/2018	Initial Inventory	Gravel	5.0	F	F	F	D			Does Not Meet	High	63	12%	Stabilize conveyance to the stream.
183796	TH 62	8/30/2018	Initial Inventory	Gravel	6.0	F	D	F	D	F		Does Not Meet	High	64	12%	Remove grader berm. Stabilize unstable ditch and conveyance/turnout with stone or vegetation.
165887	SHAFTSBURY HOLLOW RD	9/5/2018	Initial Inventory	Gravel	5.0	F	F	D	F		P	Does Not Meet	High	65	12%	Install stone or grass-lined ditch. Stabilize culvert header(s) with and outlet with stone.
193115	W MOUNTAIN RD	9/4/2018	Initial Inventory	Gravel	8.0	F	D	F	F			Does Not Meet	High	73	14%	Remove grader berm.
24496	COLD SPRING RD	9/19/2018	Initial Inventory	Gravel	8.0	F	D	F	F		F	Does Not Meet	High	77	14%	Remove grader berm.
137819	MURPHY HILL RD	9/5/2018	Initial Inventory	Gravel	7.0	F	F	F	D	F		Does Not Meet	High	78	15%	Stabilize unstable ditch and conveyance/turnout.
127684	LOWER EAST RD	8/30/2018	Initial Inventory	Gravel	6.0	F	P	D	F	F		Does Not Meet	High	79	15%	Remove grader berm. Install stone or grass-lined ditch.
137820	MURPHY HILL RD	9/5/2018	Initial Inventory	Gravel	8.0	F	F	F	D			Does Not Meet	High	84	16%	Stabilize unstable ditch and conveyance/turnout.
116366	JACK CROSS RD	8/17/2018	Initial Inventory	Gravel	7.0	F	P	D	F			Does Not Meet	High	85	16%	Remove grader berm. Install stone or grass-lined ditches and drainage culvert(s) to keep water from flowing down the road. Historic trees and stone walls may prevent ditch installation in some areas.
156334	RESERVOIR RD	8/30/2018	Initial Inventory	Gravel	7.0	F	P	F	D			Does Not Meet	High	85	16%	Remove grader berm. Stabilize unstable ditch and conveyance/turnout.
94218	EAST RD	8/24/2018	Initial Inventory	Gravel	7.0	F	D	F	F	P		Does Not Meet	High	87	16%	Remove grader berm. Install culvert headers at the inlet and outlet of culvert 1. Replace culvert 2 due to poor condition.
188160	TRUMBULL HILL RD	8/23/2018	Initial Inventory	Gravel	6.0	F	D	D	F			Does Not Meet	High	88	16%	Remove grader berm. Install stone or grass-lined ditch with cross-culvert(s) as needed. Historic trees and stone walls may prevent ditch installation in some areas.
116367	JACK CROSS RD	8/17/2018	Initial Inventory	Gravel	5.0	F	F	P	D			Does Not Meet	High	89	17%	Install stone or grass-lined ditch. Stabilize conveyance to intermittent stream with stone.
167298	SIMEON DEAN RD	8/31/2018	Initial Inventory	Gravel	5.0	F	P	P	F		P	Does Not Meet	High	90	17%	Install stone or grass-lined ditch. Ungclog culverts and stabilize culvert outlets with stone.
102861	GLASTENVIEW DR	9/19/2018	Initial Inventory	Gravel	10.0	F	D	F	F	F		Does Not Meet	High	92	17%	Remove grader berm.
7727	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	7.0	F	D	F	F			Does Not Meet	High	97	18%	Remove grader berm.
114343	HORTON HILL RD	9/21/2018	Initial Inventory	Gravel	5.0	F	D	F	F	P		Does Not Meet	High	99	19%	Remove grader berm. Install culvert headers at the inlet and outlet.
137796	MURPHY HILL RD	9/5/2018	Initial Inventory	Gravel	8.0	F	D	F	F			Does Not Meet	High	106	20%	Remove grader berm.
129674	MAPLE HILL RD	8/16/2018	Initial Inventory	Gravel	6.0	F	P	D	F			Does Not Meet	High	107	20%	Remove grader berm. Install stone or grass-lined ditch.
138045	MYERS RD	9/13/2018	Initial Inventory	Gravel	5.0	F	D	F	D			Does Not Meet	High	108	20%	Remove grader berm. Stabilize unstable ditch and conveyance/turnout with stone.
114344	HORTON HILL RD	9/21/2018	Initial Inventory	Gravel	7.0	F	D	F	F	P		Does Not Meet	High	115	22%	Remove grader berm. Install stone apron at the outlet.
193114	W MOUNTAIN RD	9/4/2018	Initial Inventory	Gravel	10.0	F	D	F	F			Does Not Meet	High	120	22%	Remove grader berm.
138047	MYERS RD	9/13/2018	Initial Inventory	Gravel	7.0	F	D	P	F			Does Not Meet	High	123	23%	Remove grader berm. Install stone or grass-lined ditch.
160067	ROLLIN RD	9/21/2018	Initial Inventory	Gravel	7.0	F	D	P	F			Does Not Meet	High	123	23%	Remove grader berm. Install stone or grass-lined ditch.

Seg ID	Road Name	Date	Reason	Road Type	Slope	Crown	Berm / windrow	Drainage	Conveyance	Driveway Culvert	Drainage Culvert	Status	Priority	FEA Water Quality Rank	FEA Water Quality Percentile	Work Needed
24486	COLD SPRING RD	9/19/2018	Initial Inventory	Gravel	7.0	F	D	P	F			Does Not Meet	High	123	23%	Remove grader berm. Install stone or grass-lined ditch.
114340	HORTON HILL RD	9/19/2018	Initial Inventory	Gravel	5.0	F	D	F	F			Does Not Meet	High	138	26%	Remove grader berm.
24487	COLD SPRING RD	9/19/2018	Initial Inventory	Gravel	5.0	F	D	F	F			Does Not Meet	High	138	26%	Remove grader berm.
193093	W MOUNTAIN RD	9/4/2018	Initial Inventory	Gravel	6.0	F	D	F	F			Does Not Meet	High	157	29%	Remove grader berm.
185829	TINKHAM RD	9/13/2018	Initial Inventory	Gravel	6.0	F	D	P	F			Does Not Meet	High	158	30%	Remove grader berm. Install stone or grass-lined ditch.
193094	W MOUNTAIN RD	9/4/2018	Initial Inventory	Gravel	6.0	F	D	P	F			Does Not Meet	High	158	30%	Remove grader berm. Install stone or grass-lined ditch.
24485	COLD SPRING RD	9/19/2018	Initial Inventory	Gravel	6.0	F	D	P	F			Does Not Meet	High	158	30%	Remove grader berm. Install stone or grass-lined ditch.
160060	ROLLIN RD	9/21/2018	Initial Inventory	Gravel	7.0	F	D	F	F		F	Does Not Meet	High	169	32%	Remove grader berm.
30794	DANIELS RD	9/19/2018	Initial Inventory	Gravel	7.0	F	D	F	F	F		Does Not Meet	High	169	32%	Remove grader berm.
193095	W MOUNTAIN RD	9/4/2018	Initial Inventory	Gravel	5.0	F	D	F	F	P		Does Not Meet	High	179	34%	Remove grader berm. Install stone apron at the outlet.
7726	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	8.0	F	D	F	F			Does Not Meet	High	189	35%	Remove grader berm.
7728	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	8.0	F	D	F	F			Does Not Meet	High	189	35%	Remove grader berm.
185830	TINKHAM RD	9/13/2018	Initial Inventory	Gravel	5.0	F	D	P	F			Does Not Meet	High	193	36%	Remove grader berm. Install stone-lined ditch.
7724	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	7.0	F	D	F	F			Does Not Meet	High	212	40%	Remove grader berm.
114347	HORTON HILL RD	9/19/2018	Initial Inventory	Gravel	5.0	F	D	F	F	F		Does Not Meet	High	233	44%	Remove grader berm.
7730	BENNETT HILL RD	9/13/2018	Initial Inventory	Gravel	6.0	F	D	F	F			Does Not Meet	High	243	46%	Remove grader berm.

Key:

- F = Fully Meets Standard
- P = Partially Meets Standard
- D = Does Not Meet Standard